



# AGENDA REPORT

SAN CLEMENTE CITY COUNCIL MEETING  
Meeting Date: March 20, 2018

Agenda Item 6-E  
Approvals:  
City Manager [Signature]  
Dept. Head [Signature]  
Attorney [Signature]  
Finance [Signature]

**Department:** Public Works / Engineering TF  
**Prepared By:** Ben Parker, Senior Civil Engineer

**Subject:** *CITY COUNCIL ACCEPTANCE AND NOTICE OF COMPLETION FOR STREET REHABILITATION FOR SOUTH EL CAMINO REAL, PROJECT No. 14326.*

**Fiscal Impact:** Yes. The project was completed within the approved budget of \$993,000 in the FY 2014 Gas Tax Fund.

**Summary:** R.J. Noble Company has completed the construction contract on time, within budget and staff recommends City Council acceptance.

**Background:** On December 16, 2014, the City Council authorized staff to submit a grant application with the Orange County Transportation Authority (OCTA) for federal funding through the 2014 Arterial Pavement Management Program. The grant for this project requires a 53.3% match which is included in the project budget. On January 12, 2015 the OCTA Board approved a grant for the South El Camino Rehabilitation in the amount of \$395,043. The cooperative agreement with OCTA for the South El Camino Rehabilitation was approved on November 18, 2015. The project had to be postponed several years due to Caltrans' lengthy grant review and funding approval process.

The contract was awarded by the City Council on April 4, 2017. This project rehabilitated approximately 2,200 feet of South El Camino Real from Avenida Medocino to East Avenida San Juan. The project included cold milling the full street width to remove the asphalt over the underlying concrete areas. Failed pavement was reconstructed. The street was overlaid with a full width one-inch leveling course followed by a two-inch rubberized asphalt cap. Following the pavement construction the street was restriped in the existing configuration. In addition to the pavement rehabilitation, curbs ramps were retrofitted or reconstructed as necessary to meet current ADA standards. Where required, curb ramps and adjoining sidewalk was replaced with Ole Hanson replica tile. Deteriorated curb and gutters will be replaced in kind.

A detailed summary of the total expenditures is provided below:

Construction	\$643,306
Design, & Project Admin., Construction Mgt., & Inspection (staff)	116,000
<u>Consultant Services (Insp., Material Testing &amp; DBE Determination)</u>	<u>91,000</u>
<b>Total Project Cost (rounded up)</b>	<b>\$851,000</b>

**Recommended**

**Action:** STAFF RECOMMENDS THAT the City Council:

1. Accept the Street Rehabilitation for South El Camino Real, Project No. 14326 from R.J. Noble Company;
2. Authorize the Mayor to execute and the City Clerk to record the Notice of Completion for Street Rehabilitation for South El Camino Real, Project No. 14326;
3. Authorize the City Clerk to release the Payment Bond 35 days from the recordation of the Notice of Completion upon verification with the Engineering Division that no liens have been levied against the Contractor, R.J. Noble Company; and
4. Authorize the City Clerk to release the Performance Bond upon receipt of a Warranty Bond in the amount of 25% of the construction cost.

**Attachments:** 1. Location Map  
2. Notice of Completion

**Notification:** None.

s:\cd\engineering\secure\admin\2018\3-20-18\3-20-18-4r.docx





<p>Exempt recording requested by the City of San Clemente per Gov. Code Sec. 6103</p> <p>_____ City Clerk</p> <p>When Recorded Mail To:</p> <p>City Clerk City of San Clemente 100 Avenida Presidio San Clemente, CA 92672</p>	
--	--

Space above this line for Recorder's use

**NOTICE OF COMPLETION**

Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed as follows:

**Project title or description of work:** Street Rehabilitation for South El Camino Real, Project No. 14326

**Date of completion:** August 21, 2017

**Name of owner:** City of San Clemente

**Interest or estate of owner:** Public right of way

**Address of Owner:** 910 Calle Negocio, San Clemente, CA 92673

**Name of contractor:** R.J. Noble Company

**Street address or legal description of site:** South El Camino Real (East Avenida San Juan to Avenida Mendocino)

Dated: \_\_\_\_\_

Owner: City of San Clemente

Mayor \_\_\_\_\_

STATE OF CALIFORNIA            )  
COUNTY OF ORANGE            ) ss  
CITY OF SAN CLEMENTE        )

I am the City Clerk of the City of San Clemente, the public entity which executed the foregoing notice, and on whose behalf I make this verification: I have read said notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

City Clerk \_\_\_\_\_

Dated this \_\_\_\_\_ day of \_\_\_\_\_, \_\_\_\_\_