

AGENDA REPORT

SAN CLEMENTE CITY COUNCIL MEETING Meeting Date: May 21, 2019

Agenda Item Approvals:

City Manager

Dept. Head



Department:

Public Works / Engineering

Prepared By:

Darra Koger, Senior Civil Engineer

Subject:

CITY COUNCIL ACCEPTANCE AND NOTICE OF COMPLETION FOR THE STREET IMPROVEMENT

PROJECT - FY 2018, PROJECT No. 18327.

Fiscal Impact: No. The project was completed within the approved budget of \$1,850,000.

Summary:

PALP, Inc. DBA Excel Paving Company has completed the construction contract

within budget, therefore staff recommends Council acceptance.

Background:

The contract was awarded by the City Council on September 4, 2018, to rehabilitate streets identified in the Fiscal Year 2018 Street Improvement Program (refer to Attachment 1). Work consisted of grinding and overlaying of these streets, minor street and sidewalk repairs, and the reconstruction of some pedestrian ramps within the project area. Additionally, rehabilitated streets were re-striped in accordance with the City's centerline striping policy.

A summary of the project expenditures is provided below:

Planning & Design (Rounded up)	\$8,400
Total Construction (Rounded up)	\$1,343.000
Construction Management (Rounded up)	\$22,600
Dudek Consultant Inspection (Rounded up)	\$20,000
Total Project Cost (Rounded up)	\$1,394,000

The project was substantially complete by February 8, 2019, however, the contractor needed to provide project documentation and records prior to the City accepting the improvements as complete.

Recommended

Action:

STAFF RECOMMENDS THAT the City Council:

- 1. Accept the Street Improvement Project FY 2018 Project No. 18327 from PALP, Inc. DBA Excel Paving Company;
- 2. Authorize the Mayor to execute and the City Clerk to record the Notice of Completion for the Street Improvement Project - FY 2018 Project No. 18327;
- 3. Authorize the City Clerk to release the Payment Bond 35 days from the recordation of the Notice of Completion upon verification with the Engineering Division that no

Agenda Report

liens have been levied against the Contractor, PALP, Inc. DBA Excel Paving Company; and

4. Authorize the City Clerk to release the Performance Bond upon receipt of a Warranty Bond in the amount of 25% of the construction cost.


Attachments: 1. Location Map

2. Notice of Completion

Notification:

None.

s:\cd\engineering\secure\admin\2019\5-7-19\5-7-19-3r.docx



Attachment 2

Exempt recording requested by the City of San Clemente per Gov. Code Sec. 27383		
City Clerk		
When Recorded Mail To:		
City Clerk City of San Clemente 100 Avenida Presidio San Clemente, CA 92672		
	Space above this line for Recorder's use	
NOTICE O	OF COMPLETION	
Notice is hereby given by the undersigned ow of improvement has been completed as follows:	rner, a public entity of the State of California, that a public work	
Project title or description of work: Street I	mprovement Project - FY 2018, Project No. 18327	
Date of completion: February 8, 2019		
Name of owner: City of San Clemente		
Interest or estate of owner: Public right of v	yay	
Address of Owner: 910 Calle Negocio, San	Clemente, CA 92673	
Name of contractor: PALP, Inc. DBA Excel	Paving Company	
Street address or legal description of site: Calle Puente from W. Canada to W. Avenida Palizada; Avenida Rosa from S. Ola Vista to S. El Camino Real; Avenida Madrid from S. Ola Vista to Avenida Victoria; Cazador Lane from S. Ola Vista to Elena Lane; Avenida Barcelona from S. El Camino Real to S. Ola Vista; W. Avenida Junipero from S. Ola Vista to Avenida Del Presidente; Avenida Calafia; Vista Cantora; and Via Delfin		
Dated:	Owner: City of San Clemente	
	Mayor	
STATE OF CALIFORNIA) COUNTY OF ORANGE) ss CITY OF SAN CLEMENTE)		
I am the City Clerk of the City of San Clemer whose behalf I make this verification: I have read said penalty of perjury that the foregoing is true and correct.	nte, the public entity which executed the foregoing notice, and on a notice, know its contents, and the same is true. I certify under	
	City Clerk	
	Dated thisday of,	