

City of San Clemente

1st Quarter Report Ending September 30, 2010

FY 2011

George Scarborough, City Manager

Pall Gudgeirsson, Assistant City Manager/ City Treasurer



City of San Clemente City Manager

George Scarborough, City Manager Phone: 361-8322 Fax: 361-8283 scarboroughg@san-clemente.org

November 2, 2010

Honorable Mayor and Councilmembers:

Submitted for your review is the City of San Clemente's 1st quarter report for the period ending September 30, 2010. The intent of this report is to provide the Council, staff and citizens with an overview of the financial condition of the City for the 2011 fiscal year.

The report also contains an update of the City's performance measurement system and capital improvement program.

Please feel free to call me if you have any questions regarding this report.

Sincerely,

George Scarborough City Manager



Quarterly Financial Report First Quarter of FY 2011

July - September 2010

CURRENT FINANCIAL CONDITION 25




Revenues were budgeted to decline in the current fiscal year primarily as a result of weakness in property and sales tax. Revenues at the end of the first quarter are typically well below expenditures as a result of the timing of property tax receipts. The city will need to closely monitor revenues as the year progress to ensure a budgetary balance is maintained.

GENERAL FUND



General Fund revenues total \$5.3 million or 11% of a \$48.4 million budget as compared to \$5.1 million or 10% for the previous fiscal year. The General Fund revenue budget is \$478,000 lower than the prior year due to reductions in property tax revenues. Other changes by category are identified in the revenue narrative section.

General Fund expenditures total \$10.7 million or 21% of the budget of \$49.8 million as compared to \$10.9 million or 22% last year. Expenditure decreases have occurred in multiple areas due to cost containment strategies taken by the City.



GENERAL FUND REVENUES



Revenues by Category	Budget	YTD Actual	%
Property Taxes	23,726,800	747,545	3%
Sales Tax	6,600,000	499,372	8%
Transient Occ. Tax	1,380,000	358,068	26%
Other Taxes	2,317,300	74,313	3%
Permits & Fees	1,748,230	364,574	21%
Intergovernmental	960,000	176,485	18%
Service Charges	4,082,570	1,446,857	35%
Fines	1,053,900	165,763	16%
Interest, Rents, Other	2,007,210	514,202	26%
Interfund Transfers	4,507,910	903,167	20%
Balance, YTD	48,383,920	5,250,346	11%

- Property Taxes: Property taxes total \$748,000 for the first quarter with unsecured taxes \$48,000 higher than the previous year. Prior year taxes and property transfer taxes are down by \$92,000 based on one receipt this year, as compared to two receipts in the prior year. Secured property taxes are received in the second quarter of the fiscal year.
- Sales Tax: Sales taxes amount to \$499,000 or 8% of budget in the 1st quarter. Sales taxes from general consumer goods, restaurants and fuel stations showed an increase from the prior quarter. The "triple flip true-up", which reconciles the 1% of sales tax allocated in FY 2010 with the actual amount generated in San Clemente, will result in an increase of \$209,000 in sales tax revenue in FY 2011. However, consumers are still cautious about the economy and sales taxes will be monitored to determine if mid-year adjustments are necessary.
- > Transient Occupancy Taxes (TOT): Transient occupancy taxes amount to \$358,000, compared to \$314,000 from the prior year.
- >Other Taxes: Other taxes (franchise taxes) amount to \$74,313 compared to \$83,454 in the prior year. Major receipts typically occur in April for this category.
- Permits & Fees: Permits and fees total \$365,000 with business license revenues at \$111,000 and construction permits at \$213,000.
- revenue totals \$142,000 and represents amounts from the State for disaster drill activities related to the San Onofre Nuclear Generating plant. Motor vehicle fees are \$34,000 compared to \$39,000 from the prior year as the State continues to erode the amount of motor vehicle fees received by the City through increases in the amount of administrative fees charged for collection.
- Service Charges: Services charges amount to \$1.4 million or 35% of budget primarily due to ambulance service charges and public works service charges. Construction inspection fees increased by \$170,000 due to fees paid by the contractor completing the Marblehead Coastal improvements.
- Fines: Fine revenue totals \$165,000 or 16% of a \$1.1 million budget. Parking citation revenues account for the majority of the revenues in this category with \$91,000 received. A very cool summer, plus a vacant position reduced the number of parking citations issued in the first quarter.



- ➤ Interest & Rents: Interest and Rents amount to \$514,000 or 26% of a \$2.0 million budget. Rental income from the Beach Club, Community Center and sports fields is up by \$41,000.
- ➤ Interfund Transfers: Interfund transfers total \$903,000 or 20% of budget due to amounts being transferred upon project completion.

GENERAL FUND EXPENDITURES



Expenditure by Type	Budget	YTD Actual	%
Salaries	10,871,015	2,307,405	21%
Benefits	4,692,166	955,936	20%
Supplies	962,010	158,580	16%
Contractual Services	23,745,570	5,457,131	23%
Other Charges	1,305,450	308,024	24%
Capital Outlay	2,819,510	269,002	10%
Interdepartmental	3,321,670	815,932	25%
Transfers & Debt	2,049,570	405,328	20%
Total	49,766,961	10,677,338	21%

Expenditure by Dept	Budget	YTD Actual	%
General Government	4,556,201	884,816	19%
City General	5,235,960	1,039,387	20%
Police	12,342,920	3,024,401	25%
Fire	7,080,660	1,650,486	23%
Comm. Development	4,296,819	854,003	20%
Public Works	7,170,451	1,186,854	17%
Beaches, Parks & Rec	9,083,950	2,046,391	23%
Total	49,766,961	10,677,338	21%

Fiscal year actual expenditures are at \$10.7 million compared to the prior year amount of \$10.9 million. Decreases from the prior year were mostly in salaries and benefits which were down by \$0.3 million. Contractual costs increased by \$0.1 million from the prior year related mostly to the change in fire contract costs of \$0.1 million. Expenditures by department are within budgeted levels.

ENTERPRISE FUNDS

The following tables summarize the operating revenues, operating expenses, and changes in operating fund working capital for enterprise funds including Water, Sewer, Golf, Storm Drain and Clean Ocean funds.

Revenues

Revenue	Budget	YTD Actual	%
Water Fund	16,228,465	2,610,194	16%
Sewer Fund	8,183,094	1,245,862	15%
Golf Fund	2,393,154	651,160	27%
Storm Drain Fund	1,324,680	199,753	15%
Clean Ocean Fund	2,218,774	355,239	16%

Only two months of Water revenues are typically recorded in the first quarter, as billing is one month in arrears. Water consumption is flat as compared to the prior year. Sewer revenue is up approximately \$26,000, or 2% compared to the previous year which is due mostly to increases to the sewer rate.

Golf Course revenue is down \$43,000 from the previous year and is due to a combination of fewer rounds played and lower concession receipts from the golf course restaurant.

Expenses

Expenses	Budget	YTD Actual	%
Water Fund	17,047,850	3,501,126	21%
Sewer Fund	7,688,540	1,823,774	24%
Golf Fund	2,402,480	524,054	22%
Storm Drain Fund	1,417,030	340,622	24%
Clean Ocean Fund	3,105,800	343,388	11%

Water expenses in total are up \$110,000 when compared to the prior year. Purchased water costs increased \$75,000, representing the majority of the year-over-year expense increase. Sewer expenses, at \$1.8 million, are equal to the expense level in the previous fiscal year and in line with expectations.

Golf expenses are down \$52,000 compared to last year's expense total of \$576,460. Lower water consumption is the result of conservation efforts implemented at the golf course.

All fund expenses are within budget expectations at the end of the first quarter.

Working Capital

working Capitai			
Working Capital	Budget	YTD	%
		Actual	
Water Fund	96,119	-98,489	-102%
Sewer Fund	1,231,822	-295,763	-24%
Golf Fund	95,577	149,992	157%
Storm Drain Fund	1,048,202	1,053,067	100%
Clean Ocean Fund	795,308	2,104,598	265%

The Water and Sewer fund working capital balances began the fiscal year below the projected level developed during the budget process. The first quarter typically sees expenses exceeding revenues. Working capital balances will continue to be monitored closely.

The Golf, Storm Drain, and Clean Ocean Fund working capital balances exceed or equal budget at this time. These funds are maintaining adequate fund balances.

WHAT'S NEXT

- ➤ FY 2011 Mid-year Report: Public forum to review the FY 2011 Mid-year results in February 2011.
- ➤ Detailed budgetary information for the General fund and all other funds can be found at the following link: Click here for financial detail.





General Government

Performance Measures	2010 Actual	2011 Budget	2011 1st Qtr	2011 Y-T-D
<u>City Manager</u> Budget:	\$540,184	\$547,634	\$122,568	\$122,568
Percent of customer service requests or complaints resolved or informed of proposed action within 10 days*	95.0%	98.0%	N/A	N/A
* Annual measurement				
<u>City Clerk</u> Budget:	\$616,583	\$918,605	\$127,284	\$127,284
Workload Outputs:				
Number of Regular City Council minutes prepared within 21 days of meeting	21	24	1	1
Number of City Council Agendas/Packets posted 7 days prior to meeting	23	24	5	5
Number of formal public records requests	172	200	57	57
Effectiveness: Percent of Regular Council Minutes produced within 21 days	79.2%	100.0%	16.7%	16.7%
Percentage of Agendas/Packets provided at least 7 days prior to the meeting	100.0%	100.0%	100.0%	100.0%
Percentage of public records requests responded to within 10 days	100.0%	100.0%	100.0%	100.0%
Economic Development/Housing Administration Budget:	\$174,254	\$128,270	\$24,938	\$24,938
Workload Outputs: Number of Home Rehab loans provided to	8	6	1	1
property owners Number of businesses receiving commercial		6		
facade grants Number of non-profits receiving Social Program	17	6	5	5
grants Effectiveness:	14	14	14	14
Percentage of Home Rehab & commercial grants expended	60.5%	85.0%	19.0%	19.0%
Percentage General fund social program grants expended	67.3%	100.0%	15.0%	15.0%
Percentage of RDA Affordable Housing budgeted funds expended	21.3%	100.0%	22.0%	22.0%

Finance & Administrative Services

Performance Measures	2010 Actual	2011 Budget	2011 1st Qtr	2011 Y-T-D
<u>Finance & Administrative Services Administration</u> Budget:	\$438,319	\$452,633	\$91,008	\$91,008
Efficiency: Percentage of quarterly reports completed within the end of the month after the financial close of the quarter.	100.0%	100.0%	100.0%	100.0%
Rate of return on investments compared to the City benchmark (City rate/Benchmark rate)	-0.01%/ 3.5%	3.00%/ 3.50%	2.29%/ 3.50%	2.29%/ 3.50%
Effectiveness: Percent of actual General Fund revenues to projections*	98.8%	98.0%	N/A	N/A
Percentage of City operating funds in balance*	100.0%	100.0%	N/A	N/A
Percentage of adopted fiscal policies in compliance*	100.0%	98.0%	N/A	N/A
* Annual measurement.				
Finance Division				
Budget:	\$ 1,791,109	\$1,889,985	\$397,530	\$397,530
Workload Outputs:				
Number of accounting transactions processed	27,628	28,900	7,058	7,058
Number of TOT audits performed per Year	0	8	0	0
Number of utility bills generated per year	215,546	210,000	53,078	53,078
Number of business licenses issued	5,167	5,000	1,000	1,000
Efficiency:				
Average cost to process accounting transactions	\$34.28	\$31.70	\$23.39	\$23.39
Average cost to generate a utility bill	\$2.43	\$2.56	\$3.04	\$3.04
Average cost to generate a business license	\$27.38	\$40.90	\$36.90	\$36.90
Effectiveness:				
Percentage of total annual TOT revenue audited Percentage accuracy of financial transactions	0.0%	33.0%	0.0%	0.0%
within established accuracy rates	100.0%	98.0%	97.0%	97.0%
Percentage of receivables written off	0.33%	0.10%	0.54%	0.54%
Percentage of receivables over 60 days old	35.3%	15.0%	19.1%	19.1%

Finance & Administrative Services

Performance Measures	2010 Actual	2011 Budget	2011 1st Qtr	2011 Y-T-D
Human Resources				_
Budget:	\$631,629	\$523,988	\$106,946	\$106,946
Workload Outputs:				
Number of recruitments (Benefited employees)	16	15	13	13
Number of liability claims	49	53	8	8
Number of workers' compensation claims	21	18	12	12
Number of benefited part-time and full-time employees processed through initial benefit enrollment	5	8	1	1
Number of employees completing a HR customer satisfaction survey	0	100	0	0
Efficiency: Average cost per liability claim	\$2,384	\$3,500	\$1,626	\$1,626
Average cost of a workers' compensation claim	\$7,006	\$920	\$1,095	\$1,095
Effectiveness:				
Percent of total number of liability claims filed that settled	29.5%	31.0%	33.0%	33.0%
Percent decrease in the number of work comp claims filed	-25.0%	-5.0%	22.0%	22.0%
Percent of employees processed through benefit enrollment within 7 days of forms received by HR	37.5%	70.0%	100.0%	100.0%
Percent of employees giving and overall satisfaction rating of "Excellent"	0.0%	80.0%	0.0%	0.0%
Information Technology				
Budget:	\$ 1,235,617	\$1,322,768	\$303,347	\$303,347
Workload Outputs: Number of workstation computers administered Number of server computers administered Efficiency:	241 22	238 28	240 23	240 23
Percentage of time that servers are operational (server uptime)	99.5%	99.9%	99.8%	99.8%
Percentage of time that workstations are operational (workstation uptime)	99.0%	99.9%	98.8%	98.8%
Percentage of total time that network communications equipment is operational (network communications uptime)	99.9%	99.9%	100.0%	100.0%
Percent of requests for computer services resolved within 3 working days	100.0%	100.0%	100.0%	100.0%

Public Safety

Performance Measures	2010 Actual	2011 Budget	2011 1st Qtr	2011 Y-T-D
Contract Police Services				
Budget:	\$12.2M	\$12.3M	\$3.0M	\$3.0M
Workload Outputs: Number of total calls for service Number of emergency calls received (Priority 1) Number of traffic collision reports Number of Part 1 crimes committed per	26,233 269 404	28,000 285 345	7,097 76 72	7,097 76 72
1,000 population	0.98	1.15	1.06	1.06
Efficiency: Average response time from receipt to on-scene emergency calls	5:65	5:00	5:23	5:23
Percentage of preventative patrol time - day shift (6:00 a.m. to 6:00 p.m.)	43.7%	40.0%	40.3%	40.3%
Percentage of preventative patrol time - day shift (10:00 a.m. to 8:00 p.m.)	34.6%	40.0%	43.0%	43.0%
Percentage of preventative patrol time - night shift (6:00 p.m. to 6:00 a.m.)	38.4%	40.0%	30.7%	30.7%
Percentage of preventative patrol time – night shift (5:00 p.m. to 3:00 a.m.)	42.9%	40.0%	34.3%	34.3%
Percentage of emergency calls responded to in 5 minutes or less Percentage change in Part I crimes from prior year current year	93.6% -10.6%	95.0% 1.0%	97.3% -11.7%	97.3% -11.7%
<u>Contract Fire Services</u> Budget:	\$6,769,520	\$7,080,660	\$1.65M	\$1.65M
-	401.001020	4.70007000	Ψ2.00	Ψ=10011
Workload Outputs: Number of emergency calls Number of new construction fire inspections	2,778	3,000	712	712
performed	363	500	113	113
Number of fire inspections performed Number of fire plan checks completed	1137 328	1,000 500	328 75	328 75
Efficiency: Average response time for emergency calls Effectiveness:	5:51	7:00	5:46	5:46
Percentage of calls with response time within 7 minutes	75.8%	85.0%	78.0%	78.0%
Percentage of technical on-site inspections scheduled within 24 hours Percentage of all plan checks completed within	100.0%	90.0%	100.0%	100.0%
adopted turn around time goals based on plan types	100.0%	90.0%	100.0%	100.0%
Percentage of 5 day turn around plan checks completed within goal	100.0%	90.0%	100.0%	100.0%
Percentage of 10 day turn around plan checks completed within goal	100.0%	90.0%	100.0%	100.0%

Community Development

Performance Measures	2010 Actual	2011 Budget	2011 1st Qtr	2011 Y-T-D
Building				
Budget:	\$1,678,285	\$1,701,616	\$337,636	\$337,636
Workload Outputs:				
Number of building permits issued	3,005	2,900	828	828
Number of Plan Reviews performed	2649	2,500	704	704
Number of building inspections completed	14,001	15,000	4,193	4,193
Number of customers served at Building counter	4,891	4,700	1,232	1,232
Efficiency:				
Number of Plan Reviews performed per Plan Check staff	883	833	312	312
Number of inspection conducted per inspector	4,115	4,285	1,198	1,198
Number of customers served per Permit Tech	2,446	1,567	616	616
Effectiveness: Percentage of new projects: First review completed within 15 work days	96.3%	98.0%	100.0%	100.0%
Percentage plan review rechecks: Reviewed within 10 work days	90.9%	95.0%	97.3%	97.3%
Percentage response to the public at the counter in 10 minutes	75.4%	80.0%	77.0%	77.0%
<u>Planning</u>				
Budget:	\$1,420,943	\$1,503,703	\$307,919	\$307,919
Workload Outputs:				
Number of discretionary applications completed	90	100	16	16
Number of zoning plan checks completed	518	480	107	107
Number of people assisted at counter/over phone	8,792	9,000	1,968	1,968
Number of training sessions to maintain Certified Local Government status	9	15	0	0
Number of training sessions attended by PC	7	14	1	1
Efficiency: Number of people assisted at counter/phone per FTE	- 22	20	16.9	16.9
Number of Plan checks completed/FTE/Week	2.4	2	1.8	1.8
Number of applications completed/FTE/Week	5	4	3.2	3.2

Community Development

Performance Measures	2010 Actual	2011 Budget	2011 1st Qtr	2011 Y-T-D
Planning (continued)				
Effectiveness:				
Percentage of FTE's time funded by Developer Deposit and fixed fees	21.1%	20.0%	22.3%	22.3%
Percentage of initial plan reviews completed within 15 days	86.0%	95.0%	98.0%	98.0%
Percentage of plan rechecks: reviewed within 10 days	86.0%	95.0%	91.0%	91.0%
Percent of Zoning Administrator applications completed within 7 weeks	100.0%	98.0%	91.7%	91.7%
Percent of Planning Commission applications compelted within 18 weeks	100.0%	98.0%	95.8%	95.8%
Percent of City Council applications completed within 22 weeks	100.0%	98.0%	100.0%	100.0%
Percent of calls returned within one business day	98.2%	95.0%	96.7%	96.7%
Percent of counter served within 10 minutes	70.0%	75.0%	75.2%	75.2%
Percent of counter served within 20 minutes	91.0%	95.0%	95.1%	95.1%
Code Compliance Budget:	\$682,676	\$658,503	\$126,153	\$126,153
World and Ontrodes				
Workload Outputs: Number of new cases	2217	2104	453	453
Number of lots cleared by Weed Abatement	37	107	5	5
Number of graffiti cases	655	609	149	149
Number of weekend cases	590	800	122	122
Efficiency:				
Cost of weed abatement per lot	\$458	\$2,079	\$1,084	\$1,084
Cost of graffiti removal per case	\$244	\$159	\$120	\$120
Effectiveness: Percent of graffiti cases closed within 6 hours	86.1%	86.0%	85.0%	85.0%
Percentage of cases acknowledged within 2 days		50.0%	95.0%	95.0%
Percentage of cases resolved within 10 work days	64.9%	54.0%	55.7%	55.7%
Percentage of weekend cases closed within 10 days	91.0%	94.5%	90.3%	90.3%

Performance Measures	2010 Actual	2011 Budget	2011 1st Qtr	2011 Y-T-D
Engineering				
Budget:	\$2,824,749	\$2,943,280	\$411,702	\$411,702
Workload Outputs:				
Number of permits issued	498	350	92	92
Number of inspections conducted	10387	800	915	915
Number of plans submitted for 1st plan check	53	30	15	15
Number of plans submitted for additional plan checks	49	45	19	19
Number of research projects conducted	208	200	111	111
Number of miles of streets designed	3.44	3.00	0.21	0.21
Number of miles of streets constructed	1.68	3.75	0.75	0.75
Number of traffic citizens complaints received	94	120	35	35
Efficiency: Time spent per first plan review (hours)	4.29	5.00	8.33	8.33
Time spent per additional plan review (hours)	3.80	4.00	4.67	4.67
Time spent per research project	3.54	3.00	1.50	1.50
Design cost less than 15% of the projected costs	86.3%	85.0%	100.0%	100.0%
Final project costs within budget	100.0%	85.0%	100.0%	100.0%
Percent of response to citizen complaints within 45 days	61.7%	75.0%	82.9%	82.9%
Effectiveness:				
Percent of plan reviews completed in 15 days (1st plan check)	100.0%	90.0%	84.1%	84.1%
Percent of plan reviews completed in 10 days (add'l plan check)	100.0%	90.0%	62.0%	62.0%
Percent of research projects completed in 10 days	99.5%	90.0%	100.0%	100.0%
Percent of projected street design completed	24.8%	85.0%	7.0%	7.0%
Percent of street miles completed	8.5%	85.0%	20.0%	20.0%
Percent of traffic complaints resolved	50.5%	75.0%	47.4%	47.4%
<u>Maintenance</u>				
Budget:	\$3,288,414	\$3,718,099	\$652,418	\$652,418
Workload Outputs: Number of potholes repaired	598	500	151	151
Number of signs repaired or replaced	1,895	1,800	471	471
Number of work orders received/completed by Facilities Maintenance Section	1,810	1,500	416	416
Number of street light/traffic signal repairs	919	800	211	211
Number of USA responses (Underground Service Alerts)	880	650	157	157

Performance Measures	2010 Actual	2011 Budget	2011 1st Qtr	2011 Y-T-D	
Maintenance (continued)					
Efficiency:					
Average sq. ft. of pothole repairs provided per day of service	419.1	450.0	303.7	303.7	
Average # of signs maintained per hour of service provided	4.1	4.1	4.3	4.3	
Average # of facilities maintenance work orders completed per day of service	8.2	6.0	7.2	7.2	
Average # of USA completed per day of service	3.9	3.5	2.7	2.7	
Average number of streetlight/traffic signal repairs per day	4.1	4.0	3.7	3.7	
Effectiveness:					
Percentage of pothole service requests repaired within 3 working days	100.0%	100.0%	100.0%	100.0%	
Percentage of signage repair requests responded to and completed within 3 working days	100.0%	100.0%	100.0%	100.0%	
Percentage of facilities maintenance work orders responded to in 3 working days	99.2%	100.0%	100.0%	100.0%	
Percentage of street light / traffic signal service Requests completed within 3 working days	98.5%	100.0%	99.7%	99.7%	
Percentage of USA service requests completed within 3 working days	100.0%	100.0%	100.0%	100.0%	
<u>Water</u>					
Budget:	\$15,153,809	\$17.0M	\$ 3,501,126	\$ 3,501,126	
Workload Outputs: Number of maintenance procedures at reservoirs, pump stations, valves, hydrants and operating equipment	3,640	3,600	955	955	
Number of miles of planned leak detection on water pipeline	164.6	160	44.5	44.5	
Number of samples taken to test compliance	8,676	8,600	2,158	2,158	
Number of emergency calls for service	1,104	1,000	360	360	
Efficiency:					
Percentage of maintenance procedures completed on time	93.3%	94.0%	95.3%	95.3%	
Percentage of system water loss	2.6%	4.0%	2.8%	2.8%	
Effectiveness:					
Percentage of leaks repaired within 48 hours Percentage of monitoring samples in full	95.2%	95.0%	95.0%	95.0%	
compliance	100.0%	100.0%	100.0%	100.0%	
Percentage of emergency calls responded within 15 minutes during working hours	100.0%	100.0%	100.0%	100.0%	
Percentage of emergency calls responded within 30 minutes during non-working hours	98.7%	98.0%	100.0%	100.0%	

Performance Measures	2010 Actual	2011 Budget	2011 1st Qtr	2011 Y-T-D
<u>Sewer</u>				
Budget:	\$7,865,240	\$ 8,263,340	\$ 1,823,774	\$ 1,823,774
Workload Outputs:				
Number of maintenance procedures at treatment plant, pump stations and recycled water facilities	3,910	4,200	915	915
Number of samples taken to test compliance	11,753	10,000	3,536	3,536
Number of miles of planned video inspections on sewer collection system	36.3	30.0	8	8
Number of miles of planned cleaning procedures	230.7	175.0	61.3	61.3
on sewer collection system Number of emergency calls for service	268	300.0	59	59.0
Efficiency:		333.3		33.0
Percentage of maintenance procedures				
completed on time Percentage of monitoring samples in full	93.1%	94.0%	95.3%	95.3%
compliance Percentage of sewer collection system cleaned	100.0%	100.0%	100.0%	100.0%
annually	33.0%	100.0%	35.1%	35.1%
Percentage of sewer collection system inspected annually	5.2%	20.0%	4.6%	4.6%
Effectiveness: Percentage of emergency calls responded within				
15 minutes during working hours	100.0%	100.0%	100.0%	100.0%
Percentage of emergency calls responded within 30 minutes during non-working hours	100.0%	100.0%	100.0%	100.0%
Storm Drain Budget:	\$1,393,906	\$1,529,930	\$340,622	\$340,622
Workload Outputs:				
Number of miles of storm drain pipelines				
cleaned	3.15	3.5	0.10	0.10
Number of miles of storm drain video inspection	5.20	5.0	0.50	0.50
Number of catch basins cleaned/inspected/	293	1,200	7	7
stenciled Number of emergency calls for service	17.0	120.0	2.0	2.0
Efficiency:	27.0			
Percentage of storm drain pipelines cleaned	5.0%	5.6%	0.2%	0.2%
annually Percentage of storm drain system inspected	3.0 70	3.070	0.270	0.2 70
Annually	8.4%	8.0%	0.8%	0.8%
Percentage of catch basins cleaned/inspected annually	15.6%	64.0%	0.4%	0.4%
Effectiveness:				
Number of emergency calls/percentage of time responding within 15 minutes during working hours	100.0%	100.0%	100.0%	100.0%
Number of emergency calls/percentage of time responding within 30 minutes during non-working hours	100.0%	100.0%	100.0%	100.0%

Performance Measures	2010 Actual	2011 Budget	2011 0	2011 Y-T-D
<u>Clean Ocean</u> Budget:	\$2,239,422	\$ 2,796,051	\$343,388	\$343,388
Workload Outputs: Number of facilities inspected for storm water compliance	268	250	10	10
Number of water quality enforcement actions issued	244	350	39	39
Number of local outreach impressions per year Efficiency:	4,879,586	5,775,000	539,792	539,792
Number of facility inspections per FTE (1 FTE)	268	250	10	10
Number of water quality enforcement actions issued per FTE (2 FTE)	122	175	20	20
Number of public outreach "impressions" per capita	71	84	8	8
** "impressions" refers to the estimated number of individuals receiving education				
Solid Waste				
Budget:	\$299,200	\$210,156	\$59,946	\$59,946
Workload Outputs: Total tons of residential waste diverted from	17,531	18,000	4,557	4,557
landfill Total tons of commercial waste diverted from landfill	8,371	14,500	2,381	2,381
Total tons of construction & demolition waste diverted from landfill	4,883	2,200	2,072	2,072
Efficiency: Solid waste program cost per ton diverted	\$4.88	\$4.61	\$6.66	\$6.66
Effectiveness: Total percent of residential waste diversion from landfill	45.2%	52.0%	45.2%	45.2%
Total percent of commercial waste diversion from landfill	37.2%	52.0%	39.3%	39.3%
Total percent of construction and demolition waste diversion from landfill	78.2%	52.0%	80.7%	80.7%
Total percent of overall diversion from landfill	45.7%	53.0%	44.5%	44.5%

Performance Measures	2010 Actual	2011 Budget	2011 0.191	2011 Y-T-D
Contract Fleet Maintenance Budget:	\$1,337,609	\$1,109,600	\$195,116	\$195,116
Workload Outputs: Total number of vehicles maintained	145	145	145	145
Number of work orders completed	795	700	200	200
Number of preventative maintenance services completed	314	240	71	71
Number of repeat work orders needed	2	0	1	1
Effectiveness: Percentage of fleet available per month	98.9%	95.0%	99.4%	99.4%
Percentage of reworks relative to total work orders	0.2%	0.0%	0.6%	0.6%
Percentage of preventative maintenance services completed within 1 day	100.0%	90.0%	100.0%	100.0%

Beaches. Parks & Recreation

Performance Measures	2010 Actual	2011 Budget	2011 1st Qtr	2011 Y-T-D
Beaches. Parks & Recreation Administration				
Budget:	\$402,539	\$440,987	\$84,874	\$84,874
Workload Outputs: Number of development plans reviewed Number of active park CIP projects	1 14	5 15	7 13	7 13
Number of completed park CIP projects	1	5	0	0
Number of CIP project change orders that required City Council approval	-	0	0	0
Efficiency: Hours spent reviewing each set of development plans	49	50	3	3
Effectiveness: Percentage of development plans reviewed within 2 weeks Percentage of park CIP projects completed	100.0%	100.0%	100.0%	100.0%
wihtin budget as established at time of contract award	25.0%	100.0%	0.0%	0.0%
Parks & Beach Maintenance Budget:	\$4,389,071	\$ 4,498,198	\$ 874,860	\$ 874,860
Workload Outputs: Maintain industry standard ratio of 50 acres of landscape monitored per inspector - 276 acres Trim 2,000 trees annually to ensure a 7 year	69.3 2,350	69.3 2,000	84 568	84 568
cycle Resolve 90% of all service requests within 10 days	89.1%	85.0%	89.7%	89.7%
Efficiency: Ratio of acres of landscapes monitored per contract inspector Effectiveness:	138%	138.0%	168.7%	168.7
Percentage of trees trimmed to maintain an average 7-year trimming cycle	117.2%	100.0%	113.3%	113.3%
Maintain parks at established levels measured on a scale of A-F: A-excellent, B- above average, C- average, D-low	level. F-			
minimum level per the 1999 Parks & Rec. Master of Maintenance level of beaches (target level = C)		C+	С	С
Maintenance level of parks (target level = C)	С	С	С	С
Maintenance level of park sports fields (target level = B) Maintenance level of streetscapes	В	B+	В	В
(target level = C)	С	C+	С	С

Beaches. Parks & Recreation

Performance Measures	2010 Actual	2011 Budget	2011 1st Qtr	2011 Y-T-D
Recreation				
Budget:	\$2,762,545	\$2,819,100	\$683,322	\$683,322
Workload Outputs:				
Number of aquatic enrollments	4,377	2,500	1,284	1,284
Number of other registrations	14,511	12,000	5,127	5,127
Number of classes/programs offered	725	290	268	268
Number of attendees at special events	105,450	12,000	73,975	73,975
Number of rentals at Community Center	158	160	42	42
Number of rentals at Beach Club	83	95	36	36
Number of partnered community events	37	37	16	16
Efficiency:	32.1%	25.00/	26.00/	26.00/
Percent of registrations taken on-line	32.1%	35.0%	36.0%	36.0%
Percentage of total expenditures recovered by revenues	61.7%	79.0%	109.5%	109.5%
Effectiveness:				
Percentage customer satisfaction response of satisfactory or above for recreation and leisure classes/facility rentals*	96.2%	100.0%	97.3%	97.3%
Percent of classes/programs cancelled	16.1%	15.0%	13.5%	13.5%
Number of customer requested refunds for classes/programs	441	200	173	173
* Annual measurement				
Marina Safahr				
<u>Marine Safety</u> Budget:	\$1,273,268	\$1,325,665	\$403,334	\$ 403,334
Workload Outputs:				
Number of beach visitors (estimate)	2,626,300	2,800,000	1,044,500	1,044,500
Number of swimmer rescues	4,401	4,500	1,216	1,216
Number of preventative actions via public		•		
education/warnings	41,637	40,000	15,558	15,558
Number of people reached through public education programs	13,301	20,000	8,786	8,786
education programs	10,001	_0,000	37.33	37.33
Number of drownings with lifeguards on duty Efficiency:	1	0	0	0
Visitors per lifeguard (8 hour shift)	893	793	852	852
Rescues per lifeguard FTE (2080 hours)	197	331	205	205
Effectiveness:				
Percentage of swimmer rescues without a drowning	99.9%	100.0%	100.0%	100.0%
Percentage of swimmer rescues compared to preventative actions	7.4%	11.0%	6.7%	6.7%
Percent of City elementary schools reached through public education*	70.0%	55.0%	0.0%	0.0%
* Annual measurement				

Beaches. Parks & Recreation

Performance Measures	2010 Actual	2011 Budget	2011 1st Qtr	2011 Y-T-D
Golf Operating Budget:	\$2,125,405	\$2,295,910	\$524,054	\$524,054
Workload Outputs:	ΨΖ,123,103	ψ <i>2,233,3</i> 10	ψ32 1,03 T	ψ32 1,03 T
Number of golf rounds played - projected	91,834	95,000	26,868	26,868
Number of golf course acres maintained	133	133	133	133
Total revenue generated by the Golf Course	\$2,640,039	\$2.45M	\$807,209	\$807,209
Efficiency:				
Course utilization (rounds played/available tee times*)	99.9%	100.0%	101.0%	101.0%
Cost per round	\$23.14	\$24.81	\$19.57	\$19.57
Percentage cost of recovery	124.2%	100.0%	156.0%	156.0%
Effectiveness:				
Number of complaints per 1,000 rounds	3.3	10.0	1.7	1.7
Maintenance quality of golf course retained at a level B May through October	100.0%	100.0%	100.0%	100.0%
Maintenance quality of golf course retained at a level C November through April	100.0%	100.0%	N/A	N/A

Animal Shelter

Performance Measures	2010 Actual	2011 Budget	2011 1st Qtr	2011 Y-T-D
Animal Shelter Budget:	\$1,291,324	\$1,457,028	\$304,249 \$	304,249
Workload Outputs: Number of Dogs Licensed during the year	7,481	11,500	2,002	2,002
Number of calls for service completed during the year	1,708	2,500	403	403
Barking Dog complaints received	200	115	52	52
Efficiency:				
Percent of calls for service handled within 24 hours	99.8%	97.0%	99.3%	99.3%
Effectiveness: Percentage increase in the number of dog licensed per year	-13.1%	33.0%	11.3%	11.3%
Number of dog adoptions	316	300	74	74
Number of cat adoptions	363	380	107	107
Number of animals returned to owners	307	470	122	122
Percentage of barking complaints resolved within 40 days	95.3%	95.0%	91.3%	91.3%

City of San Clemente Capital Improvement Program Quarterly Report

September 30, 2010

FY 2011 CIP 1st Quarter Summary

- □ 98 CIP and Maintenance Projects Totaling \$92.4
 - ☐ 63 CIP Projects Totaling \$82.9M
- ☐ 35 MaintenanceProjects Totaling \$9.5M








Program Summary


The Capital Improvement Program report provides the Mayor, City Council and community the status of projects in the current FY 2011 and establishes a commitment for the scheduled delivery of projects. The City's Capital Improvement Program remains strong and active. Most areas in the City continue to see improvements to their community facilities in the form of parks, streets, water, sewer, storm drain and other infrastructure improvement projects.


The FY 2011 Capital Improvement Program consists of 98 projects for a total budget of 92.4 million. A total of 77 projects were started in the prior fiscal years for completion in FY 2011. There are 63 CIP projects and 35 Maintenance and Study projects.

FY 2011 CIP and Maintenance Projects: \$92.4 Million




98 Total CIP and Maintenance Projects: Carried Forward vs. Projects Started in Current FY






Maintenance Projects \$9.5 Million



Project Status



Schedule Changes

Projects are often re-scoped to take advantage of additional funding or to address the changing needs of the community. In order to realign the project delivery commitment with a revised scope, a baseline budget or schedule adjustment (reset) may be proposed. This section proposes each baseline budget adjustment and establishes a new commitment for delivering the project. The project budgets recommended for reset for this quarter are listed in the following table:

PROJECT*	ORIGINAL GOAL	REVISED GOAL	ORIGINAL COMPLETION DATE	REVISED COMPLETION DATE
* See individual projects for a detailed explanation				

Project Description and Status Report

An overview of the projects, including the project manager, adopted budget, funding source, anticipated completion date and status at the end of the first quarter have been provided below. Also provided are definitions of terms found within the project updates.

Definitions

- Fiscal Year Goal: The project goal for this fiscal year
- Goal Completion Date: The date the project's Fiscal Year Goal is projected to be reached
- Actual Completion Date: The date when the Fiscal Year Goal is actually completed
- Status: Measures how much the project has been completed toward the Fiscal Year Goal
- New Project: A project that has been appropriated by the City Council after the budget is adopted
- By Others: The City is not directly in charge of the schedule for these projects

Project Description and Status Report

Buildings - CIP Projects

Beach Palapa & Picnic Cover Renovations

Project Management: Dennis Reed Project Number/ W.O.#: 18701/ 18701

Budget: \$52,630

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:50%Actual Completion Date:Status:Hold

Comments: Final additions were not able to be completed prior to summer; therefore, the project was carried over into FY 2011. The project is on hold until the City's Beach Fire Ring Policy has been adopted, as aspects of the policy may impact the placement of shade structures.

Community Center Rehabilitation

Project Management: Dave Dendel Project Number/ W.O.#: 11546/ 11546

Budget: \$125,000

Funding Source: Facility Maintenance Rsrv. **Fiscal Year Goal:** 20% Constr.

Goal Completion Date: June 2011 % of Goal Completion: 5%
Actual Completion Date: Status: On Track
Comments: Scope of work includes upgrades to HVAC and electrical systems. Project is combined with a

proposal to add roof mounted solar panels to the building with grant funding.

Corporate Yard Building A Rehabilitation

Project Management: Dave Dendel Project Number/ W.O.#: 11547/ 11547

Budget: \$50,000

Funding Source: Facility Maintenance Rsrv. **Fiscal Year Goal:** 75% Design

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started

Comments: Design of structural improvements to upgrade Building A to current building codes.

Downtown Fire Station

Project Management: Mike Jorgensen **Project Number/ W.O.#:** 15502/ 15502

Budget: \$3,976,000

Funding Source: Pub. Fac. Constr. Fee Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 35%
Actual Completion Date: Status: On Track
Comments: The prime contractor, Gamut Construction, defaulted on the project. Staff is working with the

Comments: The prime contractor, Gamut Construction, defaulted on the project. Staff is working with the bonding company's contractor to complete remaining improvements. Construction work has resumed.

Ole Hanson Beach Club Re-Roof

Project Management: Tim Shaw Project Number/ W.O.#: 16520/ 16520

Budget: \$150,000

Funding Source: Fac. Maint. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold Comments: On hold to evaluate the possibility of a larger project to improve the facility after building

assessments are completed.

Safety/Quiet Zone Improvements - Design and Construction

Project Management: Tom Bonigut **Project Number/ W.O.#:** 10812/ 10812

Budget: \$768,000

Funding Source: General Fund Fiscal Year Goal: TBD

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold Comments: Goals and completion date(s) depend on what the desired improvements will be. Public

Works/Engineering is awaiting further direction from Community Development pending their coordination with

Quiet Zone stakeholders and agencies.

Senior Center Relocation

Project Management: Mike Jorgensen **Project Number/ W.O.#:** 15503/ 15503

Budget: \$2,724,000

Funding Source: Develop. Improvem. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:35%Actual Completion Date:Status:On Track

Comments: The prime contractor, Gamut Construction, defaulted on the project. Staff is working with the

bonding company's contractor to complete remaining improvements. Construction work has resumed.

Building- Maintenance and Other Projects

Garage Hoist Removal

Project Management: Dave Dendel Project Number/ W.O.#: 21801/ 21801

Budget: \$85,000

Funding Source: Fleet Maintenance Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started

Comments: Removal of underground vehicle hoist that is part of the Fleet Maintenance garage.

Parque Del Mar Turf Renovations

Project Management: Dennis Reed Project Number/ W.O.#: 29102/ 29102

Budget: \$25,000

Funding Source: RDA Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:80%Actual Completion Date:Status:On Track

Comments: Sod was installed on northern end of the park. Staff awaits direction on when/if the southern portion

of the park requires re-sodding.

T-Street Overpass Rehabilitation

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 20302/20302

Budget: \$269,000

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: March 2011 % of Goal Completion: 10%
Actual Completion Date: Status: On Track

Comments: The project was advertised and a construction contract is scheduled to be awarded to a contractor at the October 19th Council meeting. Construction is anticipated to start in December. A \$285,000 HUD grant is funding a portion of the construction.

Drainage- CIP Projects

211 & 225 Marquita Storm Drain Rehabilitation

Project Management: Zachary Ponsen Project Number/ W.O.#: 10009/ 10009

Budget: \$46,240

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:March 2011% of Goal Completion:10%Actual Completion Date:Status:On Track

Comments: Recent video assessment of City facilities revealed that the pipeline network in this area is in need of rehabilitation. Staff will include this project in the FY 2011 Pipe Rehabilitation contract.

Acapulco Storm Drain Lines Rehabilitation

Project Management: Zachary Ponsen Project Number/ W.O.#: 10010/ 10010

Budget: \$115,055

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:10%Actual Completion Date:Status:On Track

Comments: Construction of numerous trenchless rehabilitation reaches have been completed, including a separate project to include a portion of open-trench repair. An erosion problem was encountered when clearing brush necessary to access a storm drain outlet. It is recommended to include the outlet repair work in the project due to available budget. Construction drawings and specifications for the work will be by City staff.

Alameda Lane Drainage System Replacement

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 10011/ 10011

Budget: \$97,200

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date: May 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track

Comments: Staff has completed the preliminary design of the drainage system within Alameda Lane to address nuisance water in this area. A Coastal Commission Development permit will need to be secured prior to construction. Construction is anticipated in Fall 2011.

Calle Heraldo Storm Drain Rehabilitation

Project Management: Zachary Ponsen Project Number/ W.O.#: 10012/ 10012

Budget: \$34,970

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 10%
Actual Completion Date: Status: On Track

Comments: Recent video assessment of City facilities revealed that the pipeline network in this area is in need of rehabilitation. Staff will include this project in the FY 2011 Pipe Rehabilitation contract.

Columbo Storm Drain Extension

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 18005/18005

Budget: \$365,380

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date: April 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track

Comments: Staff analyzed the project and scoped potential solutions by utilizing existing information and input from geotechnical firms, environmental consultants and contractors. VA Consulting has been retained to design and prepare a bid package for public advertising.

Cristobal Storm Drain Extension to T-Street Canyon RR Culvert

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 19012/19012

Budget: \$368,080

Funding Source:Storm Drain Utility FundFiscal Year Goal:MonitorGoal Completion Date:June 2011% of Goal Completion:25%Actual Completion Date:Status:On Track

Comments: A hydrology study and preliminary hydraulic modeling have been prepared for the existing ditch next to the railroad tracks. Staff continues to monitor the drainage during the winter season and will work with SCRRA to coordinate and plan drainage improvements.

Los Mares/Vaquero Storm Drain

Project Management: Amir Ilkhanipour Project Number/ W.O.#: 16001/16001

Budget: \$825,200

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date: April 2011 % of Goal Completion: 25%
Actual Completion Date: Status: On Track

Comments: Project will address flooding in the Los Mares/Vaquero intersection.

Plaza La Playa Channel

Project Management: Ken Knatz Project Number/ W.O.#: 13807/410387

Budget: \$795,830

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:10%Actual Completion Date:Status:On Track

Comments: This project has been revised to consist of a flood wall only along a downstream section of channel near the existing railroad culvert. The City Council awarded the construction contract on October 5th. Construction will begin in Spring 2011 and be completed before Summer 2011.

Prima Deshecha Canada Channel (M01) Reconstruction

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 10013/10013

Budget: \$197,040

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: 25% Design

Goal Completion Date:June 2011% of Goal Completion:5%Actual Completion Date:Status:On Track

Comments: Prima Deshecha Canada Channel (M01), between Calle Grande Vista and Avenida Vaquero, is in need of rehabilitation. A consultant will be retained to perform the design and prepare construction documents for public bidding. All the regulatory permits, including the Coastal Commission development permit, will need to be secured prior to construction.

Drainage- Maintenance & Other Projects

Existing Storm Drain Rehabilitation

Project Management: A.J. Howard/Z. Ponsen Project Number/ W.O#: 26001/26001

Budget: \$300,000

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 25%
Actual Completion Date: Status: On Track

Comments: This project provides funding for scheduled storm drain maintenance.

Los Mares at Vaquero Infrastructure Protection

Project Management: Zachary Ponsen Project Number/ W.O.#: 20001/20001

Budget: \$117,570

Funding Source: Storm Drain Util. Fund, Fiscal Year Goal: Hire Consultant

Sewer Deprec. and Water Deprec. Funds, Gas Tax

Fund

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Scope for RFP to protect street and utilities is being developed.

Poche Beach M01 Watershed, Phase II Bacterial Study

Project Management: Tom Bonigut **Project Number/ W.O#:** 39401/39401

Budget: \$350,000

Funding Source: Clean Ocean Fund **Fiscal Year Goal:** 50% Study

Completion

Goal Completion Date: June 2011 **% of Goal Completion:** 5%

Actual Completion Date: Status: On Track

Comments: The City Council approved the consultant agreement. Monitoring has begun, and the study is expected to be completed in Summer/Fall 2011.

Parks & Medians- CIP Projects

Courtney's Sand Castle

Project Management: Tim Shaw Project Number/ W.O.#: 10143/ 10143

Budget: \$34,030

Funding Source: Parks Acq. Fiscal Year Goal: 50% Construction

Goal Completion Date: June 2011 % of Goal Completion: 15%
Actual Completion Date: Status: On Track

Comments: Project is being constructed as part of La Pata/ Vista Hermosa Sports Park.

Linda Lane – Trail Lighting Enhancements

Project Management: Tim Shaw Project Number/ W.O.#: 10140/ 10140

Budget: \$100,000

Funding Source: RDA Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 5%
Actual Completion Date: Status: On Track

Comments: Researching bollard light fixtures and power requirements.

Max Berg Plaza Park Sidewalk Improvements

Project Management: Ben Parker Project Number/ W.O.#: 11301/11301

Budget: \$800,000

Funding Source: Safe Route to Schools and Fiscal Year Goal: Complete Design

CDBG Grants, Gas Tax

Fund

Goal Completion Date: June 2011 % of Goal Completion: 10%
Actual Completion Date: Status: On Track

Comments: Park walkway rehabilitation around the perimeter of the park.

North Beach Crossing Improvements

Project Management: Bill Cameron Project Number/ W.O.#: 19805/ 19805

Budget: \$146,400

Funding Source: Gas Tax Fund **Fiscal Year Goal:** 75% Constr.

Goal Completion Date: June 2011 **% of Goal Completion:** 25%

Actual Completion Date: Status: Project By Others Comments: There are two projects to improve safety at the crossing. Metrolink improvements are complete.

OCTA's contractor continues to work on the civil portion of the safety improvements. A contract amendment has delayed construction.

Pier Bowl/Beach Trail Way- Finding Signs

Project Management: Jim Pechous **Project Number/ W.O#:** 10314/10314

Budget: \$75,000

Funding Source: RDA Fund **Fiscal Year Goal:** 75% Constr.

Goal Completion Date: June 2011 % of Goal Completion: 10%
Actual Completion Date: Status: On Track

Comments: The plans and specifications are complete and will be presented to the City Council in November, prior to sending the first phase implementation out to bid. The proposed first phase signage includes the Downtown and Pier Bowl areas.

Pier Crossing Improvements

Project Management: Bill Cameron Project Number/ W.O# 19806/ 19806

Budget: \$86,400

Funding Source: RDA Fund Fiscal Year Goal: 75% Construction

Goal Completion Date: June 2011 % of Goal Completion: 25%

Actual Completion Date: Status: Project By Others

Comments: There are two projects to improve safety at the crossing. Metrolink improvements are complete. OCTA's contractor continues to work on the civil portion of the safety improvements. A contract amendment has delayed construction.

San Gorgonio Park Youth Sports Building & Restroom

Project Management: Tim Shaw **Project Number/ W.O.#:** 10401/630010

Budget: \$50,000

Funding Source: Parks Acquisition Fund Fiscal Year Goal: Re-evaluate Design

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Staff is evaluating alternatives for completing the project.

Shoreline Feasibility Study

Project Management: Tom Bonigut **Project Number/ W.O.#:** 19907/ 19907

Budget: \$206,676

Funding Source: General Fund Fiscal Year Goal: Complete Study

Goal Completion Date: March 2011 **% of Goal Completion:** 70%

Actual Completion Date: Status: Project by Others

Comments: The Corps recently released a Draft Feasibility Study Report along with a Draft Environmental Impact Statement for public review, and held a public workshop to discuss the draft reports and receive public feedback. The public review period closed in late September and the Corps is now responding to comments and continuing with its internal technical and policy review. Corps staff anticipates that its Washington headquarters review will occur in mid-February 2011.

Sidewalk Repair and Improvements

Project Management: Tom Bonigut Project Number/ W.O#: 19317/19317

Budget: \$150,134

Funding Source: General Fund Fiscal Year Goal: Complete Project

Goal Completion Date: June 2011 % of Goal Completion: 5% **Actual Completion Date: Status:** On Track

Comments: The contract to mainly address the sidewalk areas for FY 2011 improvements will be awarded by the end of December 2010.

Vista Hermosa/ La Pata Sports Park- Phase 1B

Project Management: Tim Shaw **Project Number/ W.O.#:** 18142/18142

Budget: \$23,111,470

Funding Source: Parks Acquisition Fund 50% Construction Fiscal Year Goal:

Goal Completion Date: June 2011 % of Goal Completion: 15% **Actual Completion Date:** Status: On Track

Comments: Construction is underway with no delays to date.

Parks and Medians- Maintenance and Other Projects

Bathroom Door Project (Parks)

Project Management: Tim Shaw **Project Number/ W.O.#:** 28505/28505

Budget: \$40,940

Funding Source: General Fund Fiscal Year Goal: Obtain appropriate

> information about ADA Compliance/ Complete design and prioritization

Goal Completion Date: June 2011 % of Goal Completion: 15%

Actual Completion Date: Status: On Track

Comments: Staff is gathering base information to accurately develop scope. Project will require ADA compliance assessment. Parks & Recreation Commission has recommended that a consultant be hired to prepare this assessment with the current funding, and the City Manager has concurred. City Building Department is conducting an evaluation of park restrooms. Need to prioritize and design. Beach restroom Master Plan completed for renovation of beach restrooms.

Bonito Canyon Slope Replanting

Project Management: Dennis Reed **Project Number/W.O.#:** 25102/25102

Budget: \$70,060

Funding Source: General Fund Fiscal Year Goal: **Goal Completion Date:** % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Beaches, Parks and Recreation Director will assess needs and prioritize funding.

Pier Bowl Improvements

Project Management: Tim Shaw Project Number/ W.O.#: 29701/29701

Budget: \$38,170

Funding Source: RDA Fund Fiscal Year Goal: Complete

Improvements

Goal Completion Date: May 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track

Comments: Proposal was processed by staff and approved by the City Council. Local artist is finalizing details for mounting artwork in Pier Access tunnel.

Pier Bowl Landscape, Lighting and Sidewalk Improvements

Project Management: Tim Shaw Project Number/ W.O.#: 29702/29702

Budget: \$1,778,820

Funding Source: RDA Fund Fiscal Year Goal: 10% Constr.

Goal Completion Date: May 2011 % of Goal Completion: 30%
Actual Completion Date: Status: On Track

Comments: Project to be re-bid with bids to open in early October 2010.

Playground Rubberized Surface Replacement

Project Management: Tim Shaw Project Number/ W.O.#: 29101/29101

Budget: \$80,000

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Higher priority playground repair issues have taken precedence over the rubber replacement project.

Sewer- CIP Projects

Los Molinos Pump Station Emergency Backup

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 10202/10202

Budget: \$700,000

Funding Source: Sewer Deprec. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:15%Actual Completion Date:Status:On Track

Comments: Los Molinos Pump Station needs upgrades on some of its mechanical equipment, electrical and instrumentation systems for additional reliability. Lee & Ro, Inc. has been retained to design and prepare a public bid package for these upgrades.

Los Molinos Pump Station Rehabilitation

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 19204/19204

Budget: \$200,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 15%
Actual Completion Date: Status: On Track

Comments: Los Molinos Pump Station needs upgrades on some of its mechanical equipment, electrical and instrumentation systems for additional reliability. Lee & Ro, Inc. has been retained to design and prepare a public bid package for these upgrades.

Main Pump Station Rehabilitation

Project Management: Ken Knatz **Project Number/ W.O.#:** 10203/10203

Budget: \$746,300

Funding Source: Sewer Deprec. Rsrv. Fund Fiscal Year Goal: 75% Design

Goal Completion Date: June 2011 % of Goal Completion: 0%

Actual Completion Date: Status: Not Started

Comments: Results of preliminary design report are being used as a basis to scope pump station rehabilitation. Staff will implement low cost programming option from the PDR prior to considering other rehabilitation

alternatives.

Marblehead Coastal Recycled Water Line Reimbursement

Project Management: Dave Rebensdorf **Project Number/W.O.#:** 17201/17201

Budget: \$350,000

Funding Source: Sewer Conn. Fee Rsrv. Fiscal Year Goal: Complete Constr.

Fund

June 2011 % of Goal Completion: **Goal Completion Date:**

Actual Completion Date: Status: Project By Others Comments: Buried 16- inch recycled water line complete. Bridge section, tie-ins and cathodic protection have not

been completed. Portions of this work will be completed by the Marblehead bonding company contractor.

Recycled Water Expansion

Project Management: D. Rebensdorf/ A. **Project Number/ W.O.#:** 18201/18201

Ilkhanipour

\$20,075,550 **Budget:**

Funding Source: Sewer Conn. Fee Rsrv. Fiscal Year Goal: Complete SRF

Fund / Prop 50

Application

Goal Completion Date: February 2011 % of Goal Completion: 10% **Actual Completion Date:** On Track **Status:**

Comments: Design of 9 miles of pipelines, Reservoir 11 conversion, a pressure reducing station and WRP improvements are complete. A low interest State Revolving Fund loan will be used to supplement secured EPA and SWRQCB Prop 50 Grants.

Sewer System SCADA System Development

Project Management: D. Rebensdorf/ M. Fakhar **Project Number/ W.O.#:** 12605/410336

Budget: \$2,191,040

Sewer Depr. & Sewer **Funding Source:** Fiscal Year Goal: 25% Constr.

Conn. Fee Rsrv. Funds

Goal Completion Date: June 2011 % of Goal Completion: 10% **Actual Completion Date: Status:** On Track Comments: DLT&V was hired and has completed the integration portion of the project at the City's Water

Reclamation Plant. Project design is substantially complete with public bidding anticipated in Winter 2010.

Water Reclamation Odor Control Improvements

Project Management: Ken Knatz Project Number/ W.O.#: 18604/410277

Budget: \$159.880

Funding Source: Sewer Connection Fee Fiscal Year Goal: Complete Constr.

Rsrv.Fund

Goal Completion Date: June 2011 % of Goal Completion: 10% **Actual Completion Date: Status:** On Track

Comments: In-house design to add ferric storage and injection into the wastewater stream is 90% complete.

Project will either be constructed by WRP staff or publicly bid.

Capital Improvement Program – 1st Quarter Report

WRP & Maintenance Storage Area Construction

Project Management: D. Rebensdorf/ M. Fakhar Project Number/ W.O.#: 16525/ 16525

Budget: \$245,050

Funding Source: Sewer Depr. Rsrv., Water Fiscal Year Goal: Complete Constr.

Depr. Rsrv. & Clean Ocean

Opr. Funds

Goal Completion Date: December 2010 % of Goal Completion: 25%
Actual Completion Date: Status: On Track

Comments: Project bids were rejected to allow for design adjustments. Contract for revised design was awarded in May. Project is under construction.

WRP Solids Handling

Project Management: Ken Knatz Project Number/ W.O.#: 10204/10204

Budget: \$1,683,330

Funding Source: Sewer Deprec. Rsrv. Fund Fiscal Year Goal: 50% Design

Goal Completion Date:June 2011% of Goal Completion:5%Actual Completion Date:Status:On Track

Comments: Project will evaluate new technology for solids handling at the WRP to replace 20 year old belt filter presses. Proposals have been received and are being reviewed by project stakeholders.

Sewer- Maintenance and Other Projects

Computerized Maintenance and Management System

Project Management: Ken Knatz Project Number/ W.O.#: 21201/21201

Budget: \$50,000

Funding Source: Sewer and Water Depr. Fiscal Year Goal: Complete

Fund Implementation

Plan

Goal Completion Date: June 2011 % of Goal Completion: 0%

Actual Completion Date: Status: Not Started

Comments: Utilities Division improvements for maintenance and replacement software and integration with utilities GIS.

Main Pump Station Force Main Inspection

Project Management: Ken Knatz Project Number/ W.O.#: 25203/ 25203

Budget: \$71,090

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal:

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Project is on hold until the potential development of North Beach is determined.

Ocean Outfall Junction Repairs

Project Management: Dave Rebensdorf Project Number/ W.O.#: 28205/28205

Budget: \$142,000

Funding Source: Sewer Other Agency Rsrv. Fiscal Year Goal: TBD

Fund

Goal Completion Date: TBD % of Goal Completion:

Actual Completion Date: Status: Project By Others

Capital Improvement Program- 1st Quarter Report

Rehabilitate Existing Sewer Lines

Project Management: Zachary Ponsen Project Number/ W.O.#: 24200/ 24200

Budget: \$500,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:10%Actual Completion Date:Status:On Track

Comments: This is an on-going yearly project to rehabilitate deteriorated pipelines from City video assessments.

Project funding is also used by Utilities Division for unscheduled maintenance of the sewer system.

Sewer Line Support at Trafalgar Canyon

Project Management: Ken Knatz Project Number/ W.O.#: 21202/ 21202

Budget: \$150,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started Comments: Staff will design new pipeline supports and incidental protective measures to protect line from

canyon drainage.

WRP Chlorinator Replacement

Project Management: Dave Rebensdorf Project Number/ W.O.#: 27202/ 27202

Budget: \$520,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date:July 2010% of Goal Completion:100%Actual Completion Date:July 2010Status:Done

Comments: This project is combined with the Recycled Water Expansion project.

Streets- CIP Projects

Avenida de la Estrella/ Avenida Presidio Traffic Signals

Project Management: Akram Hindiyeh **Project Number/ W.O.#:** 19801/ 19801

Budget: \$272,350

Funding Source: Gas Tax Fund/ Measure M Fiscal Year Goal: Contract Award

Grant

Goal Completion Date: June 2011 % of Goal Completion: 10%

Actual Completion Date: Status: On Track

Comments: Design is being processed through Caltrans.

Avenida Pico & Calle Industrias Traffic Signals Update

Project Management: Akram Hindiyeh Project Number/ W.O.#: 18801/18801

Budget: \$285,000

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Design

Goal Completion Date:March 2011% of Goal Completion:10%Actual Completion Date:Status:On Track

 $\textbf{Comments:} \ \text{The scope of improvements is being revised to reflect the potential improvements of Pico/I-5}$

Interchange.

Capital Improvement Program – 1st Quarter Report

Calle Amanecer – Phase II

Project Management: Ben Parker **Project Number/ W.O.#:** 11304/11304

Budget: \$700,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: On Track

Comments:

Calle Cordillera

Project Management: Ben Parker **Project Number/ W.O.#:** 11305/ 11305

Budget: \$350,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: On Track

Comments:

Calle De Los Molinos Rehabilitation

Project Management: A. Hindiyeh/ B. Parker **Project Number/ W.O.#:** 18118/410280

Budget: \$1,060,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Contract Award

Goal Completion Date: June 2011 % of Goal Completion: 0%

Actual Completion Date: Status: Not Started

Comments: Award will be dependant upon SDG&E completing utility undergrounding.

Calle Guadalajara Rehabilitation

Project Management: Ben Parker Project Number/ W.O.#: 10304/10304

Budget: \$605,785

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: March 2011 % of Goal Completion: 50%
Actual Completion Date: Status: On Track

Comments: Project designed and awarded. Project is under construction.

Calle Nuevo Reconstruction

Project Management: Ben Parker **Project Number/ W.O.#:** 10301/ 10301

Budget: \$771,993

Funding Source: Gas Tax Fund **Fiscal Year Goal:** Complete Constr.

Goal Completion Date: March 2011 % of Goal Completion: 50%
Actual Completion Date: Status: On Track

Comments: Project designed and awarded. Project is under construction.

Calle Piedras Rehabilitation

Project Management: Ben Parker Project Number/ W.O.#: 10302/10302

Budget: \$42,395

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: March 2011 % of Goal Completion: 50%
Actual Completion Date: Status: On Track

Comments: Project designed and awarded. Project is under construction.

Capital Improvement Program- 1st Quarter Report

Calle Valle Rehabilitation

Project Management: A. Hindiyeh/ B. Parker Project Number/ W.O.#: 19102/410084

Budget: \$620,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Award Contract

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started

Comments: Award will be dependant upon SDG&E completing undergrounding of overhead utilities.

Camino Del Rio & La Pata Extensions

Project Management: Akram Hindiyeh Project Number/ W.O.#: 18316/18316

Budget: \$135,770

Funding Source: Gas Tax Fund Fiscal Year Goal: Coordination with

the County

Goal Completion Date: June 2011 **% of Goal Completion:** 25%

Actual Completion Date: Status: Project By Others Comments: Staff is coordinating with Orange County for the EIR/EIS preparation. Draft EIR scheduled to be

released on November 3, 2010.

Intersection Improvement of El Camino Real & Avenida Pico-Design

Project Management: Akram Hindiyeh Project Number/ W.O.#: 12903/410343

Budget: \$2,401,200

Funding Source: RCFPP Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 25%
Actual Completion Date: Status: On Track

Comments: The Notice to Proceed will be issued on October 4th to start construction.

Los Mares/Vaquero Street Reconstruction (MO2)

Project Management: Ben Parker Project Number/ W.O.#: 11302/11302

Budget: \$700,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track

Comments:

Prima Desecha Canada/PCH Bridge Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 17313/ 17313

Budget: \$230,400

Funding Source: Gas Tax Fund **Fiscal Year Goal:** Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track

Comments: A federal highway administration grant in the amount of \$276,000 has been secured to construct the

project.

Sarmentoso

Project Management: Ben Parker Project Number/ W.O.#: 11303/11303

Budget: \$700,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 0%

Actual Completion Date: Status: Not Started

Capital Improvement Program – 1st Quarter Report

Sidewalk Improvements/ CDBG

Project Management: Akram Hindiyeh **Project Number/ W.O.#:** 10316/10316

Budget: \$127,425

Funding Source: CDBG Grants Fund Fiscal Year Goal: Contract Award

Goal Completion Date: June 2011 % of Goal Completion: 0%

Actual Completion Date: Status: Not Started

Comments:

Traffic Signal Cabinets Replacement

Project Management: Akram Hindiyeh **Project Number/ W.O.#:** 10811/10811

Budget: \$319.305

Funding Source: Fac. Main. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 20% On Track **Actual Completion Date:** Status:

Comments: Contract has been awarded.

Via Amapola Rehabilitation

Ben Parker **Project Management: Project Number/ W.O.#:** 10308/10308

Budget: \$157,300

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: January 2011 % of Goal Completion: 50% **Actual Completion Date:** On Track **Status:**

Comments: Project designed and awarded. Project is under construction.

Streets- Maintenance and Other Projects

Avenida Palizada Corridor Improvements - Design

Project Management: Akram Hindiyeh Project Number/ W.O.#: 39301/39301

Budget: \$28,650

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Design

Goal Completion Date: April 2011 % of Goal Completion: 25% On Track

Actual Completion Date: Status:

Comments:

Avenida Presidio Corridor Improvements - Design

Project Management: Akram Hindiyeh **Project Number/ W.O.#:** 39302/39302

Budget: \$28,890

Fiscal Year Goal: **Funding Source:** Gas Tax Fund Complete Design

Goal Completion Date: April 2011 % of Goal Completion: **Actual Completion Date: Status:** On Track

Capital Improvement Program- 1st Quarter Report

Downtown Parking Update

Project Management: Jim Holloway Project Number/ W.O.#: 36801/36801

Budget: \$49,000

Funding Source: General Fund Fiscal Year Goal: Secure agreement

converting private parking to public parking sources

Goal Completion Date: June 2011 % of Goal Completion: 25%
Actual Completion Date: Status: On Track

Comments: This is a multi-year ongoing project. The City has executed lease agreements with eight property owners. Continuing to explore opportunities to lease private lots.

Major Street Maintenance/ FY 2011

Project Management: Ben Parker Project Number/ W.O.#: 21301/21301

Budget: \$525,000

Funding Source: Gen., Water Deprec. and Fiscal Year Goal: Complete Constr.

Sewer Deprec. Rsrv. Fund

Goal Completion Date:June 2011% of Goal Completion:20%Actual Completion Date:Status:On Track

Comments:

PCH – Avenida Pico Bicycle Path Study

Project Management: Tom Bonigut Project Number/ W.O.#: 30803/30803

Budget: \$78,260

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Study

Goal Completion Date: June 2011 % of Goal Completion: 25%
Actual Completion Date: Status: On Track

Comments: Phase II work on the Pico corridor is underway.

Sewer System Replacement

Project Management: A. Hindiyeh/ B. Parker **Project Number/ W.O.#:** 24201/ 24201

Budget: \$100,000

Funding Source: Str. Impr. & Sewer Deprec. Fiscal Year Goal: Complete Constr.

Rsrv. Fund

Goal Completion Date: June 2011 % of Goal Completion: 10%
Actual Completion Date: Status: On Track

Comments: Design and construct sewer system replacements as part of the Street Improvement Program.

Slurry Seal

Project Management: Akram Hindiyeh Project Number/ W.O.#: 27304/27304

Budget: \$275,000

Funding Source: General Fund **Fiscal Year Goal:** Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 10%
Actual Completion Date: Status: On Track

Capital Improvement Program – 1st Quarter Report

Street Improvement Design

Project Management: A. Hindiyeh/ B. Parker **Project Number/W.O.#:** 24300/24300

Budget: \$200,000

Funding Source: Street Improvement Fund **Fiscal Year Goal:** Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 25% **Actual Completion Date:** Status: On Track

Comments:

Tri-City Trolley/ Go Local Step II

Project Management: Akram Hindiyeh **Project Number/ W.O.#:** 30801/30801

Budget: \$158,870

Funding Source: Air Quality Mgmt. Fund Fiscal Year Goal: Complete Phase II

Goal Completion Date: December 2010 % of Goal Completion: 10%

Actual Completion Date: Status: Project by Others

Comments: OCTA is the lead agency for Phase II. Stakeholders Roundtable meeting was conducted on January 20, 2010. The consultant submitted technical memos to OCTA. The project is currently on hold until the County system-wide study is complete.

Water System Replacement

Project Management: A. Hindiyeh/B. Parker **Project Number/W.O.#:** 24400/24400

Budget: \$100,000

Funding Source: Water Deprec. Rsrv. Fund **Fiscal Year Goal:** Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 25% **Actual Completion Date:** On Track **Status:**

Comments: Design and construct water system replacements as part of the Street Improvement Program.

Water CIP Projects

Avenida Caballeros Pressure Reducing Station Rehabilitation

Project Management: Project Number/ W.O.#: 10405/10405 Ken Knatz

Budget: \$172,595

Funding Source: Water Depr. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: January 2011 20% % of Goal Completion: **Actual Completion Date:** On Track **Status:**

Comments: Utilities Division has recommended funding be transferred to improve the lower San Pablo Pressure Reducing Station, which has been determined to be a higher priority rehabilitation. In-house design awarded to Ted Enterprises. Scope of work includes a new vault and mechanical rehabilitation to upgrade the station to current standards.

Calle Real Pump Station Rehab

Project Management: Ken Knatz Project Number/ W.O.#: 16521/16521

Budget: \$148,350

Funding Source: Water Depr. Rsrv. Fund **TBD** Fiscal Year Goal:

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Project will commence once easements are obtained between reservoir 10 & 6 Water Line. The RFP for consultant evaluation/hiring is complete and will be sent out once easement acquisition is complete.

Capital Improvement Program- 1st Quarter Report

El Levante Pump Station Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 19408/ 19408

Budget: \$795,780

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 5%
Actual Completion Date: Status: On Track

Comments: Project includes design for relocation and rehabilitation of the electrical switch gear and motor control center. Project is proposed to be added to SCADA work as a change order to eliminate duplication of electrical work.

Linda Lane Runoff Treatment

Project Management: Zachary Ponsen Project Number/ W.O.#: 10008/ 10008

Budget: \$372,650

Funding Source: Clean Ocean Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:50%Actual Completion Date:Status:On Track

Comments: A water quality treatment system will be designed by staff to address dry weather urban runoff and first flush storm water runoff pollution at Linda Lane. Geotechnical investigation is needed for further design consideration. Depending on the design approach, regulatory permits, including a Coastal Commission development permit, may need to be secured prior to construction.

Reeves Pump Station

Project Management: Ken Knatz Project Number/ W.O.#: 17405/17405

Budget: \$1,433,045

Funding Source: Water Acre. Fee Rsrv. Fund Fiscal Year Goal: TBD

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: The City Attorney has advised that without private and/or bonding company resolution, construction cannot move forward until easements are secured, property is dedicated and accepted by the City from Marblehead Coastal or buy-offs from numerous Marblehead lien holders are secured.

Reservoir No. 4 Outlet Pipeline Replacement

Project Management: Ken Knatz Project Number/ W.O.#: 11445/11445

Budget: \$900,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 10%
Actual Completion Date: Status: On Track
Comments: Proposals have been received in response to the City's RFP. Staff is recommending to the City

Council to contract with Dudek for Engineering Design services.

Reservoir 8 Cathodic Protection

Project Management: Dave Rebensdorf **Project Number/ W.O.#:** 19405/ 19405

Budget: \$175,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: 75% Design

Goal Completion Date:June 2011% of Goal Completion:5%Actual Completion Date:Status:On Track

Comments: Four proposals were received and are being reviewed by staff in response to the City's Request for Proposal. Interviews have been conducted and contract negotiations are underway.

Capital Improvement Program – 1st Quarter Report

Reservoir 10 and 6 Water Line (Land Acquisition)

Project Management: Zak Ponsen Project Number/ W.O.#: 14400/ 14400

Budget: \$20,230

Funding Source: Water Acre. Fee Rsrv. Fund Fiscal Year Goal: Finalize Resolution

of Necessity

Goal Completion Date: March 2011 % of Goal Completion: 5%

Actual Completion Date: Status: On Track

Comments: New offer letters were sent to the property owners based on a recent appraisal. One of the two property owners declined all offers. After discussions with the City Attorney, it was determined that the City would extend the contract for the land acquisition consultant and make an additional offer for the easement. The City Council rejected the contract amendment and has directed staff to negotiate directly with owners.

Upper Chiquita Reservoir Emergency Storage

Project Management: Dave Rebensdorf Project Number/ W.O.#: 16524/16524

Budget: \$5,748,050

Funding Source: Water Acre. Fee Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: March 2011 % of Goal Completion:

Actual Completion Date: Status: Project By Others

Comments: The City is reviewing the draft participation agreement with involved agencies. The project's

anticipated completion date is Spring 2011.

Via Zafiro Pressure Reduction Station Rehabilitation

Project Management: Amir Ilkhanipour Project Number/ W.O.#: 11446/11446

Budget: \$175,000

Funding Source: Water Depreciation Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started

Comments: In-house design to address mechanical rehabilitation and upgrade the station to current standards.

Water System SCADA Implementation

Project Management: D. Rebensdorf/ M. Fakhar Project Number/ W.O.#: 13501/410391

Budget: \$1,688,905

Funding Source: Water Deprec./Water Acr. Fiscal Year Goal: Complete Constr.

Fee Rsrv. Funds

Goal Completion Date: June 2011 % of Goal Completion: 35%
Actual Completion Date: Status: On Track

Comments: Upgrade of central SCADA at WRP and construction of radio repeater sites is complete. Project is

under construction.

Capital Improvement Program- 1st Quarter Report

Water- Maintenance and Other Projects

Calle Amable/ Calle Juarez Pressure Reducing Station Removal

Project Management: Ken Knatz Project Number/ W.O.#: 30401/30401

Budget: \$37,595

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Send Public

Notification & Agreements

Goal Completion Date: September 2010 % of Goal Completion: 100%

Actual Completion Date: September 2010 Status: Done

Comments: Study results have confirmed that stations can be removed with minor plumbing upgrades to private property. Capital and maintenance savings can be realized if private property owners in affected areas agree to proposed plumbing improvements.

Cathodic Protection System Evaluation

Project Management: Dave Rebensdorf Project Number/ W.O.#: 26402/26402

Budget: \$115,825

Funding Source: Water Deprec. Rsrv. & Fiscal Year Goal: 75% Design

Sewer Deprec. Resr. Funds

Goal Completion Date: June 2011 % of Goal Completion: 5%
Actual Completion Date: Status: On Track

Comments: Four proposals were received and are being reviewed by staff in response to the City's Request for Proposal. Interviews have been conducted and contract negotiations are underway.

Dana Point Ocean Water Desalination Project

Project Management: Bill Cameron/ D. Project Number/ W.O.#: 38401/38401

Rebensdorf

Budget: \$408,780

Funding Source: Water Acreage Fee Rsrv. Fiscal Year Goal: Pilot Plant Testing

Fund

Goal Completion Date: June 2011 **% of Goal Completion:** 15%

Actual Completion Date: Status: Project By Others Comments: Phase 3 pilot testing began on June 1, 2010. SPI was hired by MWDOC to perform the operations

and testing of the pilot plant for an 18 month period.

JRWSS Agency Projects

Project Management: A.J. Howard/D. Rebensdorf Project Number/ W.O.#: 27402/ 27402

Budget: \$1,220,046

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Projects

Identified in SCWD

CIP Budget

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Project By Others

Comments: This is an assortment of CIP projects on the JRWSS importation line that are managed by South Coast Water District on behalf of the JRWSS Agencies.

Coast water District on behan of the JRW33 Agencies.

Capital Improvement Program – 1st Quarter Report

JRWSS- Via Canon Easement Relocation

Project Management: Dave Rebensdorf **Project Number/ W.O.#:** 29403/29403

Budget: \$1,105,729

Funding Source: Water Other Agency Rsrv. Fiscal Year Goal: Complete Constr.

Fund

Goal Completion Date: June 2011 % of Goal Completion: 30%

Actual Completion Date: Status: Project By Others

Comments: Design is complete. Project is out to bid.

Reservoir Management Study

Project Management: Ken Knatz **Project Number/ W.O.#:** 31401/31401

Budget: \$150,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: 50% Study

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started

Comments: Comprehensive reservoir study to review, prioritize and budget improvements to the City's potable

water storage tanks.

Water System Rehabilitation

Project Management: A.J. Howard Project Number/ W.O.#: 24401 / 24401

Budget: \$300,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 25%
Actual Completion Date: Status: On Track

Comments: This is a collection of scheduled and/or necessary work projects on the City water transmission and

distribution system.

Wells Nos. 3 & 7 Abandonment

Project Management: Amir Ilkhanipour **Project Number/ W.O.#:** 21401/21401

Budget: \$75,000

Funding Source: Water Depreciation Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:December 2010% of Goal Completion:25%Actual Completion Date:Status:On Track

Comments: Plans and specs have been prepared to abandon non-producing potable water wells to California

Department of Health standards.



City of San Clemente

2nd Quarter Report Ending December 31, 2010

FY 2011

George Scarborough, City Manager

Pall Gudgeirsson, Assistant City Manager/ City Treasurer



City of San Clemente City Manager

George Scarborough, City Manager Phone: 361-8322 Fax: 361-8283 scarboroughg@san-clemente.org

February 15, 2011

Honorable Mayor and Councilmembers:

Submitted for your review is the City of San Clemente's 2nd quarter report for the period ending December 31, 2010. The intent of this report is to provide the Council, staff and citizens with an overview of the financial condition of the City for the 2011 fiscal year.

The report also contains an update of the City's performance measurement system and capital improvement program.

Please feel free to call me if you have any questions regarding this report.

Sincerely,

City Manager



Quarterly Financial Report

Second Quarter of FY 2011

October - December 2010

CURRENT FINANCIAL CONDITION 25




Revenues were anticipated to decline in the current fiscal year as a result of weakness in property and sales tax. Property and sales taxes were reviewed upon completion of the first half of the year and are anticipated to meet the current budget. Based on a mid-year review of all budgets, other revenue and expenditure budget adjustments are identified and listed in the Agenda report. Adjustments, in total, improve the operating position of the City.

GENERAL FUND



General Fund revenues total \$28.6 million or 50% of a \$57.7 million budget as compared to \$18.2 million or 37% for the previous fiscal year. The General Fund revenue budget is \$8.8 million higher than the prior year due to a transfer of \$9.15 million in from the sale of land to Target. Other changes by category are identified in the revenue narrative section.

General Fund expenditures total \$26.9 million or 48% of the budget of \$56.6 million as compared to \$23.7 million or 46% last year. Expenditures increased from last year by \$3.2 million. This increase is due to the \$4.6 million (one-time) to pay an unfunded pension liability related to public safety past service cost.



GENERAL FUND REVENUES



Revenues by Category	Budget	YTD Actual	%
Property Taxes	23,726,800	10,082,544	42%
Sales Tax	6,600,000	1,847,790	28%
Transient Occ. Tax	1,380,000	649,335	47%
Other Taxes	2,317,300	427,029	18%
Permits & Fees	1,748,230	689,636	39%
Intergovernmental	1,103,000	256,921	23%
Service Charges	4,082,570	2,138,257	52%
Fines	1,074,900	426,787	40%
Interest, Rents, Other	2,007,210	1,009,281	50%
Interfund Transfers	13,657,910	11,120,931	81%
Balance, YTD	57,697,920	28,648,511	50%

- > Property Taxes: Property taxes total \$10.1 million at mid-year. Property tax receipts are higher than the prior year by \$790,000. But if the prior year is adjusted by \$1.1 million, which is the amount the State took, property taxes reflect lower assessed values due to foreclosure/short sale activity which has contributed to lower home prices.
- >Sales Tax: Sales taxes amount to \$1.8 million or 28% of budget. Sales tax reports indicate that consumer spending has increased. San Clemente receipts are \$236,000 higher than the prior year.
- > Transient Occupancy Taxes (TOT): Transient occupancy taxes amount to \$349,000. compared to \$314,000 from the prior year. A midyear adjustment to increase TOT by \$40,000 is recommended.
- Other taxes (franchise taxes) >Other Taxes: amount to \$427,000 compared to \$412,000 in the prior year. Major receipts typically occur in April for this category.
- >Permits & Fees: Permits and fees total \$690,000 with business license revenues at \$217,000, miscellaneous permits at \$93,000 and construction permits at \$380,000.
- 1ntergovernmental >Intergovernmental: revenue totals \$257,000 and represents amounts from the State for disaster drill activities related to the San Onofre Nuclear Generating plant.
- Service Charges: Services charges amount to \$2.1 million or 52% of budget primarily due to public works service charges. Construction inspection fees increase by \$320,000 due to fees paid by the contractor completing the Marblehead Coastal improvements. A mid-year adjustment, recognizing this revenue, is recommended. Offsetting this adjustment, ambulance service charges and parking meters are reduced by \$50,000 and \$160,000.
- Fines: Fine revenue totals \$427,000 or 40% of a \$1.1 million budget. Parking citation revenues account for the majority of the revenues in this category with \$232,000 received. A mid-year adjustment to reduce parking citations by \$120,000 is recommended. A very cool summer, plus a vacant position reduced the number of parking citations issued.
- Interest and Rents amount > Interest & Rents: to \$1.0 million or 50% of a \$2.0 million budget. Rental income from the Beach Club, Community Center and sports fields is up by \$30,000.







➤ Interfund Transfers: Interfund transfers total \$11.1 million or 81% of budget as a result of the transfer of a portion of the Target land sale.

GENERAL FUND EXPENDITURES



Expenditure by Type	Budget	YTD Actual	%
Salaries	10,856,015	5,018,630	46%
Benefits	4,692,166	2,070,808	44%
Supplies	965,460	314,796	33%
Contractual Services	24,014,339	11,154,901	46%
Other Charges	1,456,870	452,093	31%
Capital Outlay	4,676,380	800,900	17%
Interdepartmental	3,321,670	1,661,537	50%
Transfers & Debt	6,654,570	5,444,985	82%
Total	56,637,470	26,918,650	48%

Expenditure by Dept	Budget	YTD Actual	%
General Government	4,592,001	2,014,430	44%
City General	10,532,240	6,734,128	64%
Police	12,363,920	6,089,005	49%
Fire	7,080,660	3,404,145	48%
Comm. Development	4,407,729	1,812,297	41%
Public Works	7,809,571	2,845,911	36%
Beaches, Parks & Rec	9,851,349	4,018,734	41%
Total	56,637,470	26,918,650	48%

Fiscal year actual expenditures are at \$26.9 million compared to the prior year amount of \$23.7 million. Salaries and benefits, supplies, other charges, capital outlay, interdepartmental all experienced decreases from the prior year. Transfers and Debt costs, which is in the City General department, increased from \$1.3 million last year to \$5.4 million due to the \$4.6 million payment on the unfunded pension liability. Contractual costs increased by \$0.2 million from the prior year related fire contract costs. Expenditures by department are within budgeted levels.

ENTERPRISE FUNDS

The following tables summarize the operating revenues, operating expenses, and changes in operating fund working capital for enterprise funds including Water, Sewer, Golf, Storm Drain and Clean Ocean funds.

Revenues

Revenue	Budget	YTD Actual	%
Water Fund	16,273,245	6,038,140	37%
Sewer Fund	8,183,094	3,126,598	38%
Golf Fund	2,393,154	1,088,242	45%
Storm Drain Fund	1,324,680	481,610	36%
Clean Ocean Fund	2,218,774	833,491	38%

Water revenues are below the prior year by \$250,000. The largest decrease is in metered water sales, which was due to a wet weather. A downward revenue adjustment is recommended as part of the mid-year adjustments.

Golf Course revenue is down \$119,000 from the previous year and is due to a combination of fewer rounds played due to wet weather and lower concession receipts from the golf course restaurant.

Sewer, Storm Drain and Clean Ocean revenues are all flat when compared to the prior year at December 31st.

Expenses

Expenses	Budget	YTD Actual	%
Water Fund	17,096,050	7,025,585	41%
Sewer Fund	8,306,420	3,699,509	45%
Golf Fund	2,295,910	987,417	43%
Storm Drain Fund	1,529,930	709,305	46%
Clean Ocean Fund	3,283,441	735,594	22%

Water expenses in total are down \$518,000 when compared to the prior year. This decrease relates mostly to purchased water costs being below last year due to wet weather conditions. A mid-year adjustment downward has been proposed at this time.

Golf expenses are down \$123,000. A decrease of \$40,000 is the result of water conservation efforts implemented at the golf course and cooler weather.

Clean Ocean expenses are down \$198,000 with \$153,200 of the decrease related to timing of NPDES permit payments.

Sewer expenses, at \$3.7 million, increased \$0.1 million from the prior fiscal year. Storm drain costs increased \$54,000 from the prior fiscal year. All funds are within budget expectations at the end of the second quarter.

Working Capital

monthing capital			
Working Capital	Budget	YTD	%
		Actual	
Water Fund	17,835	-129,630	545%
Sewer Fund	240,353	-209,232	-87%
Golf Fund	120,136	123,718	103%
Storm Drain Fund	988,884	966,439	98%
Clean Ocean Fund	1,515,470	2,678,034	177%

The Water and Sewer fund balances began the fiscal year below the projected budget level. At the end of the second quarter they both have a negative balance. This should be corrected in the second half of the fiscal year. Working capital balances will be monitored closely and mid-year adjustments are recommended.

The Golf and Clean Ocean Fund working capital balances exceed or equal budget at this time. These funds are maintaining adequate fund balances.

WHAT'S NEXT

- ➤ FY 2012 Proposed Budget: The proposed budget for FY 2012 will be presented in May 2011.
- ➤ Detailed budgetary information for the General fund and all other funds can be found at the following link: Click here for financial detail.







General Government

Performance Measures	2010 Actual	2011 Budget	2011 2nd Qtr	2011 Y-T-D
<u>City Manager</u> Budget:	\$540,184	\$547,634	\$138,960	\$261,529
Efficiency: Percent of customer service requests or complaints resolved or informed of proposed action within 10 days*	95.0%	98.0%	N/A	N/A
* Annual measurement				
<u>City Clerk</u> Budget:	\$616,583	\$918,605	\$187,324	\$314,608
Workload Outputs: Number of Regular City Council minutes	21	24	3	4
prepared within 21 days of meeting Number of City Council Agendas/Packets posted 7 days prior to meeting	23	24	6	11
Number of formal public records requests	172	200	45	102
Effectiveness: Percent of Regular Council Minutes produced within 21 days	79.2%	100.0%	50.0%	33.3%
Percentage of Agendas/Packets provided at least 7 days prior to the meeting	100.0%	100.0%	100.0%	100.0%
Percentage of public records requests responded to within 10 days	100.0%	100.0%	100.0%	100.0%
Economic Development/Housing Administration Budget:	\$174,254	\$146,270	\$33,384	\$58,322
Workload Outputs: Number of Home Rehab loans provided to property owners	8	6	2	3
Number of businesses receiving commercial facade grants	17	6	2	7
Number of non-profits receiving Social Program grants	14	14	0	14
Effectiveness: Percentage of Home Rehab & commercial grants expended	60.5%	85.0%	44.0%	31.5%
Percentage General fund social program grants expended	67.3%	100.0%	63.0%	39.0%
Percentage of RDA Affordable Housing budgeted funds expended	21.3%	100.0%	27.0%	24.5%

Finance & Administrative Services

Performance Measures	2010 Actual	2011 Budget	2011 2nd Qtr	2011 Y-T-D
Finance & Administrative Services Administration Budget:	\$438,319	\$452,633	\$118,391	\$209,398
Efficiency: Percentage of quarterly reports completed within the end of the month after the financial close of the quarter.	100.0%	100.0%	100.0%	100.0%
Rate of return on investments compared to the City benchmark (City rate/Benchmark rate)	-0.01%/ 3.5%	3.00%/ 3.50%	2.09%/ 3.50%	2.19%/ 3.50%
Effectiveness: Percent of actual General Fund revenues to projections*	98.8%	98.0%	N/A	N/A
Percentage of City operating funds in balance*	100.0%	100.0%	N/A	N/A
Percentage of adopted fiscal policies in compliance* * Annual measurement.	100.0%	98.0%	N/A	N/A
Finance Division	¢ 1 701 100	±1 007 00F	¢402.005	¢001 F3F
Budget:	\$ 1,791,109	\$1,897,985	\$493,995	\$891,525
Workload Outputs:				
Number of accounting transactions processed	27,628	28,900	6,606	13,664
Number of TOT audits performed per Year	0	8	0	0
Number of utility bills generated per year	215,546	210,000	57,612	110,690
Number of business licenses issued Efficiency:	5,167	5,000	850	1,850
•				
Average cost to process accounting transactions	\$34.28	\$31.70	\$32.19	\$27.79
Average cost to generate a utility bill	\$2.43	\$2.56	\$3.29	\$3.17
Average cost to generate a business license	\$27.38	\$40.90	\$38.16	\$37.53
Effectiveness:				
Percentage of total annual TOT revenue audited Percentage accuracy of financial transactions	0.0%	33.0%	0.0%	0.0%
within established accuracy rates	100.0%	98.0%	100.0%	98.5%
Percentage of receivables written off	0.33%	0.10%	0.00%	0.29%
Percentage of receivables over 60 days old	35.3%	15.0%	21.8%	20.5%

Finance & Administrative Services

Performance Measures	2010 Actual	2011 Budget	2011 2nd Qtr	2011 Y-T-D
Human Resources				
Budget:	\$631,629	\$528,788	\$134,475	\$241,421
Workload Outputs:				
Number of recruitments (Benefited employees)	16	15	7	20
Number of liability claims	49	53	8	16
Number of workers' compensation claims	21	18	5	17
Number of benefited part-time and full-time employees processed through initial benefit enrollment	5	8	4	5
Number of employees completing a HR customer satisfaction survey	0	100	0	0
Efficiency:				
Average cost per liability claim	\$2,384	\$3,500	\$2,801	\$2,214
Average cost of a workers' compensation claim	\$7,006	\$920	\$1,092	\$1,093
Effectiveness:				
Percent of total number of liability claims filed that settled	29.5%	31.0%	38.0%	31.5%
Percent decrease in the number of work comp claims filed	-25.0%	-5.0%	25.0%	29.0%
Percent of employees processed through benefit enrollment within 7 days of forms received by HR	37.5%	70.0%	100.0%	100.0%
Percent of employees giving and overall satisfaction rating of "Excellent"	0.0%	80.0%	0.0%	0.0%
Information Technology				
Budget:	\$ 1,235,617	\$1,401,518	\$252,840	\$556,186
Workload Outputs:				
Number of workstation computers administered	241	238	241	240
Number of server computers administered Efficiency:	22	28	23	23
Percentage of time that servers are operational (server uptime)	99.5%	99.9%	99.3%	99.6%
Percentage of time that workstations are operational (workstation uptime)	99.0%	99.9%	98.0%	98.4%
Percentage of total time that network communications equipment is operational (network communications uptime)	99.9%	99.9%	99.3%	99.7%
Percent of requests for computer services resolved within 3 working days	100.0%	100.0%	100.0%	100.0%

Public Safety

Performance Measures	2010 Actual	2011 Budget	2011 2nd Qtr	2011 Y-T-D
Contract Police Services				
Budget:	\$12.2M	\$12.4M	\$3.1M	\$6.1M
Workload Outputs:				
Number of total calls for service Number of emergency calls received (Priority 1)	26,233 269	28,000 285	5,837 56	12,934 132
Number of traffic collision reports	404	345	0	72
Number of Part 1 crimes committed per 1,000 population	0.98	1.15	1.09	1.08
Efficiency: Average response time from dispatch to on-				
scene emergency calls	5:65	5:00	4:47	3:53
Average response time from receipt of call to on- scene emergency calls	New	New	6:54	6:04
Percentage of preventative patrol time - day shift (6:00 a.m. to 6:00 p.m.)	43.7%	40.0%	33.0%	36.7%
Percentage of preventative patrol time - day shift (10:00 a.m. to 8:00 p.m.)	34.6%	40.0%	29.3%	36.2%
Percentage of preventative patrol time - night shift (6:00 p.m. to 6:00 a.m.)	38.4%	40.0%	46.3%	38.5%
Percentage of preventative patrol time – night shift (5:00 p.m. to 3:00 a.m.)	42.9%	40.0%	46.3%	40.3%
Effectiveness: Percentage of emergency calls responded to in 5				
minutes or less	93.6%	95.0%	93.3%	95.3%
Percentage change in Part I crimes from prior year current year	-10.6%	1.0%	-3.3%	-7.5%
Contract Fire Services				
Budget:	\$6,769,520	\$7,080,660	\$ 1,753,659	\$ 3,404,145
Workload Outputs:				
Number of emergency calls Number of new construction fire inspections	2,778	3,000	663	1,375
performed	363	500	66	179
Number of fire inspections performed Number of fire plan checks completed	1137 328	1,000 500	208 77	536 152
Average response time for emergency calls	5:51	7:00	5:54	5:50
Effectiveness: Percentage of calls with response time within 7				
minutes	75.8%	85.0%	74.0%	76.0%
Percentage of technical on-site inspections scheduled within 24 hours Percentage of all plan checks completed within	100.0%	90.0%	100.0%	100.0%
adopted turn around time goals based on plan types	100.0%	90.0%	100.0%	100.0%
Percentage of 5 day turn around plan checks completed within goal	100.0%	90.0%	100.0%	100.0%
Percentage of 10 day turn around plan checks completed within goal	100.0%	90.0%	100.0%	100.0%

Community Development

Performance Measures	2010 Actual	2011 Budget	2011 2nd Qtr	2011 Y-T-D
Building				_
Budget:	\$1,678,285	\$1,713,656	\$372,123	\$709,759
Workload Outputs:				
Number of building permits issued	3,005	2,900	676	1,504
Number of Plan Reviews performed	2649	2,500	608	1,312
Number of building inspections completed	14,001	15,000	3,073	7,266
Number of customers served at Building count	er 4,891	4,700	1,033	2,265
Efficiency:				
Number of Plan Reviews performed per Plan Check staff	883	833	304	616
Number of inspection conducted per inspector	4,115	4,285	974	2,172
Number of customers served per Permit Tech	2,446	1,567	517	1,133
Effectiveness: Percentage of new projects: First review completed within 15 work days	96.3%	98.0%	100.0%	100.0%
Percentage plan review rechecks: Reviewed within 10 work days	90.9%	95.0%	100.0%	98.6%
Percentage response to the public at the counter in 10 minutes	75.4%	80.0%	76.7%	76.8%
<u>Planning</u>				
Budget:	\$1,420,943	\$1,573,373	\$381,090	\$689,009
Workload Outputs:				
Number of discretionary applications completed	d 90	100	19	35
Number of zoning plan checks completed	518	480	97	204
Number of people assisted at counter/over phone	8,792	9,000	1,613	3,581
Number of training sessions to maintain Certified Local Government status	9	15	0	0
Number of training sessions attended by PC	7	14	4	5
Efficiency: Number of people assisted at counter/phone people FTE	er 22	20	14.9	15.9
Number of Plan checks completed/FTE/Week	2.4	2	1.6	1.7
Number of applications completed/FTE/Week	5	4	3.8	3.5

Community Development

Performance Measures	2010 Actual	2011 Budget	2011 2nd Qtr	2011 Y-T-D
Planning (continued)				
Effectiveness:				
Percentage of FTE's time funded by Developer Deposit and fixed fees	21.1%	20.0%	17.3%	19.8%
Percentage of initial plan reviews completed within 15 days	86.0%	95.0%	98.7%	98.4%
Percentage of plan rechecks: reviewed within 10 days	86.0%	95.0%	90.4%	90.7%
Percent of Zoning Administrator applications completed within 7 weeks	100.0%	98.0%	100.0%	95.8%
Percent of Planning Commission applications completed within 18 weeks	100.0%	98.0%	100.0%	97.9%
Percent of City Council applications completed within 22 weeks	100.0%	98.0%	100.0%	100.0%
Percent of calls returned within one business day	98.2%	95.0%	96.7%	96.7%
Percent of counter served within 10 minutes	70.0%	75.0%	70.4%	72.8%
Percent of counter served within 20 minutes	91.0%	95.0%	90.8%	93.0%
Code Compliance				
Budget:	\$682,676	\$687,703	\$116,968	\$243,121
Workload Outputs: Number of new cases	2217	2104		453
Number of lots cleared by Weed Abatement	37	107		5
Number of graffiti cases	655	609		149
Number of weekend cases	590	800		122
Efficiency:		+0.070		+4 004
Cost of weed abatement per lot	\$458	\$2,079		\$1,084
Cost of graffiti removal per case	\$244	\$159		\$120
Effectiveness: Percent of graffiti cases closed within 6 hours	86.1%	86.0%		85.0%
Percentage of cases acknowledged within 2 days	93.7%	50.0%		95.0%
Percentage of cases resolved within 10 work days	64.9%	54.0%		55.7%
Percentage of weekend cases closed within 10 days	91.0%	94.5%		90.3%
Note: Code Compliance information not available when the report was published				

Performance Measures	2010 Actual	2011 Budget	2011 2nd Qtr	2011 Y-T-D
Engineering				
Budget:	\$2,824,749	\$3,576,950	\$718,754	\$1,130,456
Workload Outputs:				
Number of permits issued	498	350	55	147
Number of inspections conducted	10387	800	666	1,581
Number of plans submitted for 1st plan check	53	30	14	29
Number of plans submitted for additional plan checks	49	45	32	51
Number of research projects conducted	208	200	79	190
Number of miles of streets designed	3.44	3.00	0.13	0.34
Number of miles of streets constructed	1.68	3.75	1.39	2.14
Number of traffic citizens complaints received	94	120	15	50
Efficiency: Time spent per first plan review (hours)	4.29	5.00	3.83	6.08
Time spent per additional plan review (hours)	3.80	4.00	3.04	3.85
Time spent per research project	3.54	3.00	2.67	2.08
Design cost less than 15% of the projected costs	86.3%	85.0%	100.0%	100.0%
Final project costs within budget Percent of response to citizen complaints within	100.0%	85.0%	100.0%	100.0%
45 days	61.7%	75.0%	86.7%	84.8%
Effectiveness:				
Percent of plan reviews completed in 15 days (1st plan check)	100.0%	90.0%	94.4%	89.3%
Percent of plan reviews completed in 10 days (add'l plan check)	100.0%	90.0%	87.6%	74.8%
Percent of research projects completed in 10 days	99.5%	90.0%	100.0%	100.0%
Percent of projected street design completed	24.8%	85.0%	4.0%	5.5%
Percent of street miles completed	8.5%	85.0%	37.0%	28.5%
Percent of traffic complaints resolved	50.5%	75.0%	73.3%	60.4%
<u>Maintenance</u>				
Budget:	\$3,288,414	\$3,720,599	\$784,813	\$1,437,231
	. , ,	. , ,	. ,	. , ,
Workload Outputs: Number of potholes repaired	598	500	70	221
Number of signs repaired or replaced	1,895	1,800	425	896
Number of work orders received/completed by Facilities Maintenance Section	1,810	1,500	663	1,079
Number of street light/traffic signal repairs	919	800	173	384
Number of USA responses (Underground Service Alerts)	880	650	140	297

Performance Measures	2010 Actual	2011 Budget	2011 2nd Qtr	2011 Y-T-D
Maintenance (continued)				
Efficiency:				
Average sq. ft. of pothole repairs provided per day of service	419.1	450.0	302.3	303
Average # of signs maintained per hour of service provided	4.1	4.1	4.8	4.6
Average # of facilities maintenance work orders completed per day of service	8.2	6.0	12.8	10.0
Average # of USA completed per day of service	3.9	3.5	2.6	2.7
Average number of streetlight/traffic signal repairs per day	4.1	4.0	3.3	3.5
Effectiveness: Percentage of pothole service requests repaired within 3 working days	100.0%	100.0%	100.0%	100.0%
Percentage of signage repair requests responded to and completed within 3 working days	100.0%	100.0%	100.0%	100.0%
Percentage of facilities maintenance work orders responded to in 3 working days	99.2%	100.0%	100.0%	100.0%
Percentage of street light / traffic signal service Requests completed within 3 working days	98.5%	100.0%	100.0%	99.8%
Percentage of USA service requests completed within 3 working days	100.0%	100.0%	100.0%	100.0%
<u>Water</u>				
Budget:	\$15,153,809	\$17.1M	\$ 3,524,459	\$ 7,025,585
Workload Outputs:				
Number of maintenance procedures at reservoirs, pump stations, valves, hydrants and operating equipment	3,640	3,600	882	1837
Number of miles of planned leak detection on water pipeline	164.6	160	36.7	81.2
Number of samples taken to test compliance	8,676	8,600	1,951	4,109
Number of emergency calls for service	1,104	1,000	294	654
Efficiency:	•	,		
Percentage of maintenance procedures completed on time	93.3%	94.0%	94.7%	95.0%
Percentage of system water loss	2.6%	4.0%	3.1%	2.9%
Effectiveness:				
Percentage of leaks repaired within 48 hours Percentage of monitoring samples in full	95.2%	95.0%	95.0%	95.0%
compliance	100.0%	100.0%	100.0%	100.0%
Percentage of emergency calls responded within 15 minutes during working hours	100.0%	100.0%	100.0%	100.0%
Percentage of emergency calls responded within 30 minutes during non-working hours	98.7%	98.0%	100.0%	100.0%

Performance Measures	2010 Actual	2011 Budget	2011 2nd Qtr	2011 Y-T-D
<u>Sewer</u>				
Budget:	\$7,865,240	\$ 8,306,420	\$ 1,875,736	\$ 3,699,509
Workload Outputs:				
Number of maintenance procedures at treatment plant, pump stations and recycled water facilities	3,910	4,200	1,039	1,954
Number of samples taken to test compliance	11,753	10,000	3,509	7,045
Number of miles of planned video inspections on sewer collection system	36.3	30.0	5.3	13.3
Number of miles of planned cleaning procedures	230.7	175.0	36	97.3
on sewer collection system Number of emergency calls for service	268	300.0	100	159.0
Efficiency:				
Percentage of maintenance procedures	93.1%	94.0%	94.7%	95.0%
completed on time Percentage of monitoring samples in full	93.1%	94.0%	94.7%	95.0%
compliance	100.0%	100.0%	100.0%	100.0%
Percentage of sewer collection system cleaned annually Percentage of sewer collection system inspected	33.0%	100.0%	20.6%	27.9%
annually	5.2%	20.0%	3.0%	3.8%
Effectiveness:				
Percentage of emergency calls responded within 15 minutes during working hours Percentage of emergency calls responded within	100.0%	100.0%	100.0%	100.0%
30 minutes during non-working hours	100.0%	100.0%	100.0%	100.0%
Storm Drain Budget:	\$1,393,906	\$1,529,930	\$368,683	\$709,305
Workload Outputs:				
Number of miles of storm drain pipelines cleaned	3.15	3.5	0.42	0.52
Number of miles of storm drain video inspection	5.20	5.0	0.40	0.90
Number of catch basins cleaned/inspected/	293	1,200	40	47
stenciled Number of emergency calls for service	17.0	120.0	8.0	10.0
Efficiency:	17.10	120.0	0.0	1010
Percentage of storm drain pipelines cleaned annually	5.0%	5.6%	0.7%	0.8%
Percentage of storm drain system inspected Annually	8.4%	8.0%	0.7%	1.5%
Percentage of catch basins cleaned/inspected annually	15.6%	64.0%	2.1%	2.5%
Effectiveness:				
Number of emergency calls/percentage of time responding within 15 minutes during working hours	100.0%	100.0%	100.0%	100.0%
Number of emergency calls/percentage of time responding within 30 minutes during non-working hours	100.0%	100.0%	100.0%	100.0%

Performance Measures	2010 Actual	2011 Budget	2011 0	2011 Y-T-D
<u>Clean Ocean</u> Budget:	\$2,239,422	\$ 3,283,441	\$392,206	\$735,594
Workload Outputs: Number of facilities inspected for storm water compliance	268	250	29	39
Number of water quality enforcement actions issued	244	350	50	89
Number of local outreach impressions per year Efficiency:	4,879,586	5,775,000	423,339	963,131
Number of facility inspections per FTE (1 FTE)	268	250	29	39
Number of water quality enforcement actions issued per FTE (2 FTE)	122	175	25	45
Number of public outreach "impressions" per capita	71	84	6	14
** "impressions" refers to the estimated number of individuals receiving education				
Solid Waste				
Budget:	\$299,200	\$462,166	\$107,527	\$167,472
Workload Outputs: Total tons of residential waste diverted from	17,531	18,000	4,228	8,771
landfill Total tons of commercial waste diverted from landfill	8,371	14,500	2,157	4,497
Total tons of construction & demolition waste diverted from landfill	4,883	2,200	1,987	4,252
Efficiency: Solid waste program cost per ton diverted	\$4.88	\$4.61	\$6.61	\$6.59
Effectiveness: Total percent of residential waste diversion from landfill	45.2%	52.0%	44.6%	45.0%
Total percent of commercial waste diversion from landfill	37.2%	52.0%	41.3%	40.1%
Total percent of construction and demolition waste diversion from landfill	78.2%	52.0%	82.5%	82.6%
Total percent of overall diversion from landfill	45.7%	53.0%	48.1%	47.9%

Perfo	rmance Measures	2010 Actual	2011 Budget	2011 0.218	2011 Y-T-D
<u>Contr</u> Budge	ract Fleet Maintenance et:	\$1,337,609	\$1,109,600	\$240,865	\$435,981
	load Outputs: Total number of vehicles maintained	145	145	146	146
	Number of work orders completed	795	700	201	401
	Number of preventative maintenance services completed	314	240	71	142
	Number of repeat work orders needed	2	0	0	1
	tiveness: Percentage of fleet available per month	98.9%	95.0%	98.9%	99.1%
	Percentage of reworks relative to total work orders	0.2%	0.0%	0.0%	0.3%
	Percentage of preventative maintenance services completed within 1 day	100.0%	90.0%	100.0%	100.0%

Beaches. Parks & Recreation

Performance Measures	2010 Actual	2011 Budget	2011 2nd Qtr	2011 Y-T-D
Beaches. Parks & Recreation Administration				
Budget:	\$402,539	\$440,987	\$117,042	\$201,916
Workload Outputs:				
Number of development plans reviewed	1	5	5	12
Number of active park CIP projects	14	15	13	13
Number of completed park CIP projects	1	5	0	0
Number of CIP project change orders that required City Council approval	-	0	0	0
Efficiency: Hours spent reviewing each set of development plans	49	50	3	6
Effectiveness:				
Percentage of development plans reviewed within 2 weeks	100.0%	100.0%	100.0%	100.0%
Percentage of park CIP projects completed within budget as established at time of contract award	25.0%	100.0%	0.0%	0.0%
Parks & Beach Maintenance				
Budget:	\$4,389,071	\$ 5,263,478	\$ 970,120	\$ 1,844,980
Workload Outputs: Maintain industry standard ratio of 50 acres of landscape monitored per inspector - 276 acres	69.3	69.3	92	88.2
Trim 2,000 trees annually to ensure a 7 year cycle	2,350	2,000	578	1,146
Resolve 90% of all service requests within 10 days	89.1%	85.0%	92.0%	90.8%
Efficiency: Ratio of acres of landscapes monitored per contract inspector Effectiveness:	138%	138.0%	184.0%	176.0
Percentage of trees trimmed to maintain an average 7-year trimming cycle	117.2%	100.0%	115.7%	114.5%
Maintain parks at established levels measured on a scale of A-F:				
A-excellent, B- above average, C- average, D-low minimum level per the 1999 Parks & Rec. Master I Maintenance level of beaches (target level = C)		C+	C	C
Maintenance level of parks (target level = C)	С	С	С	С
Maintenance level of park sports fields (target level = B)	В	B+	В	В
Maintenance level of streetscapes (target level = C)	С	C+	С	С

Beaches. Parks & Recreation

Performance Measures	2010 Actual	2011 Budget	2011 2nd Qtr	2011 Y-T-D
Recreation				
Budget:	\$2,762,545	\$2,821,220	\$608,769	\$1,292,091
Workload Outputs:				
Number of aquatic enrollments	4,377	2,500	664	1,948
Number of other registrations	14,511	12,000	1,434	6,561
Number of classes/programs offered	725	290	88	356
Number of attendees at special events	105,450	12,000	20,650	94,625
Number of rentals at Community Center	158	160	43	85
Number of rentals at Beach Club	83	95	22	58
Number of partnered community events	37	37	12	28
Efficiency:				
Percent of registrations taken on-line	32.1%	35.0%	32.1%	34.0%
Percentage of total expenditures recovered by revenues	61.7%	79.0%	36.6%	73.0%
Effectiveness:				
Percentage customer satisfaction response of satisfactory or above for recreation and leisure classes/facility rentals*	96.2%	100.0%	95.0%	96.2%
Percent of classes/programs cancelled	16.1%	15.0%	18.4%	16.0%
Number of customer requested refunds for classes/programs	441	200	25	198
* Annual measurement				
Marine Safety				
Budget:	\$1,273,268	\$1,325,665	\$276,413	\$ 679,745
Workload Outputs:				
Number of beach visitors (estimate)	2,626,300	2,800,000	359,900	1,404,400
Number of swimmer rescues	4,401	4,500	15	1,231
Number of preventative actions via public education/warnings	41,637	40,000	667	16,225
Number of people reached through public	,	.0,000		10/210
education programs	13,301	20,000	0	8,786
Number of drownings with lifeguards on duty	1	0	0	0
Efficiency: Visitors per lifeguard (8 hour shift)	893	793	952	902
Rescues per lifeguard FTE (2080 hours)	197	331	9	107
Effectiveness:				
Percentage of swimmer rescues without a drowning	99.9%	100.0%	100.0%	100.0%
Percentage of swimmer rescues compared to preventative actions	7.4%	11.0%	1.5%	4.1%
Percent of City elementary schools reached through public education*	70.0%	55.0%	0.0%	0.0%
* Annual measurement				

Beaches. Parks & Recreation

Performance Measures	2010 Actual	2011 Budget	2011 2nd Qtr	2011 Y-T-D
Golf Operating				
Budget:	\$2,125,405	\$2,295,910	\$463,363	\$987,417
Workload Outputs:				
Number of golf rounds played - projected	91,834	95,000	18,272	45,140
Number of golf course acres maintained	133	133	133	133
Total revenue generated by the Golf Course	\$2,640,039	\$2.45M	\$593,848	\$1,401,057
Efficiency:				
Course utilization (rounds played/available tee times*)	99.9%	100.0%	98.0%	99.6%
Cost per round	\$23.14	\$24.81	\$26.06	\$22.82
Percentage cost of recovery	124.2%	100.0%	129.0%	142.4%
Effectiveness:				
Number of complaints per 1,000 rounds	3.3	10.0	1.5	3.2
Maintenance quality of golf course retained at a level B May through October	100.0%	100.0%	100.0%	100.0%
Maintenance quality of golf course retained at a level C November through April	100.0%	100.0%	100.0%	100.0%

Animal Shelter

Performance Measures	2010 Actual	2011 Budget	2011 2nd Qtr	2011 Y-T-D
Animal Shelter Budget:	\$1,291,324	\$1,457,028	\$321,383 \$	625,632
Workload Outputs: Number of Dogs Licensed during the year Number of calls for service completed during the	7,481	11,500	1,685	3,687
year Barking Dog complaints received	1,708 200	2,500 115	494 22	897 74
Percent of calls for service handled within 24 hours	99.8%	97.0%	100.0%	99.5%
Effectiveness: Percentage increase in the number of dog licensed per year	-13.1%	33.0%	2.0%	6.7%
Number of dog adoptions	316	300	62	136
Number of cat adoptions	363	380	104	211
Number of animals returned to owners	307	470	83	205
Percentage of barking complaints resolved within 40 days	95.3%	95.0%	64.3%	77.8%



City of San Clemente Capital Improvement Program Quarterly Report

December 31, 2010

FY 2011 CIP 2nd Quarter Summary

- □ 99 CIP and Maintenance Projects Totaling \$94.3
 - ☐ 63 CIP Projects Totaling \$84.6M
- ☐ 35 MaintenanceProjects Totaling \$9.7M












Capital Improvement Program- 2nd Quarter Report

Program Summary


The Capital Improvement Program report provides the Mayor, City Council and community the status of projects in the current FY 2011 and establishes a commitment for the scheduled delivery of projects. The City's Capital Improvement Program remains strong and active. Most areas in the City continue to see improvements to their community facilities in the form of parks, streets, water, sewer, storm drain and other infrastructure improvement projects.

The FY 2011 Capital Improvement Program consists of 99 projects for a total budget of 94.3 million. A total of 78 projects were started in the prior fiscal years for completion in FY 2011. There are 64 CIP projects and 35 Maintenance and Study projects.


FY 2011 CIP and Maintenance Projects: \$94.3Million




99 Total CIP and Maintenance Projects: Carried Forward vs. Projects Started in Current FY




Capital Improvement Program – 2nd Quarter Report



Maintenance Projects \$9.7 Million



Project Status



Schedule Changes

Projects are often re-scoped to take advantage of additional funding or to address the changing needs of the community. In order to realign the project delivery commitment with a revised scope, a baseline budget or schedule adjustment (reset) may be proposed. This section proposes each baseline budget adjustment and establishes a new commitment for delivering the project. The project budgets recommended for reset for this quarter are listed in the following table:

PROJECT*	ORIGINAL GOAL	REVISED GOAL	ORIGINAL COMPLETION	REVISED COMPLETION		
			DATE	DATE		
Sidewalk	Contract Award	Complete Design	June 2011	June 2011		
Improvements/CDBG/						
PN 10316						
Wells Nos. 3,4 &7	Complete	Complete	December	February		
Abandonment/ PN 21401	Construction	Construction	2010	2011		
Main Pump Station	75% Design	Test PLC Re-	June 2011	June 2011		
Rehabilitation/PN 10203		programming				
Tri-City Trolley/Go Local	Complete Phase II	Complete Phase II	December	June 3011		
Step II/ PN 30801	-	-	2010			
* See individual projects for a detailed explanation						

Project Description and Status Report

An overview of the projects, including the project manager, adopted budget, funding source, anticipated completion date and status at the end of the second quarter have been provided below. Also provided are definitions of terms found within the project updates.

Definitions

- Fiscal Year Goal: The project goal for this fiscal year
- Goal Completion Date: The date the project's Fiscal Year Goal is projected to be reached
- Actual Completion Date: The date when the Fiscal Year Goal is actually completed
- Status: Measures how much the project has been completed toward the Fiscal Year Goal
- New Project: A project that has been appropriated by the City Council after the budget is adopted
- By Others: The City is not directly in charge of the schedule for these projects

Project Description and Status Report

Buildings - CIP Projects

Beach Palapa & Picnic Cover Renovations

Project Management: Dennis Reed **Project Number/ W.O.#:** 18701/ 18701

Budget: \$52,630

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:50%Actual Completion Date:Status:Hold

Comments: Final additions were not able to be completed prior to summer; therefore, the project was carried over into FY 2011. The City Council did not approve the recommended changes to the City's Beach Fire Ring Policy, which may limit some areas where palapas could be placed. Further discussion with the CAC and Beaches, Parks and Recreation Commission has been scheduled.

Community Center Rehabilitation

Project Management: Dave Dendel Project Number/ W.O.#: 11546/ 11546

Budget: \$125,000

Funding Source:Facility Maintenance Rsrv.Fiscal Year Goal:20% Constr.Goal Completion Date:June 2011% of Goal Completion:10%Actual Completion Date:Status:On Track

Comments: Scope of work includes upgrades to HVAC and electrical systems. Project is combined with a

proposal to add roof mounted solar panels to the building with grant funding.

Corporate Yard Building A Rehabilitation

Project Management: Dave Dendel Project Number/ W.O.#: 11547/11547

Budget: \$50,000

Funding Source: Facility Maintenance Rsrv. Fiscal Year Goal: 75% Design

Goal Completion Date: June 2011 % of Goal Completion: 0%

Actual Completion Date: Status: Not Started

Comments: Design of structural improvements to upgrade Building A to current building codes. Seismic retrofit

for roof joints.

Downtown Fire Station

Project Management: Mike Jorgensen Project Number/ W.O.#: 15502/15502

Budget: \$3,976,000

Funding Source: Pub. Fac. Constr. Fee Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 60%
Actual Completion Date: Status: On Track

Comments: The prime contractor, Gamut Construction, defaulted on the project. Staff is working with the

bonding company's contractor to complete remaining improvements.

Ole Hanson Beach Club Re-Roof

Project Management: Tim Shaw Project Number/ W.O.#: 16520/ 16520

Budget: \$150,000

Funding Source: Fac. Maint. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Project funding has been re-appropriated to procure professional design services necessary for the

Beach Club rehabilitation.

Safety/Quiet Zone Improvements – Design and Construction

Project Management: Tom Bonigut Project Number/ W.O.#: 10812/ 10812

Budget: \$768,000

Funding Source: General Fund Fiscal Year Goal: TBD

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Goals and completion date(s) depend on what the desired improvements will be. Public

Works/Engineering is awaiting further direction from Community Development pending their coordination with Quiet Zone stakeholders and agencies.

Senior Center Relocation

Project Management: Mike Jorgensen Project Number/ W.O.#: 15503/15503

Budget: \$2,724,000

Funding Source: Develop. Improvem. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 60%
Actual Completion Date: Status: On Track
Comments: The prime contractor, Gamut Construction, defaulted on the project. Staff is working with the

Comments: The prime contractor, Gamut Construction, defaulted on the project. Staff is working with the

bonding company's contractor to complete remaining improvements.

Building- Maintenance and Other Projects

Garage Hoist Removal

Project Management: Dave Dendel Project Number/ W.O.#: 21801/21801

Budget: \$85,000

Funding Source: Fleet Maintenance Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:5%Actual Completion Date:Status:On Track

Comments: This project consists of removal of the underground vehicle hoist that is part of the Fleet

Maintenance garage. Bids for work are being reviewed.

Parque Del Mar Turf Renovations

Project Management: Dennis Reed Project Number/ W.O.#: 29102/ 29102

Budget: \$25,000

Funding Source: RDA Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:January 2011Status:Done

Comments: Sod was installed on northern end of the park, and remainder of park was determined not to require

new sod.

T-Street Overpass Rehabilitation

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 20302/20302

Budget: \$426,710

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: March 2011 % of Goal Completion: 60%
Actual Completion Date: Status: On Track

Comments:. Construction began on December 6, 2010. A \$285,000 HUD grant is funding a portion of the

construction.

Drainage- CIP Projects

211 & 225 Marquita Storm Drain Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 10009/ 10009

Budget: \$46,240

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: March 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track

Comments: Recent video assessment of City facilities revealed that the pipeline network in this area is in need of rehabilitation. Project award scheduled for January 18, 2011.

Acapulco Storm Drain Lines Rehabilitation

Project Management: Amir Ilkhanipour Project Number/ W.O.#: 10010/ 10010

Budget: \$115,055

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 10%
Actual Completion Date: Status: On Track

Comments: Construction of numerous trenchless rehabilitation reaches have been completed, including a separate project to include a portion of open-trench repair. An erosion problem was encountered when clearing brush necessary to access a storm drain outlet. It is recommended to include the outlet repair work in the project due to available budget. Construction drawings and specifications for the work will be prepared by City staff.

Alameda Lane Drainage System Replacement

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 10011/ 10011

Budget: \$97,200

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date:May 2011% of Goal Completion:30%Actual Completion Date:Status:On Track

Comments: Staff has completed the preliminary design of the drainage system within Alameda Lane to address nuisance water in this area. A Coastal Commission Development permit will need to be secured prior to construction. Construction is anticipated in Fall 2011.

Calle Heraldo Storm Drain Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 10012/10012

Budget: \$34,970

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track

Comments: Recent video assessment of City facilities revealed that the pipeline network in this area is in need of rehabilitation. Project award scheduled for January 18, 2011.

Columbo Storm Drain Extension

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 18005/18005

Budget: \$365,380

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date: April 2011 % of Goal Completion: 35%
Actual Completion Date: Status: On Track

Comments: Staff analyzed the project and scoped potential solutions by utilizing existing information and input from geotechnical firms, environmental consultants and contractors. VA Consulting has been retained to design and prepare a bid package for public advertising.

Cristobal Storm Drain Extension to T-Street Canyon RR Culvert

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 19012/19012

Budget: \$368,080

Funding Source:Storm Drain Utility FundFiscal Year Goal:MonitorGoal Completion Date:June 2011% of Goal Completion:50%Actual Completion Date:Status:On Track

Comments: A hydrology study and preliminary hydraulic modeling have been prepared for the existing ditch next to the railroad tracks. Staff continues to monitor the drainage during the winter season and will work with SCRRA to coordinate and plan drainage improvements.

Los Mares/Vaquero Storm Drain

Project Management: Amir Ilkhanipour **Project Number/ W.O.#:** 16001/16001

Budget: \$825,200

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date: April 2011 % of Goal Completion: 35%
Actual Completion Date: Status: On Track

Comments: Project will address flooding in the Los Mares/Vaquero intersection by upsizing and realigning the storm drain in this area.

Plaza La Playa Channel

Project Management: Ken Knatz **Project Number/ W.O.#:** 13807/410387

Budget: \$795.830

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:10%Actual Completion Date:Status:On Track

Comments: This project consists of a flood wall along a downstream section of channel near the existing railroad culvert. The City Council awarded the construction contract on October 5, 2010. Construction will begin in Spring 2011 and be completed before Summer 2011.

Prima Deshecha Canada Channel (M01) Reconstruction

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 10013/ 10013

Budget: \$197,040

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: 25% Design

Goal Completion Date: June 2011 % of Goal Completion: 5%
Actual Completion Date: Status: On Track

Comments: Prima Deshecha Canada Channel (M01), between Calle Grande Vista and Avenida Vaquero, is in need of rehabilitation. A consultant will be retained to perform the design and prepare construction documents for public bidding. All the regulatory permits, including the Coastal Commission development permit, will need to be secured prior to construction. An RFP was prepared and distributed to nine consultants.

Drainage- Maintenance & Other Projects

Existing Storm Drain Rehabilitation

Project Management: K. Knatz/ J. Elston Project Number/ W.O#: 26001/26001

Budget: \$300,000

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track
Comments: This project provides funding for scheduled and unscheduled storm drain maintenance. Pipe

rehabilitation contract award scheduled for January 18, 2011.

Los Mares at Vaquero Infrastructure Protection

Project Management: Bill Cameron **Project Number/ W.O.#:** 20001/ 20001

Budget: \$117,570

Funding Source: Storm Drain Util. Fund, Fiscal Year Goal: Hire Consultant

Sewer Deprec. and Water Deprec. Funds, Gas Tax

Fund

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Scope for RFP to protect street and utilities is being developed.

Poche Beach M01 Watershed, Phase II Bacterial Study

Project Management: Tom Bonigut **Project Number/ W.O#:** 39401/39401

Budget: \$350,000

Funding Source: Clean Ocean Fund Fiscal Year Goal: 50% Study

Completion

Goal Completion Date: June 2011 % of Goal Completion: 25%
Actual Completion Date: Status: On Track

Comments: Project is underway with flow monitoring 30% complete and groundwater sampling 20% complete.

The study is expected to be completed in Summer/Fall 2011.

Parks & Medians- CIP Projects

Courtney's Sand Castle

Project Management: Tim Shaw Project Number/ W.O.#: 10143/ 10143

Budget: \$34,030

Funding Source: Parks Acq. Fiscal Year Goal: 50% Construction

Goal Completion Date: June 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track

Comments: Project is being constructed as part of La Pata/ Vista Hermosa Sports Park.

Linda Lane – Trail Lighting Enhancements

Project Management: Tim Shaw Project Number/ W.O.#: 10140/ 10140

Budget: \$100,000

Funding Source: RDA Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 10%
Actual Completion Date: Status: On Track

Comments: Researching bollard light fixtures and power requirements.

Max Berg Plaza Park Sidewalk Improvements

Project Management: Ben Parker **Project Number/ W.O.#:** 11301/11301

Budget: \$800,000

Funding Source: Safe Route to Schools and Fiscal Year Goal: Complete Design

CDBG Grants, Gas Tax

Fund

Goal Completion Date: June 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track

Comments: Park walkway rehabilitation around the perimeter of the park.

North Beach Crossing Improvements

Project Management: Tom Bonigut Project Number/ W.O.#: 19805/ 19805

Budget: \$146,400

Funding Source: Gas Tax Fund **Fiscal Year Goal:** 75% Constr.

Goal Completion Date: June 2011 % of Goal Completion: 25%

Actual Completion Date: Status: Project By Others

Comments: There are two projects to improve safety at the crossing. Metrolink improvements are complete. A contract amendment has delayed construction. OCTA's contractor will resume work by March on electrical and civil site work improvements, which will be completed by June. The final phase to install signals will occur in late July/early August.

Pier Bowl/Beach Trail Way- Finding Signs

Project Management: Jim Pechous Project Number/ W.O#: 10314/10314

Budget: \$75,000

Funding Source: RDA Fund **Fiscal Year Goal:** 75% Constr.

Goal Completion Date:June 2011% of Goal Completion:15%Actual Completion Date:Status:On Track

Comments: The plans and specifications are complete and the City Council approved Phase I of the project which focuses on the Downtown and Pier Bowl areas. It is anticipated that the project will go out to bid in the third quarter of 2011.

Pier Crossing Improvements

Project Management: Tom Bonigut Project Number/ W.O# 19806/ 19806

Budget: \$86,400 **Funding Source:** RDA Fund

Funding Source: RDA Fund Fiscal Year Goal: 75% Construction

Goal Completion Date: June 2011 % of Goal Completion: 25%

Actual Completion Date: Status: Project By Others

Comments: There are two projects to improve safety at the crossing. Metrolink improvements are complete. A contract amendment has delayed construction. OCTA's contractor will resume work by March on electrical and civil site work improvements, which will be completed by June. The final phase to install signals will occur in late July/early August.

San Gorgonio Park Youth Sports Building & Restroom

Project Management: Tim Shaw Project Number/ W.O.#: 10401/630010

Budget: \$50,000

Funding Source: Parks Acquisition Fund Fiscal Year Goal: Re-evaluate Design

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Staff is evaluating alternatives for completing the project.

Shoreline Feasibility Study

Project Management: Tom Bonigut **Project Number/ W.O.#:** 19907/ 19907

Budget: \$206,670

Funding Source: General Fund Fiscal Year Goal: Complete Study

Goal Completion Date: March 2011 **% of Goal Completion:** 75%

Actual Completion Date: Status: Project by Others

Comments: The Corps is responding to public review comments on the Draft EIS and is continuing with its internal technical and policy review. Corps staff anticipates that its Washington headquarters review will occur in mid-April 2011.

Sidewalk Repair and Improvements

Project Management: Tom Bonigut Project Number/ W.O#: 19317/ 19317

Budget: \$150,134

Funding Source: General Fund Fiscal Year Goal: Complete Project

Goal Completion Date: June 2011 % of Goal Completion: 5%
Actual Completion Date: Status: On Track

Comments: The contract to mainly address the sidewalk areas for FY 2011 improvements will be awarded during the third quarter of 2011.

Vista Hermosa/ La Pata Sports Park- Phase 1B

Project Management: Tim Shaw Project Number/ W.O.#: 18142/18142

Budget: \$23,111,470

Funding Source: Parks Acquisition Fund Fiscal Year Goal: 50% Construction

Goal Completion Date: June 2011 % of Goal Completion: 25%
Actual Completion Date: Status: On Track

Comments: Construction is underway. Some minor rain delays occurred in late December 2010.

Parks and Medians-Maintenance and Other Projects

Bathroom Door Project (Parks)

Project Management: Tim Shaw Project Number/ W.O.#: 28505/ 28505

Budget: \$40,940

Funding Source: General Fund Fiscal Year Goal: Obtain appropriate

information about ADA Compliance/ Complete design

and prioritization

Goal Completion Date: June 2011 % of Goal Completion: 20%

Actual Completion Date: Status: On Track

Comments: Staff is gathering base information to accurately develop scope. Project will require ADA compliance assessment. Parks & Recreation Commission has recommended that a consultant be hired to prepare this assessment with the current funding, and the City Manager has concurred. City Building Department is conducting an evaluation of park restrooms. Need to prioritize and design. Beach restroom Master Plan completed for renovation of beach restrooms.

Bonito Canyon Slope Replanting

Project Management: Dennis Reed Project Number/ W.O.#: 25102/ 25102

Budget: \$70,060

Funding Source: General Fund Fiscal Year Goal: Formalize Design

Goal Completion Date: % of Goal Completion: 5%
Actual Completion Date: Status: Hold

Comments: Beaches, Parks and Recreation Director will assess needs and prioritize funding.

Pier Bowl Improvements

Project Management: Tim Shaw Project Number/ W.O.#: 29701/29701

Budget: \$38,170

Funding Source: RDA Fund Fiscal Year Goal: Complete

Improvements

Goal Completion Date: May 2011 % of Goal Completion: 25%
Actual Completion Date: Status: On Track

Comments: Proposal was processed by staff and approved by the City Council. Local artist is finalizing details for mounting artwork in Pier Access tunnel. Artwork installation to be coordinated with Pier Bowl Lighting and Landscape improvements.

Pier Bowl Landscape, Lighting and Sidewalk Improvements

Project Management: Tim Shaw Project Number/ W.O.#: 29702/29702

Budget: \$1,778,820

Funding Source: RDA Fund **Fiscal Year Goal:** 10% Constr.

Goal Completion Date: May 2011 % of Goal Completion: 33%
Actual Completion Date: Status: On Track

Comments: Contractor is mobilizing, construction commencement is anticipated the first week of January 2011.

Playground Rubberized Surface Replacement

Project Management: Tim Shaw Project Number/ W.O.#: 29101/29101

Budget: \$80,000

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Higher priority playground repair issues have taken precedence over the rubber replacement project.

Sewer- CIP Projects

Los Molinos Pump Station Emergency Backup

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 10202/ 10202

Budget: \$700,000

Funding Source: Sewer Deprec. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 35%
Actual Completion Date: Status: On Track

Comments: Los Molinos Pump Station mechanical equipment, electrical and instrumentation systems are being upgraded for additional reliability. Lee & Ro, Inc. has been retained to design and prepare a public bid package for these upgrades. A Preliminary Design Report has been completed.

Los Molinos Pump Station Rehabilitation

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 19204/19204

Budget: \$200,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 35%
Actual Completion Date: Status: On Track

Comments: Los Molinos Pump Station mechanical equipment, electrical and instrumentation systems are being upgraded for additional reliability. Lee & Ro, Inc. has been retained to design and prepare a public bid package for these upgrades. A Preliminary Design Report has been completed.

Main Pump Station Rehabilitation

Project Management: Ken Knatz **Project Number/ W.O.#:** 10203/10203

Budget: \$746,300

Funding Source: Sewer Deprec. Rsrv. Fund Fiscal Year Goal: Test PLC Re-

Programming

25% June 2011 % of Goal Completion: **Goal Completion Date: Actual Completion Date:** On Track **Status:**

Comments: Results of preliminary design report are being used as a basis to scope pump station rehabilitation. Staff will implement low cost programming option from the PDR prior to considering other rehabilitation alternatives. This project goal has been re-scoped.

Marblehead Coastal Recycled Water Line Reimbursement

Dave Rebensdorf **Project Management: Project Number/ W.O.#:** 17201/17201

Budget: \$350,000

Funding Source: Sewer Conn. Fee Rsrv. Fiscal Year Goal: Complete Constr.

Fund

Goal Completion Date: June 2011 % of Goal Completion:

Actual Completion Date: Status: Project By Others

Comments: Buried 16- inch recycled water line complete. Bridge section, tie-ins and cathodic protection have not been completed. Portions of this work will be completed by the Marblehead bonding company contractor.

Recycled Water Expansion

Project Management: Dave Rebensdorf Project Number/ W.O.#: 18201/18201

Budget: \$20,075,550

Funding Source: Sewer Conn. Fee Rsrv. Complete SRF Fiscal Year Goal:

Fund / Prop 50

Application February 2011 95% **Goal Completion Date:** % of Goal Completion:

Actual Completion Date: On Track **Status:**

Comments: Design of 9 miles of pipelines, Reservoir 11 conversion, a pressure reducing station and WRP improvements are complete. A low interest State Revolving Fund loan will be used to supplement secured EPA and SWRQCB Prop 50 Grants.

Sewer System SCADA System Development

D. Rebensdorf/ M. Fakhar **Project Management: Project Number/ W.O.#:** 12605/410336

Budget: \$2,191,040

Funding Source: Sewer Depr. & Sewer Fiscal Year Goal: 25% Constr.

Conn. Fee Rsrv. Funds

Goal Completion Date: June 2011 % of Goal Completion: 15% **Actual Completion Date:** On Track **Status:** Comments: DLT&V was hired and has completed the integration portion of the project at the City's Water

Reclamation Plant. Project design is complete with public bidding anticipated in the third quarter of 2011.

Water Reclamation Odor Control Improvements

Project Management: Ken Knatz **Project Number/W.O.#:** 18604/410277

Budget: \$159.880

Sewer Connection Fee Complete Constr. **Funding Source:** Fiscal Year Goal:

Rsrv.Fund

Goal Completion Date: June 2011 10% % of Goal Completion:

Actual Completion Date: Status: On Track

Comments: In-house design to add ferric storage and injection into the wastewater stream is 90% complete.

WRP & Maintenance Storage Area Construction

Project Management: D. Rebensdorf/ M. Fakhar Project Number/ W.O.#: 16525/ 16525

Budget: \$245,050

Funding Source: Sewer Depr. Rsrv., Water Fiscal Year Goal: Complete Constr.

Depr. Rsrv. & Clean Ocean

Opr. Funds

Goal Completion Date:December 2010% of Goal Completion:100%Actual Completion Date:December 2010Status:Done

Comments: Punch list items are being finalized.

WRP Solids Handling

Project Management: Ken Knatz Project Number/ W.O.#: 10204/ 10204

Budget: \$1,683,330

Funding Source: Sewer Deprec. Rsrv. Fund Fiscal Year Goal: 50% Design

Goal Completion Date: June 2011 % of Goal Completion: 10%
Actual Completion Date: Status: On Track

Comments: Project will evaluate new technology for solids handling at the WRP to replace 20 year old belt filter presses. Design contract was awarded December 7, 2010.

Sewer- Maintenance and Other Projects

Computerized Maintenance and Management System

Project Management: Ken Knatz **Project Number/ W.O.#:** 21201/ 21201

Budget: \$50,000

Funding Source: Sewer and Water Depr. Fiscal Year Goal: Complete

Fund Implementation

Plan

Goal Completion Date:June 2011% of Goal Completion:10%Actual Completion Date:Status:On Track

Comments: Utilities Division improvements for maintenance and replacement software and integration with

utilities GIS. Proposals are being reviewed

Main Pump Station Force Main Inspection

Project Management: Ken Knatz Project Number/ W.O.#: 25203/ 25203

Budget: \$71,090

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal:

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Project is on hold until the potential development of North Beach is determined.

Ocean Outfall Junction Repairs

Project Management: Dave Rebensdorf Project Number/ W.O.#: 28205/28205

Budget: \$142,000

Funding Source: Sewer Other Agency Rsrv. Fiscal Year Goal: TBD

Fund

Goal Completion Date: TBD % of Goal Completion:

Actual Completion Date: Status: Project By Others

Comments:

Rehabilitate Existing Sewer Lines

Project Management: Ken Knatz Project Number/ W.O.#: 24200/ 24200

Budget: \$500,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 10%
Actual Completion Date: Status: On Track

Comments: This is an on-going yearly project to rehabilitate deteriorated pipelines from City video assessments. Project funding is also used by Utilities Division for unscheduled maintenance of the sewer system. Pipe rehabilitation contract is scheduled for award on January 18, 2011.

Sewer Line Support at Trafalgar Canyon

Project Management: Ken Knatz Project Number/ W.O.#: 21202/ 21202

Budget: \$150,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started Comments: Staff will design new pipeline supports and incidental protective measures to protect line from

canyon drainage.

WRP Chlorinator Replacement

Project Management: Dave Rebensdorf Project Number/ W.O.#: 27202/ 27202

Budget: \$520,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: July 2010 % of Goal Completion: 100% Actual Completion Date: July 2010 Status: Done

Comments: This project is combined with the Recycled Water Expansion project.

Streets- CIP Projects

Avenida de la Estrella/ Avenida Presidio Traffic Signals

Project Management: Akram Hindiyeh Project Number/ W.O.#: 19801/ 19801

Budget: \$272,350

Funding Source: Gas Tax Fund/ Measure M Fiscal Year Goal: Contract Award

Grant

Goal Completion Date: June 2011 % of Goal Completion: 10%

Actual Completion Date: Status: On Track

Comments: Design is being processed through Caltrans.

Avenida Pico & Calle Industrias Traffic Signals Update

Project Management: Akram Hindiyeh Project Number/ W.O.#: 18801/18801

Budget: \$285,000

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Design

Goal Completion Date:March 2011% of Goal Completion:10%Actual Completion Date:Status:On Track

Comments: The scope of improvements is being revised to reflect the potential improvements of Pico/I-5

Interchange.

Calle Amanecer – Phase II

Project Management: Ben Parker Project Number/ W.O.#: 11304/11304

Budget: \$700,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started

Comments:

Calle Cordillera

Project Management: Ben Parker Project Number/ W.O.#: 11305/11305

Budget: \$350,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 0%

Actual Completion Date: Status: Not Started

Comments:

Calle De Los Molinos Rehabilitation

Project Management: A. Hindiyeh/ B. Parker Project Number/ W.O.#: 18118/410280

Budget: \$1,060,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Contract Award

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started

Comments: Award will be dependant upon SDG&E completing utility undergrounding.

Calle Guadalajara Rehabilitation

Project Management: Ben Parker Project Number/ W.O.#: 10304/10304

Budget: \$605,785

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:March 2011% of Goal Completion:100%Actual Completion Date:December 2010Status:Done

Comments:

Calle Nuevo Reconstruction

Project Management: Ben Parker Project Number/ W.O.#: 10301/10301

Budget: \$771,965

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:March 2011% of Goal Completion:100%Actual Completion Date:December 2010Status:Done

Comments:

Calle Piedras Rehabilitation

Project Management: Ben Parker Project Number/ W.O.#: 10302/ 10302

Budget: \$62,395

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:March 2011% of Goal Completion:100%Actual Completion Date:December 2010Status:Done

Comments:

Calle Valle Rehabilitation

Project Management: A. Hindiyeh/ B. Parker Project Number/ W.O.#: 19102/410084

Budget: \$620,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Award Contract

Goal Completion Date: June 2011 % of Goal Completion: 0%

Actual Completion Date: Status: Not Started

Comments: Award will be dependant upon SDG&E completing undergrounding of overhead utilities.

Camino Del Rio & La Pata Extensions

Project Management: Akram Hindiyeh Project Number/ W.O.#: 18316/18316

Budget: \$135,770

Funding Source: Gas Tax Fund Fiscal Year Goal: Coordination with

the County

Goal Completion Date: June 2011 % of Goal Completion: 75%

Actual Completion Date: Status: Project By Others

Comments: Staff is coordinating with Orange County for the EIR/EIS preparation. Draft EIR scheduled to be

certified Spring 2011.

Intersection Improvement of El Camino Real & Avenida Pico-Design

Project Management: Akram Hindiyeh Project Number/ W.O.#: 12903/410343

Budget: \$2,401,200

Funding Source: RCFPP Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 25%
Actual Completion Date: Status: On Track

Comments:

Los Mares/Vaquero Street Reconstruction (MO2)

Project Management: Ben Parker **Project Number/ W.O.#:** 11302/ 11302

Budget: \$700,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 90%
Actual Completion Date: Status: Ahead

Comments: Street reconstruction plans are 90% complete, and are waiting on storm drain plans.

Prima Desecha Canada/PCH Bridge Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 17313/ 17313

Budget: \$230,400

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track

Comments: A federal highway administration grant in the amount of \$276,000 has been secured to construct the

project. Bid opening is scheduled for January 27, 2011.

Sarmentoso

Project Management: Ben Parker Project Number/ W.O.#: 11303/11303

Budget: \$700,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 09

Actual Completion Date: Status: Not Started

Comments: Waiting for the Recycled Water System.

Sidewalk Improvements/ CDBG

Project Management: Akram Hindiyeh **Project Number/ W.O.#:** 10316/10316

Budget: \$127,425

CDBG Grants Fund **Funding Source:** Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 0%

Actual Completion Date: Status: Not Started Comments: This project has been re-scoped due to processing delays with the Max Berg Plaza Park Sidewalk

Improvement project.

South Ola Vista- Phase II

Project Management: Akram Hindiyeh **Project Number/W.O.#:** 19315/19315

Budget: \$1,625,270

Funding Source: Street Improvement Fund Fiscal Year Goal: Caltrans Final

Report & Audit June 2011 % of Goal Completion: 50%

Goal Completion Date: Actual Completion Date: On Track **Status:**

Comments:

Traffic Signal Cabinets Replacement

Project Management: Akram Hindiyeh 10811/10811 **Project Number/ W.O.#:**

Budget: \$384,305

Funding Source: Fac. Main. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: % of Goal Completion: June 2011 20% **Actual Completion Date:** Status: On Track

Comments: Construction is underway for the fiscal year 2010 project with completion expected in June 2011.

Contract to be awarded by June for the fiscal year 2011 project.

Via Amapola Rehabilitation

Project Management: Ben Parker **Project Number/ W.O.#:** 10308/10308

Budget: \$157,300

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: January 2011 % of Goal Completion: 100% **Actual Completion Date:** December 2010 **Status:** Done

Comments:

Streets- Maintenance and Other Projects

Avenida Palizada Corridor Improvements - Design

Akram Hindiyeh **Project Management: Project Number/ W.O.#:** 39301/39301

Budget: \$28,650

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Design

Goal Completion Date: April 2011 % of Goal Completion: 50%

Actual Completion Date: Status: On Track

Comments:

Avenida Presidio Corridor Improvements - Design

Project Management: Akram Hindiyeh Project Number/ W.O.#: 39302/39302

Budget: \$28,890

Funding Source: Gas Tax Fund Complete Design Fiscal Year Goal:

Goal Completion Date: April 2011 % of Goal Completion: 50% On Track

Actual Completion Date: Status:

Comments:

Downtown Parking Update

Project Management: Jim Holloway Project Number/ W.O.#: 36801/36801

Budget: \$10,000

Funding Source: General Fund Fiscal Year Goal: Secure agreement

converting private parking to public parking sources

Goal Completion Date: June 2011 % of Goal Completion: 50%
Actual Completion Date: Status: On Track

Comments: This is a multi-year ongoing project. The City has executed lease agreements with eight property owners. Continuing to explore opportunities to lease private lots.

Major Street Maintenance/ FY 2011

Project Management: Ben Parker **Project Number/ W.O.#:** 21301/21301

Budget: \$525,000

Funding Source: Gen., Water Deprec. and Fiscal Year Goal: Complete Constr.

Sewer Deprec. Rsrv. Fund

Goal Completion Date: June 2011 % of Goal Completion: 40%

Actual Completion Date: Status: On Track

Comments: Contract was awarded on December 2010.

PCH – Avenida Pico Bicycle Path Study

Project Management: Tom Bonigut Project Number/ W.O.#: 30803/30803

Budget: \$78,260

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Study

Goal Completion Date: June 2011 % of Goal Completion: 35%

Actual Completion Date: Status: On Track

Comments: Phase I work is complete. Phase II work on the Pico corridor is underway.

Sewer System Replacement

Project Management: A. Hindiyeh/B. Parker Project Number/ W.O.#: 24201/24201

Budget: \$100,000

Funding Source: Str. Impr. & Sewer Deprec. Fiscal Year Goal: Complete Constr.

Rsrv. Fund

Goal Completion Date:June 2011% of Goal Completion:50%Actual Completion Date:Status:On TrackComments:Design and construct sewer system replacements as part of the Street Improvement Program.

Slurry Seal

Project Management: Akram Hindiyeh Project Number/ W.O.#: 27304/27304

Budget: \$275,000

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 90%
Actual Completion Date: Status: Ahead

Comments:

Street Improvement Design

Project Management: A. Hindiyeh/ B. Parker **Project Number/ W.O.#:** 24300/24300

Budget: \$200,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 50% On Track **Actual Completion Date:** Status:

Comments:

Tri-City Trolley/ Go Local Step II

Project Management: Akram Hindiyeh Project Number/ W.O.#: 30801/30801

Budget: \$158,870

Funding Source: Air Quality Mgmt. Fund Fiscal Year Goal: Complete Phase II

Goal Completion Date: June 2011 % of Goal Completion: 30%

Actual Completion Date: Status: Project by Others

Comments: OCTA is the lead agency for Phase II. Stakeholders Roundtable meeting was conducted on January 20, 2010. The consultant submitted technical memos to OCTA. The project is currently on hold until the County system-wide study is complete. This project date has been re-scoped.

Water System Replacement

Project Management: A. Hindiyeh/ B. Parker **Project Number/ W.O.#:** 24400/24400

Budget: \$100,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 50% % of Goal Completion: **Actual Completion Date:** On Track **Status:**

Comments: Design and construct water system replacements as part of the Street Improvement Program.

Water CIP Projects

Avenida Caballeros Pressure Reducing Station Rehabilitation

Project Management: Ken Knatz **Project Number/W.O.#:** 10405/10405

\$172,595 **Budget:**

Funding Source: Fiscal Year Goal: Water Depr. Rsrv. Fund Complete Constr.

Goal Completion Date: January 2011 % of Goal Completion: 100% **Actual Completion Date:** December 2011 Done **Status:**

Comments: Utilities Division has recommended funding be transferred to improve the lower San Pablo Pressure Reducing Station, which has been determined to be a higher priority rehabilitation. In-house design awarded to Ted Enterprises. Scope of work includes a new vault and mechanical rehabilitation to upgrade the station to current standards.

Calle Real Pump Station Rehabilitation

Project Management: Ken Knatz **Project Number/ W.O.#:** 16521/16521

Budget: \$148,350

Funding Source: Water Depr. Rsrv. Fund Fiscal Year Goal: **TBD**

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Project will commence once easements are obtained between reservoir 10 & 6 Water Line. The RFP for consultant evaluation/hiring is complete and will be sent out once easement acquisition is complete.

El Levante Pump Station Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 19408/ 19408

Budget: \$795,780

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track
Comments: Project includes design for relocation and rehabilitation of the electrical switch gear and motor

control center. Design work is being reviewed by staff.

Linda Lane Runoff Treatment

Project Management: Amir Ilkhanipour Project Number/ W.O.#: 10008/ 10008

Budget: \$372,650

Funding Source: Clean Ocean Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:50%Actual Completion Date:Status:On Track

Comments: A water quality treatment system will be designed by staff to address dry weather urban runoff and first flush storm water runoff pollution at Linda Lane. Geotechnical investigation is needed for further design consideration. Depending on the design approach, regulatory permits, including a Coastal Commission development permit, may need to be secured prior to construction.

Reeves Pump Station

Project Management: Ken Knatz **Project Number/ W.O.#:** 17405/ 17405

Budget: \$1,433,045

Funding Source: Water Acre. Fee Rsrv. Fund Fiscal Year Goal: TBD

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: The City Attorney has advised that without private and/or bonding company resolution, construction cannot move forward until easements are secured, property is dedicated and accepted by the City from Marblehead Coastal or buy-offs from numerous Marblehead lien holders are secured.

Reservoir No. 4 Outlet Pipeline Replacement

Project Management: Ken Knatz Project Number/ W.O.#: 11445/11445

Budget: \$900,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 30%
Actual Completion Date: Status: On Track

Comments: Project will replace canyon waterline into the Avenida Salvador by horizontal directional drilling.

Reservoir 8 Cathodic Protection

Project Management: Dave Rebensdorf **Project Number/ W.O.#:** 19405/ 19405

Budget: \$175,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: 75% Design

Goal Completion Date: June 2011 % of Goal Completion: 5%
Actual Completion Date: Status: On Track

Comments: Four proposals were received, staff anticipates contract approval and design commencement in April 2011.

Reservoir 10 and 6 Water Line (Land Acquisition)

Project Management: Handan Cirit Project Number/ W.O.#: 14400/ 14400

Budget: \$20,230

Funding Source: Water Acre. Fee Rsrv. Fund Fiscal Year Goal: Finalize Resolution

of Necessity

Goal Completion Date: March 2011 % of Goal Completion: 10%
Actual Completion Date: Status: On Track

Comments: New offer letters were sent to the property owners based on a recent appraisal. One of the two property owners declined all offers. After discussions with the City Attorney, it was determined that the City would extend the contract for the land acquisition consultant and make an additional offer for the easement. The City Council rejected the contract amendment and has directed staff to negotiate directly with owners.

Upper Chiquita Reservoir Emergency Storage

Project Management: Dave Rebensdorf **Project Number/ W.O.#:** 16524/16524

Budget: \$5,748,050

Funding Source: Water Acre. Fee Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: March 2011 % of Goal Completion:

Actual Completion Date: Status: Project By Others Comments: The City is reviewing the draft participation agreement with involved agencies. The project had

some storm damage from December 2010 rain events. Project completion has been delayed by several months to Summer 2011.

Via Zafiro Pressure Reduction Station Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 11446/ 11446

Budget: \$175,000

Funding Source: Water Depreciation Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:15%Actual Completion Date:Status:On Track

Comments: In-house design to address mechanical rehabilitation and upgrade the station to current standards.

Water System SCADA Implementation

Project Management: D. Rebensdorf/ M. Fakhar Project Number/ W.O.#: 13501/410391

Budget: \$1,688,905

Funding Source: Water Deprec./Water Acr. Fiscal Year Goal: Complete Constr.

Fee Rsrv. Funds

Goal Completion Date: June 2011 % of Goal Completion: 50%
Actual Completion Date: Status: On Track

Comments: Upgrade of central SCADA at WRP and construction of radio repeater sites is complete. Project is under construction and is 50% complete. Water operation staff are being trained on using the new SCADA system.

Water- Maintenance and Other Projects

Calle Amable/ Calle Juarez Pressure Reducing Station Removal

Project Management: Ken Knatz Project Number/ W.O.#: 30401/30401

Budget: \$37,595

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Send Public

Notification & Agreements

Goal Completion Date:September 2010% of Goal Completion:100%Actual Completion Date:September 2010Status:Done

Comments: Study results have confirmed that stations can be removed with minor plumbing upgrades to private property. Capital and maintenance savings can be realized if private property owners in affected areas agree to proposed plumbing improvements.

Cathodic Protection System Evaluation

Project Management: Dave Rebensdorf Project Number/ W.O.#: 26402/26402

Budget: \$115,825

Funding Source: Water Deprec. Rsrv. & Fiscal Year Goal: 75% Design

Sewer Deprec. Resr. Funds

Goal Completion Date: June 2011 % of Goal Completion: 5%
Actual Completion Date: Status: On Track

Comments: Four proposals were received, staff anticipates contract approval and design commencement in April 2011.

Dana Point Ocean Water Desalination Project

Project Management: Bill Cameron/ D. Project Number/ W.O.#: 38401/38401

Rebensdorf

Budget: \$408,780

Funding Source: Water Acreage Fee Rsrv. Fiscal Year Goal: Pilot Plant Testing

Fund

Goal Completion Date: June 2011 % of Goal Completion: 25%

Actual Completion Date: Status: Project By Others

Comments: Phase 3 pilot testing began on June 1, 2010. SPI was hired by MWDOC to perform the operations and testing of the pilot plant for an 18 month period.

JRWSS Agency Projects

Project Management: Dave Rebensdorf **Project Number/ W.O.#:** 27402/ 27402

Budget: \$1,220,046

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Projects

Identified in SCWD

CIP Budget

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Project By Others

Comments: This is an assortment of CIP projects on the JRWSS importation line that are managed by South

Coast Water District on behalf of the JRWSS Agencies.

JRWSS- Via Canon Easement Relocation

Project Management: Dave Rebensdorf **Project Number/ W.O.#:** 29403/29403

Budget: \$1,105,729

Funding Source: Water Other Agency Rsrv. **Fiscal Year Goal:** Complete Constr.

Fund

30% **Goal Completion Date:** June 2011 % of Goal Completion:

Actual Completion Date: Status: Project By Others

Comments: Design is complete. Project is out to bid.

Reservoir Management Study

Project Management: Ken Knatz **Project Number/ W.O.#:** 31401/31401

Budget: \$150,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: 50% Study

Goal Completion Date: June 2011 % of Goal Completion: 0%

Actual Completion Date: Status: Not Started

Comments: Study to review, prioritize and budget improvements to the City's potable water storage tanks.

Water System Rehabilitation

Project Management: Kevin Lussier Project Number/ W.O.#: 24401 / 24401

Budget: \$300,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 50% **Actual Completion Date: Status:** On Track

Comments: This is a collection of scheduled and/or necessary work projects on the City water transmission and

distribution system.

Wells Nos. 3 & 7 Abandonment

Project Management: Amir Ilkhanipour **Project Number/W.O.#:** 21401/21401

Budget: \$88,520

Funding Source: Water Depreciation Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: February 2011 % of Goal Completion: 25% **Actual Completion Date: Status:** On Track

Comments: Plans and specs have been prepared to abandon non-producing potable water wells to California

Department of Health standards. This project date has been re-scoped.



City of San Clemente

3rd Quarter Report Ending March 31, 2011

FY 2011

George Scarborough, City Manager

Pall Gudgeirsson, Assistant City Manager/ City Treasurer



City of San Clemente City Manager

George Scarborough, City Manager Phone: 361-8322 Fax: 361-8283 scarboroughg@san-clemente.org

May 19, 2011

Honorable Mayor and Councilmembers:

Submitted for your review is the City of San Clemente's 3rd quarter report for the period ending March 31, 2011. The intent of this report is to provide the Council, staff and citizens with an overview of the financial condition of the City for the 2011 fiscal year.

The report also contains an update of the City's performance measurement system and capital improvement program.

Please feel free to call me if you have any questions regarding this report.

Sincerely,

George Scarborough City Manager



Quarterly Financial Report Third Quarter of FY 2011

January - March 2011

CURRENT FINANCIAL CONDITION




For FY 2011, the City will maintain a positive operating position. Overall, revenues are above the third quarter of the prior year. The City is currently on target to meet budgeted revenue expectations for the year and to come in under budget on expenditures. Typically, at the end of the third quarter, expenditures exceed revenue. However, that is not the case this year due to a one-time transfer resulting in higher revenues than expenditures.

GENERAL FUND



General Fund revenues total \$39.5 million or 68% of the \$57.8 million budget compared to \$28.9 million or 62% for the previous fiscal year. The General Fund revenue budget is \$8.8 million higher than the prior year due to a transfer in of \$9.15 million from proceeds of the Target land sale. Other changes by category are identified in the revenue narrative section.

General Fund expenditures total \$38.6 million or 67% of the budget of \$57.4 million as compared to \$35.1 million or 67% last year. Expenditures increased from last year by \$3.5 million, which is related to a one-time payment on the unfunded pension liability related to public safety past service cost.



GENERAL FUND REVENUES



Revenues by Category	Budget	YTD Actual	%
Property Taxes	23,726,800	14,606,490	62%
Sales Tax	6,600,000	4,044,798	61%
Transient Occ. Tax	1,420,000	949,716	67%
Other Taxes	2,317,300	845,927	37%
Permits & Fees	1,763,230	1,514,292	86%
Intergovernmental	1,129,000	357,723	32%
Service Charges	4,130,470	2,975,653	72%
Fines	954,900	659,651	69%
Interest, Rents, Other	2,070,210	1,463,565	71%
Interfund Transfers	13,657,910	12,042,047	88%
Balance, YTD	57,769,820	39,459,862	68%

- Property Taxes: Property taxes total \$14.6 million at the end of the third quarter. Property tax receipts are higher than the prior year by \$790,000. When the prior year amount is adjusted by the \$1.1 million the State borrowed, property taxes receipts are below last year as a result of lower taxable values assessed by the County.
- Sales Tax: Sales taxes amount to \$4.4 million or 61% of budget. San Clemente receipts are \$700,000 higher than the prior year. Over \$500,000 is from the "true-up" of the triple flip payment. Other increases are in the retail, gasoline and grocery categories.
- Transient Occupancy Taxes (TOT):

 Transient occupancy taxes amount to \$950,000, compared to \$900,000 from the prior year.
- or 37% of budget. The cable franchise fee is received quarterly and the trash franchise fee monthly. However, the gas and electricity franchises annually report in April.
- Permits & Fees: Permits and fees total \$1.5 million with business license revenues at \$766,000, miscellaneous permits at \$136,000 and construction permits at \$612,000.
- ▶ Intergovernmental: Grant revenue totals \$251,000 and represents amounts from the State for disaster drill activities related to the San Onofre Nuclear Generating plant and homeowner subvention funds. Motor vehicle fees of \$106,000 are also included in this category.
- Service Charges: Services charges amount to \$3.0 million or 72% of budget primarily due to public works service charges. Construction inspection fees increase by \$393,000 due to fees paid by the contractor completing the Marblehead Coastal improvements.
- ▶ Fines: Fine revenue totals \$660,000 or 69% of a \$955,000 budget. Parking citation revenues account for the majority of the revenues in this category with \$359,000 received. Citation revenue is \$32,000 higher than the prior year.
- ➤ Interest & Rents: Interest and Rents are \$1.4 million or 70% of a \$2.0 million budget. Rental income from the Beach Club, Community Center and sports fields is up by \$66,000.
- ➤ Interfund Transfers: Interfund transfers total \$12.0 million or 88% of budget as a result of the transfer in of proceeds from the Target land sale.







GENERAL FUND EXPENDITURES



Expenditure by Type	Budget	YTD Actual	%
Salaries	10,574,030	7,308,999	69%
Benefits	4,886,740	3,119,134	64%
Supplies	975,800	557,932	57%
Contractual Services	24,171,410	16,512,984	68%
Other Charges	1,443,470	705,253	49%
Capital Outlay	4,826,040	1,201,177	25%
Interdepartmental	3,321,670	2,498,519	75%
Transfers & Debt	7,199,570	6,725,773	93%
Total	57,398,730	38,629,771	67%

Expenditure by Dept	Budget	YTD Actual	%
General Government	4,647,180	3,041,029	65%
City General	11,066,420	8,455,290	76%
Police	12,271,920	8,786,198	72%
Fire	7,080,660	5,110,106	72%
Comm. Development	4,377,310	2,687,196	61%
Public Works	8,035,160	4,542,347	57%
Beaches, Parks & Rec	9,920,080	6,007,605	61%
Total	57,398,730	38,629,771	67%

Fiscal year actual expenditures are at \$38.6 million compared to the prior year amount of \$35.1 million. Salaries and benefits, supplies, contractual services, capital outlay, and interdepartmental charges all experienced decreases from the prior year. Increases occurred in Transfers and Debt costs (General Government) as a result of a \$4.8 million payment on the unfunded pension liability. Contractual costs decreased by \$0.6 million from the prior year related to decreases in legal costs and vacancy savings under the police contract. Expenditures by department are within anticipated budgeted levels.

ENTERPRISE FUNDS

The following tables summarize the operating revenues, operating expenses, and changes in operating fund working capital for enterprise funds including Water, Sewer, Golf, Storm Drain and Clean Ocean funds.

Revenues

Revenue	Budget	YTD Actual	%
Water Fund	16,034,131	8,512,969	53%
Sewer Fund	7,855,972	4,929,502	63%
Golf Fund	2,392,203	1,594,754	67%
Storm Drain Fund	1,313,032	852,552	65%
Clean Ocean Fund	2,218,506	1,470,673	66%

Water usage decreased due to the wet winter, which has resulted in water revenues below the prior year by \$12,000 even though a 12.6% increase in rates was implemented. Sewer revenues are also \$37,000 below the prior year as a result of the wet winter.

Golf Course revenue is down \$64,000 from the previous year and is due to a combination of fewer rounds played due to wet weather and lower concession receipts from the golf course restaurant.

Storm Drain and Clean Ocean fees are fixed and do not change significantly from year to year.

Expenses

Expenses	Budget	YTD Actual	%
Water Fund	16,197,600	10,781,306	67%
Sewer Fund	8,304,360	5,576,698	67%
Golf Fund	2,294,720	1,400,799	61%
Storm Drain Fund	1,532,880	1,086,654	71%
Clean Ocean Fund	3,283,430	1,226,062	37%

Water expenses in total are up \$124,000 when compared to the prior year. Equipment and maintenance costs and interdepartmental costs are higher than the previous year. Maintenance of operating equipment and interdepartmental costs account for most of the \$174,000 increase in Sewer expenses from the previous year.

Golf expenses are down \$134,000. Costs of purchased water decreased \$45,000 from continuing water conservation efforts implemented at the golf course. Electricity costs (\$8,000) and horticulture expenses (\$17,000) have also lower than the previous year.

Working Capital

Working Capital	Budget	YTD Actual	%
Water Fund	677,171	-1,427,697	-211%
Sewer Fund	-64,778	-263,586	407%
Golf Fund	120,373	216,845	180%
Storm Drain Fund	974,292	960,038	99%
Clean Ocean Fund	1,515,216	2,824,751	186%

The significant loss of revenue in the Water and Sewer funds has resulted in negative working capital positions for these two funds. Based on an analysis of reserve balances and CIP project activity for the next several years, contributions to the depreciation reserves will be reduced in 2011 to eliminate negative working capital positions by year-end. Future-year depreciation contributions will be adjusted as necessary to maintain positive working capital positions in these two funds.

The Golf, Storm Drain, and Clean Ocean Fund working capital balances exceed or are in line with budget at this time. These funds are maintaining adequate fund balances. Maintenance projects in the Clean Ocean Fund will reduce the operating position in the last quarter of the fiscal year.

WHAT'S NEXT

- ➤ **FY 2012 Budget:** The budget workshop will be held on May 19, 2011. The budget public hearing will be held on June 7th and the budget adoption will occur on June 21st.
- ➤ Detailed budgetary information for the General fund and all other funds can be found at the following link: Click here for financial detail.





General Government

Performance Measures	2010 Actual	2011 Budget	2011 3rd Qtr	2011 Y-T-D
<u>City Manager</u> Budget:	\$540,184	\$548,034	\$142,520	\$404,049
Percent of customer service requests or complaints resolved or informed of proposed action within 10 days*	95.0%	98.0%	N/A	N/A
* Annual measurement				
<u>City Clerk</u> Budget:	\$616,583	\$918,605	\$182,842	\$497,451
Workload Outputs: Number of Regular City Council minutes prepared within 21 days of meeting	21	24	4	8
Number of City Council Agendas/Packets posted 7 days prior to meeting	23	24	6	17
Number of formal public records requests	172	200	60	162
Effectiveness: Percent of Regular Council Minutes produced within 21 days	79.2%	100.0%	66.7%	44.4%
Percentage of Agendas/Packets provided at least 7 days prior to the meeting	100.0%	100.0%	100.0%	100.0%
Percentage of public records requests responded to within 10 days	100.0%	100.0%	100.0%	100.0%
Economic Development/Housing Administration Budget:	\$174,254	\$180,795	\$25,836	\$84,158
Workload Outputs: Number of Home Rehab loans provided to property owners	8	6	1	4
Number of businesses receiving commercial facade grants	17	6	3	10
Number of non-profits receiving Social Program grants	14	14	0	14
Effectiveness: Percentage of Home Rehab & commercial grants expended	60.5%	85.0%	65.0%	42.7%
Percentage General fund social program grants expended	67.3%	100.0%	69.0%	49.0%
Percentage of RDA Affordable Housing budgeted funds expended	21.3%	100.0%	44.7%	31.2%

Finance & Administrative Services

Performance Measures	2010 Actual	2011 Budget	2011 3rd Qtr	2011 Y-T-D
Finance & Administrative Services Administration Budget:	\$438,319	\$452,633	\$107,379	\$316,778
Efficiency: Percentage of quarterly reports completed within the end of the month after the financial close of the quarter.	100.0%	100.0%	100.0%	100.0%
Rate of return on investments compared to the City benchmark (City rate/Benchmark rate)	-0.01%/ 3.5%	3.00%/ 3.50%	1.51%/ 3.50%	1.96%/ 3.50%
Effectiveness: Percent of actual General Fund revenues to projections*	98.8%	98.0%	N/A	N/A
Percentage of City operating funds in balance*	100.0%	100.0%	N/A	N/A
Percentage of adopted fiscal policies in compliance* * Annual measurement.	100.0%	98.0%	N/A	N/A
Finance Division Budget:	\$ 1,791,109	\$1,916,785	\$425,203	\$1,316,727
Workload Outputs:				
Number of accounting transactions processed Number of TOT audits performed per Year Number of utility bills generated per year Number of business licenses issued Efficiency:	27,628 0 215,546 5,167	28,900 8 210,000 5,000	6,178 0 52,511 2,041	19,842 0 163,201 3,789
Average cost to process accounting transactions	\$34.28	\$31.70	\$28.50	\$28.02
Average cost to generate a utility bill	\$2.43	\$2.56	\$3.22	\$3.19
Average cost to generate a business license	\$27.38	\$40.90	\$17.42	\$30.83
Effectiveness:				
Percentage of total annual TOT revenue audited Percentage accuracy of financial transactions within established accuracy rates	0.0% 100.0%	33.0% 98.0%	0.0% 100.0%	0.0% 99.0%
Percentage of receivables written off	0.33%	0.10%	0.40%	0.33%
Percentage of receivables over 60 days old	35.3%	15.0%	17.4%	19.5%

Finance & Administrative Services

Performance Measures	2010 Actual	2011 Budget	2011 3rd Qtr	2011 Y-T-D
Human Resources				
Budget:	\$631,629	\$528,788	\$130,710	\$372,131
Workload Outputs:				
Number of recruitments opened	16	15	5	25
Number of liability claims filed	49	53	27	43
Number of workers' compensation claims filed	21	18	7	24
Number of benefited part-time and full-time employees processed through initial benefit enrollment	5	8	1	6
Number of employees completing an annual HR customer satisfaction survey	0	100	0	0
Efficiency:				
Average cost per liability claim settled Average amount paid on a workers'	\$2,384	\$3,500	\$3,092	\$2,506
compensation claim	\$7,006	\$920	\$1,151	\$1,113
Effectiveness:				
Percent of total number of liability claims filed that settled	29.5%	31.0%	15.0%	26.0%
Percent change in the number of work comp claims filed	-25.0%	-5.0%	40.0%	32.7%
Percent of BPT and FTE employees processed through benefit enrollment within 7 days	37.5%	70.0%	100.0%	100.0%
Percent of employees giving an overall satisfaction rating of "Excellent" on annual survey	0.0%	80.0%	0.0%	0.0%
Information Technology				
Budget:	\$ 1,235,617	\$1,401,518	\$355,631	\$911,818
Workload Outputs:				
Number of workstation computers administered	241	238	240	240
Number of server computers administered	22	28	24	23
Efficiency: Percentage of time that servers are operational (server uptime)	99.5%	99.9%	99.5%	99.6%
Percentage of time that workstations are operational (workstation uptime)	99.0%	99.9%	98.7%	98.5%
Percentage of total time that network communications equipment is operational (network communications uptime)	99.9%	99.9%	100.0%	99.8%
Percent of requests for computer services resolved within 3 working days	100.0%	100.0%	100.0%	100.0%

Public Safety

Performance Measures	2010 Actual	2011 Budget	2011 3rd Qtr	2011 Y-T-D
Contract Police Services				
Budget:	\$12.2M	\$12.3M	\$2.7M	\$8.8M
Workload Outputs:				
Number of total calls for service	26,233	28,000	5,706	18,640
Number of emergency calls received (Priority 1) Number of traffic collision reports	269 404	285 345	70 45	202 259
Number of Part 1 crimes committed per 1,000 population	0.98	1.15	0.96	1.04
Efficiency:				
Average response time from dispatch to on- scene emergency calls	5:65	5:00	4:10	4:09
Average response time from receipt of call to on- scene emergency calls	New	New	7:10	6:41
Percentage of preventative patrol time - day shift (6:00 a.m. to 6:00 p.m.)	43.7%	40.0%	41.7%	38.3%
Percentage of preventative patrol time - day shift (10:00 a.m. to 8:00 p.m.)	34.6%	40.0%	47.0%	39.8%
Percentage of preventative patrol time - night shift (6:00 p.m. to 6:00 a.m.)	38.4%	40.0%	44.0%	40.3%
Percentage of preventative patrol time – night shift (5:00 p.m. to 3:00 a.m.)	42.9%	40.0%	40.3%	40.3%
Effectiveness: Percentage of emergency calls responded to in 5				
minutes or less	93.6%	95.0%	88.8%	93.2%
Percentage change in Part I crimes from prior year current year	-10.6%	1.0%	-8.8%	-7.9%
Contract Fire Services				
Budget:	\$6,769,520	\$7,080,660	\$ 1,705,961	\$ 5,110,106
Workload Outputs:				
Number of emergency calls Number of new construction fire inspections	2,778	3,000	664	2,039
performed	363	500	79	258
Number of fire inspections performed	1137	1,000	44	580
Number of fire plan checks completed Efficiency:	328	500	76	228
Average response time for emergency calls	5:51	7:00	5:56	5:52
Effectiveness:				
Percentage of calls with response time within 7 minutes	75.8%	85.0%	76.0%	76.0%
Percentage of technical on-site inspections				
scheduled within 24 hours Percentage of all plan checks completed within	100.0%	90.0%	100.0%	100.0%
adopted turn around time goals based on plan types	100.0%	90.0%	100.0%	100.0%
Percentage of 5 day turn around plan checks completed within goal Percentage of 10 day turn around plan checks	100.0%	90.0%	100.0%	100.0%
completed within goal	100.0%	90.0%	100.0%	100.0%

Community Development

Performance Measures	2010 Actual	2011 Budget	2011 3rd Qtr	2011 Y-T-D
Building				
Budget:	\$1,678,285	\$1,714,656	\$333,870	\$1,043,630
Workload Outputs:				
Number of building permits issued	3,005	2,900	746	2,250
Number of Plan Reviews performed	2649	2,500	605	1,917
Number of building inspections completed	14,001	15,000	2,807	10,073
Number of customers served at Building count	ter 4,891	4,700	1,110	3,375
Efficiency:				
Number of Plan Reviews performed per Plan Check staff	883	833	242	858
Number of inspection conducted per inspector	4,115	4,285	881	3,053
Number of customers served per Permit Tech	2,446	1,567	555	1,688
Effectiveness: Percentage of new projects: First review completed within 15 work days	96.3%	98.0%	100.0%	100.0%
Percentage plan review rechecks: Reviewed within 10 work days	90.9%	95.0%	100.0%	99.1%
Percentage response to the public at the counter in 10 minutes	75.4%	80.0%	81.8%	78.5%
<u>Planning</u>				
Budget:	\$1,420,943	\$1,541,873	\$315,214	\$1,004,223
Workload Outputs:				
Number of discretionary applications complete	ed 90	100	16	51
Number of zoning plan checks completed	518	480	77	281
Number of people assisted at counter/over phone	8,792	9,000	2,195	5,776
Number of training sessions to maintain Certified Local Government status	9	15	4	4
Number of training sessions attended by PC	7	14	10	15
Efficiency:				
Number of people assisted at counter/phone p FTE	per 22	20	22.9	18.3
Number of Plan checks completed/FTE/Week	2.4	2	1.3	1.6
Number of applications completed/FTE/Week	5	4	3.2	3.4

Community Development

Performance Measures	2010 Actual	2011 Budget	2011 3rd Qtr	2011 Y-T-D
Planning (continued)				
Effectiveness:				
Percentage of FTE's time funded by Developer Deposit and fixed fees	21.1%	20.0%	17.0%	18.9%
Percentage of initial plan reviews completed within 15 days	86.0%	95.0%	92.0%	96.2%
Percentage of plan rechecks: reviewed within 10 days	86.0%	95.0%	86.4%	89.3%
Percent of Zoning Administrator applications completed within 7 weeks	100.0%	98.0%	100.0%	97.2%
Percent of Planning Commission applications completed within 18 weeks	100.0%	98.0%	100.0%	98.6%
Percent of City Council applications completed within 22 weeks	100.0%	98.0%	100.0%	100.0%
Percent of calls returned within one business day	98.2%	95.0%	97.0%	96.8%
Percent of counter served within 10 minutes	70.0%	75.0%	74.0%	73.2%
Percent of counter served within 20 minutes	91.0%	95.0%	92.9%	92.9%
Code Compliance	¢692 676	¢697 702	ታ124 27 2	#277 202
Budget:	\$682,676	\$687,703	\$134,272	\$377,393
Workload Outputs: Number of new cases	2217	2104	340	1,296
Number of lots cleared by Weed Abatement	37	107	-	6
Number of graffiti cases	655	609	108	410
Number of weekend cases	590	800	366	997
Efficiency:		40.070	+0	+640
Cost of weed abatement per lot	\$458	\$2,079	\$0 #133	\$610
Cost of graffiti removal per case	\$244	\$159	\$132	\$128
Effectiveness: Percent of graffiti cases closed within 6 hours	86.1%	86.0%	86.7%	88.0%
Percentage of cases acknowledged within 2 days	93.7%	50.0%	97.3%	93.4%
Percentage of cases resolved within 10 work days	64.9%	54.0%	77.3%	69.3%
Percentage of weekend cases closed within 10 days	91.0%	94.5%	87.1%	83.6%

Public Works

Performance Measures	2010 Actual	2011 Budget	2011 3rd Qtr	2011 Y-T-D
Engineering				
Budget:	\$2,824,749	\$3,578,450	\$666,484	\$1,796,941
Workload Outputs:				
Number of permits issued	498	350	89	236
Number of inspections conducted	10387	800	838	2,419
Number of plans submitted for 1st plan check	53	30	16	45
Number of plans submitted for additional plan checks	49	45	28	79
Number of research projects conducted	208	200	169	359
Number of miles of streets designed	3.44	3.00	1.00	1.73
Number of miles of streets constructed	1.68	3.75	0.40	2.54
Number of traffic citizens complaints received	94	120	24	74
Efficiency: Time spent per first plan review (hours)	4.29	5.00	3.83	5.33
Time spent per additional plan review (hours)	3.80	4.00	2.75	3.49
Time spent per research project	3.54	3.00	1.21	1.79
Design cost less than 15% of the projected costs	86.3%	85.0%	81.8%	93.9%
Final project costs within budget	100.0%	85.0%	88.9%	96.9%
Percent of response to citizen complaints within 45 days	61.7%	75.0%	91.7%	87.1%
Effectiveness:				
Percent of plan reviews completed in 15 days (1st plan check)	100.0%	90.0%	80.6%	86.4%
Percent of plan reviews completed in 10 days (add'l plan check)	100.0%	90.0%	88.9%	79.5%
Percent of research projects completed in 10 days	99.5%	90.0%	95.0%	98.3%
Percent of projected street design completed	24.8%	85.0%	46.0%	57.0%
Percent of street miles completed	8.5%	85.0%	11.0%	68.0%
Percent of traffic complaints resolved	50.5%	75.0%	79.2%	66.6%
Maintenance				
Budget:	\$3,288,414	\$3,784,599	\$864,236	\$2,301,467
Workload Outputs:				
Number of potholes repaired	598	500	134	355
Number of signs repaired or replaced	1,895	1,800	422	1,318
Number of work orders received/completed by Facilities Maintenance Section	1,810	1,500	586	1,665
Number of street light/traffic signal repairs	919	800	315	699
Number of USA responses (Underground Service Alerts)	880	650	199	496

Public Works

Performance Measures	2010 Actual	2011 Budget	2011 3rd Qtr	2011 Y-T-D
Maintenance (continued)				
Efficiency:				
Average sq. ft. of pothole repairs provided per day of service	419.1	450.0	353.7	319.9
Average # of signs maintained per hour of service provided	4.1	4.1	4.5	4.5
Average # of facilities maintenance work orders completed per day of service	8.2	6.0	10.5	10.2
Average # of USA completed per day of service	3.9	3.5	3.6	3.0
Average number of streetlight/traffic signal repairs per day	4.1	4.0	5.7	4.2
Effectiveness: Percentage of pothole service requests repaired	100.0%	100.0%	100.0%	100.0%
within 3 working days				
Percentage of signage repair requests responded to and completed within 3 working days	100.0%	100.0%	100.0%	100.0%
Percentage of facilities maintenance work orders responded to in 3 working days	99.2%	100.0%	100.0%	100.0%
Percentage of street light / traffic signal service Requests completed within 3 working days	98.5%	100.0%	100.0%	99.8%
Percentage of USA service requests completed within 3 working days	100.0%	100.0%	100.0%	100.0%
<u>Water</u>				
Budget:	\$15,153,809	\$ 16,197,550	\$ 3,761,741	\$ 10,787,326
Workload Outputs:				
Number of maintenance procedures at reservoirs, pump stations, valves, hydrants and operating equipment	3,640	3,600	898	2735
Number of miles of planned leak detection on water pipeline	164.6	160.0	39.7	120.9
Number of samples taken to test compliance	8,676	8,600	2,175	6,284
Number of emergency calls for service	1,104	1,000	187	841
Efficiency:				
Percentage of maintenance procedures completed on time	93.3%	94.0%	93.4%	94.8%
Percentage of system water loss	2.6%	4.0%	5.5%	3.8%
Effectiveness:				
Percentage of leaks repaired within 48 hours Percentage of monitoring samples in full	95.2%	95.0%	95.0%	95.0%
compliance	100.0%	100.0%	100.0%	100.0%
Percentage of emergency calls responded within 15 minutes during working hours	100.0%	100.0%	100.0%	100.0%
Percentage of emergency calls responded within 30 minutes during non-working hours	98.7%	98.0%	100.0%	100.0%

Public Works

Performance Measures	2010 Actual	2011 Budget	2011 3rd Qtr	2011 Y-T-D
<u>Sewer</u>				
Budget:	\$7,865,240	\$ 8,304,320	\$ 1,871,169	\$ 5,570,678
Workload Outputs:				
Number of maintenance procedures at treatment plant, pump stations and recycled water facilities	3,910	4,200	993	2,947
Number of samples taken to test compliance	11,753	10,000	3,329	10,374
Number of miles of planned video inspections on sewer collection system	36.3	30.0	9.4	22.7
Number of miles of planned cleaning procedures	230.7	175.0	39.4	136.7
on sewer collection system Number of emergency calls for service	268	300	25	184
Efficiency:				
Percentage of maintenance procedures	93.1%	94.0%	94.7%	94.9%
completed on time Percentage of monitoring samples in full	93.1%	94.0%	94.7%	94.9%
compliance	100.0%	100.0%	100.0%	100.0%
Percentage of sewer collection system cleaned annually	33.0%	100.0%	22.6%	26.1%
Percentage of sewer collection system inspected annually Effectiveness:	5.2%	20.0%	6.0%	4.5%
Percentage of emergency calls responded within				
15 minutes during working hours	100.0%	100.0%	100.0%	100.0%
Percentage of emergency calls responded within 30 minutes during non-working hours	100.0%	100.0%	100.0%	100.0%
Storm Drain Budget:	\$1,393,906	\$1,532,830	\$377,349	\$1,086,654
Workload Outputs:				
Number of miles of storm drain pipelines				
cleaned	3.15	3.50	0.34	0.86
Number of miles of storm drain video inspection	5.20	5.00	1.53	2.50
Number of catch basins cleaned/inspected/ stenciled	293	1,200	28	75
Number of emergency calls for service	17.0	120.0	1.0	11.0
Efficiency:				
Percentage of storm drain pipelines cleaned annually	5.0%	5.6%	0.5%	1.4%
Percentage of storm drain system inspected Annually	8.4%	8.0%	2.4%	3.9%
Percentage of catch basins cleaned/inspected annually	15.6%	64.0%	1.5%	4.0%
Effectiveness:				
Number of emergency calls/percentage of time responding within 15 minutes during working hours	100.0%	100.0%	100.0%	100.0%
Number of emergency calls/percentage of time responding within 30 minutes during non-working hours	100.0%	100.0%	100.0%	100.0%

Public Works

Performance Measures	2010 Actual	2011 Budget	2011 0	2011 Y-T-D
<u>Clean Ocean</u> Budget:	\$2,239,422	\$ 3,283,441	\$468,582	\$1,204,176
Workload Outputs: Number of facilities inspected for storm water compliance	268	250	71	110
Number of water quality enforcement actions issued	244	350	39	128
Number of local outreach impressions per year Efficiency:	4,879,586	5,775,000	614,931	1,578,062
Number of facility inspections per FTE (1 FTE) Number of water quality enforcement actions	268	250	71	110
issued per FTE (2 FTE)	122	175	20	64
Number of public outreach "impressions" per capita	71	84	9	23
** "impressions" refers to the estimated number of individuals receiving education				
Solid Waste				
Budget:	\$299,200	\$463,366	\$98,916	\$266,389
Workload Outputs: Total tons of residential waste diverted from landfill	17,531	18,000	4,306	13,015
Total tons of commercial waste diverted from landfill	8,371	14,500	2,268	7,501
Total tons of construction & demolition waste diverted from landfill	4,883	2,200	2,284	6,463
Efficiency: Solid waste program cost per ton diverted	\$4.88	\$4.61	\$4.09	\$5.75
Effectiveness: Total percent of residential waste diversion from landfill	45.2%	52.0%	44.1%	44.5%
Total percent of commercial waste diversion from landfill	37.2%	52.0%	42.6%	43.2%
Total percent of construction and demolition waste diversion from landfill	78.2%	52.0%	84.5%	83.1%
Total percent of overall diversion from landfill	45.7%	53.0%	48.9%	48.3%

Public Works

Performance Measures	2010 Actual	2011 Budget	2011 0.174	2011 Y-T-D
Contract Fleet Maintenance Budget:	\$1,337,609	\$1,109,600	\$287,400	\$723,381
Workload Outputs: Total number of vehicles maintained	145	145	146	146
Number of work orders completed	795	700	146	547
Number of preventative maintenance services completed	314	240	51	193
Number of repeat work orders needed	2	0	1	2
Effectiveness: Percentage of fleet available per month	98.9%	95.0%	98.8%	99.0%
Percentage of reworks relative to total work orders	0.2%	0.0%	0.7%	0.4%
Percentage of preventative maintenance services completed within 1 day	100.0%	90.0%	100.0%	100.0%

Beaches. Parks & Recreation

Performance Measures	2010 Actual	2011 Budget	2011 3rd Qtr	2011 Y-T-D
Beaches. Parks & Recreation Administration				
Budget:	\$402,539	\$447,987	\$104,908	\$306,824
Workload Outputs: Number of development plans reviewed Number of active park CIP projects	1 14	5 15	4 13	16 13
Number of completed park CIP projects	1	5	0	0
Number of CIP project change orders that required City Council approval	-	0	0	0
Efficiency: Hours spent reviewing each set of development plans	49	50	4	10
Effectiveness: Percentage of development plans reviewed within 2 weeks	100.0%	100.0%	100.0%	100.0%
Percentage of park CIP projects completed within budget as established at time of contract award	25.0%	100.0%	0.0%	0.0%
<u>Parks & Beach Maintenance</u> Budget:	\$4,389,071	\$ 5,269,178	\$ 1,075,354	\$ 2,920,334
Workload Outputs: Maintain industry standard ratio of 50 acres of landscape monitored per inspector - 276 acres Trim 2,000 trees annually to ensure a 7 year	69.3 2,350	69.3 2,000	84.3 690	86.9 1,836
cycle Resolve 90% of all service requests within 10 days	89.1%	85.0%	86.8%	89.5%
Efficiency: Ratio of acres of landscapes monitored per contract inspector Effectiveness:	138.0%	138.0%	168.7%	174.0%
Percentage of trees trimmed to maintain an average 7-year trimming cycle	117.2%	100.0%	138.0%	122.3%
Maintain parks at established levels measured on a scale of A-F: A-excellent, B- above average, C- average, D-low minimum level per the 1999 Parks & Rec. Master				
Maintenance level of beaches (target level = C)	C	C+	С	С
Maintenance level of parks (target level = C)	С	С	С	С
Maintenance level of park sports fields (target level = B) Maintenance level of streetscapes	В	B+	В	В
(target level = C)	С	C+	С	С

Beaches. Parks & Recreation

Performance Measures	2010 Actual	2011 Budget	2011 3rd Qtr	2011 Y-T-D
Recreation				
Budget:	\$2,762,545	\$2,823,320	\$570,186	\$1,862,278
Workload Outputs:				
Number of aquatic enrollments	4,377	2,500	980	2,928
Number of other registrations	14,511	12,000	2,957	9,518
Number of classes/programs offered	725	290	201	557
Number of attendees at special events	105,450	12,000	5,800	100,425
Number of rentals at Community Center	158	160	37	122
Number of rentals at Beach Club	83	95	15	73
Number of partnered community events	37	37	6	34
Efficiency:				
Percent of registrations taken on-line	32.1%	35.0%	26.0%	31.4%
Percentage of total expenditures recovered by revenues	61.7%	79.0%	61.0%	69.0%
Effectiveness:				
Percentage customer satisfaction response of satisfactory or above for recreation and leisure classes/facility rentals*	96.2%	100.0%	100.0%	97.4%
Percent of classes/programs cancelled	16.1%	15.0%	20.5%	17.5%
Number of customer requested refunds for classes/programs	441	200	74	272
* Annual measurement				
<u>Marine Safety</u> Budget:	\$1,273,268	\$1,374,525	\$238,423	\$ 918,169
budget.	\$1,275,200	\$1,374,323	\$230,423	\$ 910,109
Workload Outputs:				
Number of beach visitors (estimate)	2,626,300	2,800,000	301,000	1,705,400
Number of swimmer rescues	4,401	4,500	3	1,234
Number of preventative actions via public	41 627	40.000	715	16.040
education/warnings Number of people reached through public	41,637	40,000	715	16,940
education programs	13,301	20,000	1,202	9,988
caacation programs	•	·	•	•
Number of drownings with lifeguards on duty	1	0	0	0
Efficiency:				
Visitors per lifeguard (8 hour shift)	893	793	776	860
Rescues per lifeguard FTE (2080 hours) Effectiveness:	197	331	2	72
Percentage of swimmer rescues without a drowning	99.9%	100.0%	100.0%	100.0%
Percentage of swimmer rescues compared to preventative actions	7.4%	11.0%	0.0%	2.8%
Percent of City elementary schools reached through public education*	70.0%	55.0%	0.0%	0.0%
* Annual mascurament				

Beaches. Parks & Recreation

Performance Measures	2010 Actual	2011 Budget	2011 3rd Qtr	2011 Y-T-D
Golf Operating				
Budget:	\$2,125,405	\$2,294,710	\$413,382	\$1,400,799
Workload Outputs:				
Number of golf rounds played - projected	91,834	95,000	19,357	64,497
Number of golf course acres maintained	133	133	133	133
Total revenue generated by the Golf Course	\$2,640,039	\$2.45M	\$663,111	\$2,064,168
Efficiency:				
Course utilization (rounds played/available tee times*)	99.9%	100.0%	99.2%	99.4%
Cost per round	\$23.14	\$24.81	\$21.35	\$22.33
Percentage cost of recovery	124.2%	100.0%	160.3%	148.4%
Effectiveness:				
Number of complaints per 1,000 rounds	3.3	10.0	0.8	1.3
Maintenance quality of golf course retained at a level B May through October	100.0%	100.0%	100.0%	100.0%
Maintenance quality of golf course retained at a level C November through April	100.0%	100.0%	100.0%	100.0%

Animal Shelter


Performance Measures	2010 Actual	2011 Budget	2011 3rd Qtr	2011 Y-T-D
Animal Shelter Budget:	\$1,291,324	\$1,457,028	\$278,288 \$	903,921
Workload Outputs: Number of Dogs Licensed during the year	7,481	11,500	1,669	5,356
Number of calls for service completed during the year	1,708	2,500	461	1,358
Barking Dog complaints received	200	115	17	91
Efficiency:				
Percent of calls for service handled within 24 hours	99.8%	97.0%	99.3%	99.4%
Effectiveness: Percentage increase in the number of dog licensed per year	-13.1%	33.0%	-6.7%	2.2%
Number of dog adoptions	316	300	54	190
Number of cat adoptions	363	380	66	277
Number of animals returned to owners	307	470	104	309
Percentage of barking complaints resolved within 40 days	95.3%	95.0%	99.3%	85.0%

Program Summary


The Capital Improvement Program report provides the Mayor, City Council and community the status of projects in the current FY 2011 and establishes a commitment for the scheduled delivery of projects. The City's Capital Improvement Program remains strong and active. Most areas in the City continue to see improvements to their community facilities in the form of parks, streets, water, sewer, storm drain and other infrastructure improvement projects.


The FY 2011 Capital Improvement Program consists of 101 projects for a total budget of 95.1 million. A total of 78 projects were started in the prior fiscal years for completion in FY 2011. There are two new projects in this quarter. There are a total of 66 CIP projects and 35 Maintenance and Study projects.

FY 2011 CIP and Maintenance Projects: \$95.1Million




101 Total CIP and Maintenance Projects: Carried Forward vs. Projects Started in Current FY






Maintenance Projects \$9.7 Million



Project Status



Schedule Changes

Projects are often re-scoped to take advantage of additional funding or to address the changing needs of the community. In order to realign the project delivery commitment with a revised scope, a baseline budget or schedule adjustment (reset) may be proposed. This section proposes each baseline budget adjustment and establishes a new commitment for delivering the project. The projects recommended for reset for this quarter are listed in the following table:

PROJECT*	ORIGINAL GOAL	REVISED GOAL	ORIGINAL COMPLETION DATE	REVISED COMPLETION DATE		
El Levante Pump Station Rehabilitation/ PN 19408	Complete Construction	Complete Design	June 2011	June 2011		
Reservoir Management Study/ PN 31401	50% Study	Develop Scope of Work	June 2011	June 2011		
Sewer System SCADA System Development/ PN 12605	25% Construction	Issue Plans For Bid	June 2011	June 2011		
* See individual projects for a detailed explanation						

Project Description and Status Report

An overview of the projects, including the project manager, adopted budget, funding source, anticipated completion date and status at the end of the third quarter have been provided below. Also provided are definitions of terms found within the project updates.

Definitions

- Fiscal Year Goal: The project goal for this fiscal year
- Goal Completion Date: The date the project's Fiscal Year Goal is projected to be reached
- Actual Completion Date: The date when the Fiscal Year Goal is actually completed
- Status: Measures how much the project has been completed toward the Fiscal Year Goal
- New Project: A project that has been appropriated by the City Council after the budget is adopted
- By Others: The City is not directly in charge of the schedule for these projects

Project Description and Status Report

Buildings - CIP Projects

Beach Palapa & Picnic Cover Renovations

Project Management: Dennis Reed Project Number/ W.O.#: 18701/ 18701

Budget: \$52,630

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 50%
Actual Completion Date: Status: Hold

Comments: Final additions were not able to be completed prior to summer; therefore, the project was carried over into FY 2011. This project is contingent on the City Council's potential to change the City's Beach Fire Ring Policy, which may limit some areas where palapas could be placed. The City Council will rule on this issue in the near future.

Community Center Rehabilitation

Project Management: Dave Dendel Project Number/ W.O.#: 11546/ 11546

Budget: \$125,000

Funding Source: Facility Maintenance Rsrv. **Fiscal Year Goal:** 20% Constr.

Goal Completion Date: June 2011 % of Goal Completion: 15%
Actual Completion Date: Status: On Track

Comments: Scope of work includes upgrades to HVAC and addition of a solar/electrical system. Project is combined with a proposal to add roof mounted solar panels to the building with grant funding. Initial budgetary proposal has been received and is under review.

Corporate Yard Building A Rehabilitation

Project Management: Dave Dendel **Project Number/ W.O.#:** 11547/11547

Budget: \$50,000

Funding Source: Facility Maintenance Rsrv. Fiscal Year Goal: 75% Design

Goal Completion Date:June 2011% of Goal Completion:10%Actual Completion Date:Status:On Track

Comments: Design of structural improvements to upgrade Building A to current building codes. Seismic retrofit for roof joints. Engineering has inspected the building and is assisting in the procurement of professional services.

Downtown Fire Station

Project Management: Mike Jorgensen Project Number/ W.O.#: 15502/15502

Budget: \$3,976,000

Funding Source: Pub. Fac. Constr. Fee Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:80%Actual Completion Date:Status:On Track

Comments: The prime contractor, Gamut Construction, defaulted on the project. Staff is working with the bonding company's contractor to complete remaining improvements.

M02 Channel-MHC Parking Lots

Project Management: Tom Bonigut **Project Number/ W.O.#:** 11505/11505

\$392,000 **Budget:**

Funding Source: Pub. Fac. Constr. Fund Fiscal Year Goal: Issue RFP for

Design Services

Goal Completion Date: May 2011 % of Goal Completion: 25%

Actual Completion Date: On Track Status:

Comments: This is a new project added in the third quarter.

Ole Hanson Beach Club Re-Roof

Project Management: Tim Shaw Project Number/ W.O.#: 16520/16520

Budget: \$150,000

Funding Source: Fac. Maint. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Cancel

Comments: Project funding has been re-appropriated to procure professional design services necessary for the

Beach Club rehabilitation.

Safety/Quiet Zone Improvements - Design and Construction

Project Management: Tom Bonigut Project Number/ W.O.#: 10812/10812

Budget: \$768,000

Funding Source: General Fund Fiscal Year Goal: **TBD**

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Goals and completion date(s) depend on what the desired improvements will be. Public

Works/Engineering is awaiting further direction from Community Development pending their coordination with Quiet Zone stakeholders and agencies.

Senior Center Relocation

Project Management: Mike Jorgensen **Project Number/ W.O.#:** 15503/15503

Budget: \$2,724,000

Funding Source: Develop. Improvem. Fund Fiscal Year Goal: Complete Constr.

June 2011 80% **Goal Completion Date:** % of Goal Completion: **Actual Completion Date: Status:** On Track

Comments: The prime contractor, Gamut Construction, defaulted on the project. Staff is working with the

bonding company's contractor to complete remaining improvements.

Building- Maintenance and Other Projects

Garage Hoist Removal

Project Management: Dave Dendel Project Number/ W.O.#: 21801/21801

Budget: \$85,000

Funding Source: Fleet Maintenance Fund Fiscal Year Goal: Complete Constr.

10% **Goal Completion Date:** June 2011 % of Goal Completion: **Actual Completion Date:** On Track **Status:**

Comments: This project consists of removal of the underground vehicle hoist that is part of the Fleet

Maintenance garage. Bids for work have been reviewed and contractor has been selected.

Parque Del Mar Turf Renovations

Project Management: Dennis Reed Project Number/ W.O.#: 29102/ 29102

Budget: \$25,000

Funding Source: RDA Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:January 2011Status:Done

Comments: Sod was installed on northern end of the park, and remainder of park was determined not to require

new sod.

T-Street Overpass Rehabilitation

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 20302/ 20302

Budget: \$426,710

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:March 2011% of Goal Completion:100%Actual Completion Date:March 2011Status:Done

Comments: Construction has been completed. A \$285,000 HUD grant funded a portion of the construction.

Drainage- CIP Projects

211 & 225 Marquita Storm Drain Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 10009/ 10009

Budget: \$46,240

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:March 2011% of Goal Completion:20%Actual Completion Date:Status:Behind

Comments: Recent video assessment of City facilities revealed that the pipeline network in this area is in need of

rehabilitation. Contract is awarded with work completion anticipated in April 2011.

Acapulco Storm Drain Lines Rehabilitation

Project Management: Amir Ilkhanipour Project Number/ W.O.#: 10010/ 10010

Budget: \$115,055

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:40%Actual Completion Date:Status:On Track

Comments: Construction of numerous trenchless rehabilitation reaches has been completed, including a separate project to include a portion of open-trench repair. An erosion problem was encountered when clearing brush necessary to access a storm drain outlet. It is recommended to include the outlet repair work in the project due to available budget. Construction drawings and specifications for the work will be prepared by City staff.

Alameda Lane Drainage System Replacement

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 10011/ 10011

Budget: \$97,200

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date: May 2011 % of Goal Completion: 90%
Actual Completion Date: Status: On Track

Comments: Staff has completed the preliminary design of the drainage system within Alameda Lane to address nuisance water in this area. A Coastal Commission Development permit will need to be secured prior to construction.

Calle Heraldo Storm Drain Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 10012/ 10012

Budget: \$34,970

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:20%Actual Completion Date:Status:On Track

Comments: Recent video assessment of City facilities revealed that the pipeline network in this area is in need of rehabilitation. Contract is awarded with work completion anticipated in April 2011.

Columbo Storm Drain Extension

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 18005/ 18005

Budget: \$365,380

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date: April 2011 % of Goal Completion: 50%
Actual Completion Date: Status: On Track

Comments: Staff analyzed the project and scoped potential solutions by utilizing existing information and input from geotechnical firms, environmental consultants and contractors. VA Consulting has been retained to design and prepare a bid package for public advertising.

Cristobal Storm Drain Extension to T-Street Canyon RR Culvert

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 19012/ 19012

Budget: \$368,080

Funding Source:Storm Drain Utility FundFiscal Year Goal:MonitorGoal Completion Date:June 2011% of Goal Completion:75%Actual Completion Date:Status:On Track

Comments: A hydrology study and preliminary hydraulic modeling have been prepared for the existing ditch next to the railroad tracks. Staff continues to monitor the drainage during the winter season and will work with SCRRA to coordinate and plan drainage improvements.

Los Mares/Vaquero Storm Drain

Project Management: Amir Ilkhanipour Project Number/ W.O.#: 16001/16001

Budget: \$825,200

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date: April 2011 % of Goal Completion: 60%
Actual Completion Date: Status: On Track

Comments: Project will address flooding in the Los Mares/Vaquero intersection by upsizing and realigning the storm drain in this area. Staff is currently negotiating with the Shorecliffs Golf Course owners to secure a storm drain easement for portion of the proposed storm drain line that is within the Golf Course.

Plaza La Playa Channel

Project Management: Ken Knatz Project Number/ W.O.#: 13807/410387

Budget: \$795,830

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:15%Actual Completion Date:Status:On Track

Comments: This project consists of a flood wall along a downstream section of channel near the existing railroad culvert. The City Council awarded the construction contract on October 5, 2010. Construction will begin in April 2011 and be completed in June 2011.

Prima Deshecha Canada Channel (M01) Reconstruction

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 10013/ 10013

Budget: \$197,040

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: 25% Design

Goal Completion Date:June 2011% of Goal Completion:20%Actual Completion Date:Status:On Track

Comments: Prima Deshecha Canada Channel (M01), between Calle Grande Vista and Avenida Vaquero, is in need of rehabilitation. VA Consulting, Inc. is being retained to perform the design and prepare construction documents for public bidding. All the regulatory permits, including the Coastal Commission development permit, will need to be secured prior to construction.

Drainage- Maintenance & Other Projects

Existing Storm Drain Rehabilitation

Project Management: K. Knatz/ J. Elston Project Number/ W.O#: 26001/26001

Budget: \$300,000

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 75%
Actual Completion Date: Status: On Track

Comments: This project provides funding for scheduled and unscheduled storm drain maintenance. Contract is awarded with work completion anticipated in April 2011.

Los Mares at Vaquero Infrastructure Protection

Project Management: Bill Cameron **Project Number/ W.O.#:** 20001/ 20001

Budget: \$117,570

Funding Source: Storm Drain Util. Fund, Fiscal Year Goal: Hire Consultant

Sewer Deprec. and Water Deprec. Funds, Gas Tax

Fund

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Scope for RFP to protect street and utilities is being developed.

Poche Beach M01 Watershed, Phase II Bacterial Study

Project Management: Tom Bonigut **Project Number/ W.O#:** 39401/39401

Budget: \$350,000

Funding Source: Clean Ocean Fund Fiscal Year Goal: 50% Study

Completion

Goal Completion Date: June 2011 % of Goal Completion: 30%
Actual Completion Date: Status: On Track

Comments: Project is underway with flow monitoring 35% complete and groundwater sampling 25% complete.

The study is expected to be completed in Summer/Fall 2011.

Parks & Medians- CIP Projects

Courtney's Sand Castle

Project Management: Tim Shaw Project Number/ W.O.#: 10143/ 10143

Budget: \$34,030

Funding Source: Parks Acq. Fiscal Year Goal: 50% Construction

Goal Completion Date: June 2011 % of Goal Completion: 25%
Actual Completion Date: Status: On Track

Comments: Project is being constructed as part of La Pata/ Vista Hermosa Sports Park.

Linda Lane - Trail Lighting Enhancements

Project Management: Tim Shaw Project Number/ W.O.#: 10140/ 10140

Budget: \$100,000

Funding Source: RDA Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 10% Actual Completion Date: Status: Hold

Comments: Researching bollard light fixtures and power requirements. Project has been on hold due to work

load and the scheduling of work in the pier bowl area.

Max Berg Plaza Park Sidewalk Improvements

Project Management: Ben Parker **Project Number/ W.O.#:** 11301/ 11301

Budget: \$800,000

Funding Source: Safe Route to Schools and Fiscal Year Goal: Complete Design

CDBG Grants, Gas Tax

Fund

Goal Completion Date: June 2011 % of Goal Completion: 75%
Actual Completion Date: Status: On Track

Comments: Park walkway rehabilitation around the perimeter of the park.

North Beach Crossing Improvements

Project Management: Tom Bonigut Project Number/ W.O.#: 19805/ 19805

Budget: \$146,400

Funding Source: Gas Tax Fund **Fiscal Year Goal:** 75% Constr.

Goal Completion Date: June 2011 % of Goal Completion: 45%

Actual Completion Date: Status: Project By Others

Comments: There are two projects to improve safety at the crossing. Metrolipk improvements are complete.

Comments: There are two projects to improve safety at the crossing. Metrolink improvements are complete. OCTA's contractor has resumed work on electrical and civil site work improvements, which will be substantially completed by June. The final phase to install signals will occur in late July/early August.

Pier Bowl/Beach Trail Way- Finding Signs

Project Management: Jim Pechous Project Number/ W.O#: 10314/10314

Budget: \$75,000

Funding Source:RDA FundFiscal Year Goal:75% Constr.Goal Completion Date:June 2011% of Goal Completion:15%Actual Completion Date:Status:On Track

Comments: The plans and specifications are complete and the City Council approved Phase I of the project which focuses on the Downtown and Pier Bowl areas. Concurrent with City Council's approval of the Wayfinding program, the federal government updated the Manual on Uniform Traffic Control Devices (MUTCD) which dictates design requirements of wayfinding sign programs. Staff is currently working with the State and our consultant to ensure the wayfinding program complies with all requirements. Once this is finalized, staff will publicly bid the first phase implementation.

Pier Crossing Improvements

Project Management: Tom Bonigut Project Number/ W.O# 19806/ 19806

Budget: \$86,400

Funding Source: RDA Fund **Fiscal Year Goal:** 75% Construction

Goal Completion Date: June 2011 **% of Goal Completion:** 45%

Actual Completion Date: Status: Project By Others

Comments: There are two projects to improve safety at the crossing. Metrolink improvements are complete. OCTA's contractor has resumed work on electrical and civil site work improvements, which will be substantially completed by June. The final phase to install signals will occur in late July/early August.

San Gorgonio Park Youth Sports Building & Restroom

Project Management: Tim Shaw Project Number/ W.O.#: 10401/630010

Budget: \$50,000

Funding Source: Parks Acquisition Fund Fiscal Year Goal: Re-evaluate Design

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Staff is evaluating alternatives for completing the project.

Shoreline Feasibility Study

Project Management: Tom Bonigut Project Number/ W.O.#: 19907/ 19907

Budget: \$206,670

Funding Source: General Fund Fiscal Year Goal: Complete Study

Goal Completion Date: March 2011 % of Goal Completion: 80%

Actual Completion Date: Status: Project by Others

Comments: City Council formally supported the recommended plan in March, and the Corps' Washington level review conference is scheduled for May 12. If approved by the Corps, a Chiefs Report will be completed by late summer to complete the feasibility study phase.

Sidewalk Repair and Improvements

Project Management: Zachary Ponsen **Project Number/ W.O#:** 19317/19317

Budget: \$150,134

Funding Source: General Fund Fiscal Year Goal: Complete Project

Goal Completion Date: June 2011 % of Goal Completion: 10% **Actual Completion Date:** Status: On Track

Comments: The contract to mainly address the sidewalk areas for FY 2011 improvements was recently awarded and the preconstruction meeting will be held in April.

Vista Hermosa/ La Pata Sports Park- Phase 1B

Project Management: Tim Shaw **Project Number/ W.O.#:** 18142/18142

Budget: \$23,111,470

Funding Source: Parks Acquisition Fund Fiscal Year Goal: 50% Construction

Goal Completion Date: June 2011 % of Goal Completion: 60% **Actual Completion Date: Status:** On Track

Comments: Construction is underway. Some minor rain delays occurred in late December 2010.

Parks and Medians- Maintenance and Other Projects

Bathroom Door Project (Parks)

Project Management: Tim Shaw **Project Number/ W.O.#:** 28505/28505

\$40,940 **Budget:**

Funding Source: General Fund Fiscal Year Goal: Obtain appropriate

information about ADA Compliance/ Complete design

and prioritization

25% **Goal Completion Date:** June 2011 % of Goal Completion: **Actual Completion Date: Status:** On Track

Comments: Staff is gathering base information to accurately develop scope. Project will require ADA compliance assessment. Parks & Recreation Commission has recommended that a consultant be hired to prepare this assessment with the current funding, and the City Manager has concurred. City Building Department is conducting an evaluation of park restrooms. Need to prioritize and design. Beach restroom Master Plan completed for renovation of beach restrooms.

Bonito Canyon Slope Replanting

Project Management: Dennis Reed **Project Number/ W.O.#:** 25102/25102

Budget: \$70,060

Funding Source: General Fund Fiscal Year Goal: Formalize Design

Goal Completion Date: % of Goal Completion: 5% **Actual Completion Date:** Hold **Status:**

Comments: Beaches, Parks and Recreation Director will assess needs and prioritize funding. No decision at this time.

Pier Bowl Improvements

Project Management: Tim Shaw Project Number/ W.O.#: 29701/29701

Budget: \$38,170

Funding Source: RDA Fund Fiscal Year Goal: Complete

Improvements

Goal Completion Date: May 2011 % of Goal Completion: 75%
Actual Completion Date: Status: On Track

Comments: Proposal was processed by staff and approved by the City Council. Local artist is finalizing details for mounting artwork in Pier Access tunnel. Artwork installation to be coordinated with Pier Bowl Lighting and Landscape improvements.

Pier Bowl Landscape, Lighting and Sidewalk Improvements

Project Management: Tim Shaw Project Number/ W.O.#: 29702/29702

Budget: \$1,778,820

Funding Source: RDA Fund Fiscal Year Goal: 10% Constr.

Goal Completion Date:May 2011% of Goal Completion:100%Actual Completion Date:March 2011Status:DoneComments:Construction is underway.Project should be substantially complete by May 31, 2011.

Playground Rubberized Surface Replacement

Project Management: Tim Shaw Project Number/ W.O.#: 29101/29101

Budget: \$80,000

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Higher priority playground repair issues have taken precedence over the rubber replacement project.

Sewer- CIP Projects

Los Molinos Pump Station Emergency Backup

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 10202/10202

Budget: \$700,000

Funding Source: Sewer Deprec. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 50%
Actual Completion Date: Status: On Track

Comments: Los Molinos Pump Station mechanical equipment, electrical and instrumentation systems are being upgraded for additional reliability. Lee & Ro, Inc. has been retained to design and prepare a public bid package for these upgrades. 50% complete plans have been completed.

Los Molinos Pump Station Rehabilitation

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 19204/19204

Budget: \$200,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 50%
Actual Completion Date: Status: On Track

Comments: Los Molinos Pump Station mechanical equipment, electrical and instrumentation systems are being upgraded for additional reliability. Lee & Ro, Inc. has been retained to design and prepare a public bid package for these upgrades. 50% complete plans have been completed.

Main Pump Station Rehabilitation

Project Management: Ken Knatz **Project Number/ W.O.#:** 10203/10203

Budget: \$746,300

Funding Source: Sewer Deprec. Rsrv. Fund Fiscal Year Goal: Test PLC Re-Programming

Goal Completion Date: June 2011 % of Goal Completion: 50% **Actual Completion Date:** On Track

Comments: Results of preliminary design report are being used as a basis to scope pump station rehabilitation. Staff will implement low cost programming option from the PDR prior to considering other rehabilitation alternatives.

Marblehead Coastal Recycled Water Line Reimbursement

Project Management: Dave Rebensdorf **Project Number/ W.O.#:** 17201/17201

Budget: \$350,000

Funding Source: Sewer Conn. Fee Rsrv. Fiscal Year Goal: Complete Constr.

Fund

June 2011 **Goal Completion Date:** % of Goal Completion:

Actual Completion Date: Status: Project By Others Comments: Buried 16- inch recycled water line complete. Bridge section, tie-ins and cathodic protection have not

been completed. Portions of this work will be completed by the Marblehead bonding company contractor.

Recycled Water Expansion

Project Management: Dave Rebensdorf **Project Number/ W.O.#:** 18201/18201

Budget: \$20,075,550

Funding Source: Sewer Conn. Fee Rsrv. Fiscal Year Goal: Complete SRF Application

Fund / Prop 50

February 2011 % of Goal Completion: 100% **Goal Completion Date: Actual Completion Date:** February 2011 **Status:** Done

Comments: Design of 9 miles of pipelines, Reservoir 11 conversion, a pressure reducing station and WRP improvements are complete. A low interest State Revolving Fund loan will be used to supplement secured EPA and SWRQCB Prop 50 Grants.

Sewer System SCADA System Development

Project Management: D. Rebensdorf/ M. Fakhar **Project Number/ W.O.#:** 12605/410336

Budget: \$2,191,040

Funding Source: Sewer Depr. & Sewer Fiscal Year Goal: Issue Plans For Bid

Conn. Fee Rsrv. Funds

Goal Completion Date: June 2011 % of Goal Completion: 70% **Actual Completion Date:** Status: On Track

Comments: DLT&V was hired and has completed the integration portion of the project at the City's Water Reclamation Plant. Project has been re-scoped. Four water pump stations and one sewage lift station are added to the project.

Water Reclamation Odor Control Improvements

Ken Knatz **Project Management:** Project Number/ W.O.#: 18604/410277

Budget: \$159,880

Funding Source: Sewer Connection Fee Fiscal Year Goal: Complete Constr.

Rsrv.Fund

Goal Completion Date: June 2011 % of Goal Completion: 10% **Actual Completion Date:** On Track **Status:**

Comments: In-house design to add ferric storage and injection into the wastewater stream is 90% complete.

WRP & Maintenance Storage Area Construction

Project Management: D. Rebensdorf/ M. Fakhar Project Number/ W.O.#: 16525/ 16525

Budget: \$245,050

Funding Source: Sewer Depr. Rsrv., Water Fiscal Year Goal: Complete Constr.

Depr. Rsrv. & Clean Ocean

Opr. Funds

Goal Completion Date:December 2010% of Goal Completion:100%Actual Completion Date:December 2010Status:Done

Comments:

WRP Solids Handling

Project Management: Ken Knatz Project Number/ W.O.#: 10204/ 10204

Budget: \$1,683,330

Funding Source: Sewer Deprec. Rsrv. Fund Fiscal Year Goal: 50% Design

Goal Completion Date: June 2011 % of Goal Completion: 30%
Actual Completion Date: Status: On Track

Comments: Project will evaluate new technology for solids handling at the WRP to replace 20 year old belt filter presses.

Sewer- Maintenance and Other Projects

Computerized Maintenance and Management System

Project Management: Ken Knatz **Project Number/ W.O.#:** 21201/ 21201

Budget: \$50,000

Funding Source: Sewer and Water Depr. Fiscal Year Goal: Complete

Fund

Implementation Plan

Goal Completion Date: June 2011 % of Goal Completion: 10%
Actual Completion Date: Status: On Track

Comments: Utilities Division improvements for maintenance and replacement software and integration with

utilities GIS. Proposals are being reviewed

Main Pump Station Force Main Inspection

Project Management: Ken Knatz Project Number/ W.O.#: 25203/25203

Budget: \$71,090

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal:

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Project will be implemented with Main Pump Station upgrades and cathodic protection

improvements next fiscal year.

Ocean Outfall Junction Repairs

Project Management: Dave Rebensdorf Project Number/ W.O.#: 28205/28205

Budget: \$142,000

Funding Source: Sewer Other Agency Rsrv. Fiscal Year Goal: TBD

Fund

Goal Completion Date: TBD % of Goal Completion:

Actual Completion Date: Status: Project By Others

Comments:

Rehabilitate Existing Sewer Lines

Project Management: Ken Knatz Project Number/ W.O.#: 24200/ 24200

Budget: \$500,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:20%Actual Completion Date:Status:On Track

Comments: This is an on-going yearly project to rehabilitate deteriorated pipelines from City video assessments. Project funding is also used by Utilities Division for unscheduled maintenance of the sewer system. Contract is awarded with work completion anticipated in April 2011.

Sewer Line Support at Trafalgar Canyon

Project Management: Ken Knatz Project Number/ W.O.#: 21202/ 21202

Budget: \$150,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started Comments: Staff will design new pipeline supports and incidental protective measures to protect line from

canyon drainage.

WRP Chlorinator Replacement

Project Management: Dave Rebensdorf Project Number/ W.O.#: 27202/ 27202

Budget: \$520,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date:July 2010% of Goal Completion:100%Actual Completion Date:July 2010Status:Done

Comments: This project is combined with the Recycled Water Expansion project.

Streets- CIP Projects

Avenida de la Estrella/Avenida Presidio Traffic Signals

Project Management: Akram Hindiyeh Project Number/ W.O.#: 19801/19801

Budget: \$272,350

Funding Source: Gas Tax Fund/ Measure M Fiscal Year Goal: Contract Award

Grant

Goal Completion Date: June 2011 % of Goal Completion: 75%
Actual Completion Date: Status: On Track

Comments: Design is being processed through Caltrans.

Avenida Pico & Calle Industrias Traffic Signals Update

Project Management: Akram Hindiyeh **Project Number/ W.O.#:** 18801/ 18801

Budget: \$285,000

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Design

Goal Completion Date:March 2011% of Goal Completion:10%Actual Completion Date:Status:Delayed

Comments: The scope of improvements is being revised to reflect the potential improvements of Pico/I-5

Interchange.

Calle Amanecer – Phase II

Project Management: Ben Parker **Project Number/ W.O.#:** 11304/11304

Budget: \$700,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 70%
Actual Completion Date: Status: On Track

Comments: Delayed due to the Recycled Water Expansion project.

Calle Cordillera

Project Management: Ben Parker Project Number/ W.O.#: 11305/11305

Budget: \$350,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:70%Actual Completion Date:Status:On Track

Comments: Delayed due to the Recycled Water Expansion project.

Calle De Los Molinos Rehabilitation

Project Management: A. Hindiyeh/ B. Parker Project Number/ W.O.#: 18118/410280

Budget: \$1,060,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Contract Award

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started

Comments: Award will be dependant upon SDG&E completing utility undergrounding.

Calle Guadalajara Rehabilitation

Project Management: Ben Parker Project Number/ W.O.#: 10304/10304

Budget: \$605,785

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:March 2011% of Goal Completion:100%Actual Completion Date:December 2010Status:Done

Comments:

Calle Nuevo Reconstruction

Project Management: Ben Parker **Project Number/ W.O.#:** 10301/ 10301

Budget: \$771,965

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: March 2011 % of Goal Completion: 100%
Actual Completion Date: December 2010 Status: Done

Comments:

Calle Piedras Rehabilitation

Project Management: Ben Parker Project Number/ W.O.#: 10302/ 10302

Budget: \$62,395

Funding Source: Gas Tax Fund **Fiscal Year Goal:** Complete Constr.

Goal Completion Date:March 2011% of Goal Completion:100%Actual Completion Date:December 2010Status:Done

Comments:

Calle Valle Rehabilitation

Project Management: A. Hindiyeh/ B. Parker Project Number/ W.O.#: 19102/410084

Budget: \$620,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Award Contract

Goal Completion Date: June 2011 % of Goal Completion: 0%

Actual Completion Date: Status: Not Started Comments: Award will be dependent upon SDG&E completing undergrounding of overhead utilities.

Camino Del Rio & La Pata Extensions

Project Management: Akram Hindiyeh Project Number/ W.O.#: 18316/18316

Budget: \$135,770

Funding Source: Gas Tax Fund Fiscal Year Goal: Coordination with

the County

Goal Completion Date: June 2011 % of Goal Completion: 75%

Actual Completion Date: Status: Project By Others Comments: Staff is coordinating with Orange County for the EIR/EIS preparation. Draft EIR scheduled to be

certified Spring 2011.

Intersection Improvement of El Camino Real & Avenida Pico

Project Management: Akram Hindiyeh Project Number/ W.O.#: 12903/410343

Budget: \$2,531,900

Funding Source: RCFPP Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 75%
Actual Completion Date: Status: On Track

Comments: Construction is on-going.

Los Mares/Vaquero Street Reconstruction (MO2)

Project Management: Ben Parker Project Number/ W.O.#: 11302/11302

Budget: \$700,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:90%Actual Completion Date:Status:Ahead

Comments: Street reconstruction plans are 90% complete, and are waiting on storm drain plans.

Prima Desecha Canada/PCH Bridge Rehabilitation

Project Management: Ken Knatz **Project Number/ W.O.#:** 17313/ 17313

Budget: \$230,400

Funding Source: Gas Tax Fund **Fiscal Year Goal:** Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:20%Actual Completion Date:Status:On Track

Comments: A federal highway administration grant in the amount of \$276,000 has been secured to construct the project. Construction will commence April 2011 and will be completed prior to Memorial Day.

Sarmentoso

Project Management: Ben Parker **Project Number/ W.O.#:** 11303/11303

Budget: \$700,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 100% Actual Completion Date: March 2011 Status: Done

Comments: Project has been phased to accommodate delays attributed to the Recycled Water Expansion. Phase 1 will include the portion of the roadway not impacted by recycled water construction.

Sidewalk Improvements/CDBG

Project Management: Akram Hindiyeh Project Number/ W.O.#: 10316/10316

Budget: \$127,425

Funding Source: CDBG Grants Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 75%
Actual Completion Date: Status: On Track

Comments: Project is part of the Max Berg Plaza Park Sidewalk Improvements project.

South Ola Vista- Phase II

Project Management: Akram Hindiyeh Project Number/ W.O.#: 19315/ 19315

Budget: \$1,625,270

Funding Source: Street Improvement Fund Fiscal Year Goal: Caltrans Final

Report & Audit

Goal Completion Date: June 2011 % of Goal Completion: 75%
Actual Completion Date: Status: On Track

Comments:

Traffic Signal Cabinets Replacement

Project Management: Akram Hindiyeh **Project Number/ W.O.#:** 10811/ 10811

Budget: \$384,305

Funding Source: Fac. Main. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:40%Actual Completion Date:Status:On Track

Comments: Construction is underway for the fiscal year 2010 project with completion expected in June 2011.

Contract to be awarded by June for the fiscal year 2011 project.

Via Amapola Rehabilitation

Project Management: Ben Parker Project Number/ W.O.#: 10308/ 10308

Budget: \$157,300

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:January 2011% of Goal Completion:100%Actual Completion Date:December 2010Status:Done

Comments:

Streets- Maintenance and Other Projects

Avenida Palizada Corridor Improvements - Design

Project Management: Akram Hindiyeh Project Number/ W.O.#: 39301/39301

Budget: \$28,650

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Design

Goal Completion Date:April 2011% of Goal Completion:100%Actual Completion Date:March 2011Status:Done

Comments:

Avenida Presidio Corridor Improvements - Design

Project Management: Akram Hindiyeh Project Number/ W.O.#: 39302/39302

Budget: \$28,890

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Design

Goal Completion Date:April 2011% of Goal Completion:100%Actual Completion Date:March 2011Status:Done

Comments:

Downtown Parking Update

Project Management: Jim Holloway

Budget: \$10,000

Funding Source: General Fund Fiscal Year Goal: Secure agreement

Project Number/ W.O.#:

converting private parking to public parking sources

36801/36801

Goal Completion Date: June 2011 % of Goal Completion: 75%

Actual Completion Date: Status: On Track
Comments: This is a multi-year ongoing project. The City has executed lease agreements with eight property

owners. Continuing to explore opportunities to lease private lots.

Major Street Maintenance/FY 2011

Project Management: Ben Parker Project Number/ W.O.#: 21301/21301

Budget: \$525,000

Funding Source: Gen., Water Deprec. and Fiscal Year Goal: Complete Constr.

Sewer Deprec. Rsrv. Fund

Goal Completion Date: June 2011 % of Goal Completion: 70%
Actual Completion Date: Status: Ahead

Comments:

PCH – Avenida Pico Bicycle Path Study

Project Management: Tom Bonigut Project Number/ W.O.#: 30803/30803

Budget: \$78,260

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Study

Goal Completion Date: June 2011 % of Goal Completion: 45%
Actual Completion Date: Status: On Track

Comments: Phase I work is complete. Phase II work on the Pico corridor is underway.

Sewer System Replacement

Project Management: A. Hindiyeh/B. Parker **Project Number/ W.O.#:** 24201/24201

Budget: \$100,000

Funding Source: Str. Impr. & Sewer Deprec. Fiscal Year Goal: Complete Constr.

Rsrv. Fund

Goal Completion Date:June 2011% of Goal Completion:75%Actual Completion Date:Status:On Track

Comments: Design and construct sewer system replacements as part of the Street Improvement Program.

Slurry Seal

Project Management: Akram Hindiyeh **Project Number/ W.O.#:** 27304/ 27304

Budget: \$275,000

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 95%
Actual Completion Date: Status: Ahead

Comments: Contractor is working on remaining punch list items.

24300/24300

Street Improvement Design

Project Management: A. Hindiyeh/B. Parker **Project Number/ W.O.#:**

Budget: \$200,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 75% % of Goal Completion: **Actual Completion Date:** Status: On Track

Comments:

Tri-City Trolley/ Go Local Step II

Project Management: Akram Hindiyeh Project Number/ W.O.#: 30801/30801

Budget: \$158.870

Funding Source: Air Quality Mgmt. Fund Fiscal Year Goal: Complete Phase II

Goal Completion Date: June 2011 % of Goal Completion: 30%

Actual Completion Date: Project by Others **Status:** Comments: OCTA is the lead agency for Phase II. Stakeholders Roundtable meeting was conducted on January

20, 2010. The consultant submitted technical memos to OCTA. The project is currently on hold until the County system-wide study is complete.

Water System Replacement

Project Management: A. Hindiyeh/B. Parker **Project Number/ W.O.#:** 24400/24400

\$100,000 **Budget:**

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 75% **Actual Completion Date: Status:** On Track

Comments: Design and construct water system replacements as part of the Street Improvement Program.

Water CIP Projects

Avenida Caballeros Pressure Reducing Station Rehabilitation

Project Management: Ken Knatz **Project Number/ W.O.#:** 10405/10405

Budget: \$191.835

Funding Source: Water Depr. Rsrv. Fund Complete Constr. Fiscal Year Goal:

100% **Goal Completion Date:** January 2011 % of Goal Completion: December 2011 Done **Actual Completion Date: Status:**

Comments: Utilities Division has recommended funding be transferred to improve the lower San Pablo Pressure Reducing Station, which has been determined to be a higher priority rehabilitation. In-house design awarded to Ted Enterprises. Scope of work includes a new vault and mechanical rehabilitation to upgrade the station to

current standards.

Calle Real Pump Station Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 16521/16521

Budget: \$148,350

Funding Source: Water Depr. Rsrv. Fund Fiscal Year Goal: **TBD**

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Project will commence once easements are obtained between reservoir 10 & 6 Water Line. The RFP for consultant evaluation/hiring is complete and will be sent out once easement acquisition is complete.

El Levante Pump Station Rehabilitation

Project Management: Ken Knatz **Project Number/ W.O.#:** 19408/19408

\$795,780 **Budget:**

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 90% % of Goal Completion: **Actual Completion Date:** Status: On Track Comments: Project includes design for relocation and rehabilitation of the electrical switch gear and motor

control center. Improvements will be bid with the Sewer SCADA upgrades to reduce construction costs. This project has been re-scoped.

Linda Lane Runoff Treatment

Project Management: Amir Ilkhanipour **Project Number/ W.O.#:** 10008/10008

Budget: \$372,650

Funding Source: Clean Ocean Fund Fiscal Year Goal: Complete Design

Goal Completion Date: 50% June 2011 % of Goal Completion: **Actual Completion Date: Status:** On Track

Comments: A water quality treatment system will be designed by staff to address dry weather urban runoff and first flush storm water runoff pollution at Linda Lane. Geotechnical investigation is needed for further design consideration. Depending on the design approach, regulatory permits, including a Coastal Commission development permit, may need to be secured prior to construction.

Reeves Pump Station

Project Management: Ken Knatz **Project Number/ W.O.#:** 17405/17405

Budget: \$1,433,045

Funding Source: Water Acre. Fee Rsrv. Fund Fiscal Year Goal: TBD

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Hold **Status:**

Comments: The City Attorney has advised that without private and/or bonding company resolution, construction cannot move forward until easements are secured, property is dedicated and accepted by the City from Marblehead Coastal or buy-offs from numerous Marblehead lien holders are secured.

Reservoir No. 1 Expansion

Project Management: Ken Knatz Project Number/ W.O.#: 11447/ 11447

Budget: \$255,000

Water Deprec. Rsrv. Fund **Funding Source:** Fiscal Year Goal: Complete

Preliminary Design

Goal Completion Date: June 2011 % of Goal Completion: 50%

Actual Completion Date: Status: On Track

Comments: Preliminary design will consider new reservoir capacity and recommend improvements to the City's Well Water Treatment Plant and reservoir service zone upgrades to meet regulatory requirements. This is a new project added in the third quarter.

Reservoir No. 4 Outlet Pipeline Replacement

Project Management: Ken Knatz **Project Number/ W.O.#:** 11445/11445

Budget: \$900,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 90% **Actual Completion Date:** On Track **Status:**

Comments: Project will replace canyon waterline within Avenida Salvador by horizontal directional drilling.

Reservoir 8 Cathodic Protection

Project Management: Dave Rebensdorf Project Number/ W.O.#: 19405/19405

Budget: \$175,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: 75% Design

Goal Completion Date: June 2011 % of Goal Completion: 5%
Actual Completion Date: Status: On Track

Comments: Four proposals were received, staff anticipates contract approval and design commencement in April

2011.

Reservoir 10 and 6 Water Line (Land Acquisition)

Project Management: Handan Cirit Project Number/ W.O.#: 14400/ 14400

Budget: \$20,230

Funding Source: Water Acre. Fee Rsrv. Fund Fiscal Year Goal: Finalize Resolution

of Necessity

Goal Completion Date: March 2011 % of Goal Completion: 10%
Actual Completion Date: Status: Hold

Comments: Staff is unable to locate the property owner(s) to contact with an offer. The preliminary title search is not conclusive. Project is on hold until property owner can be located through further research.

Upper Chiquita Reservoir Emergency Storage

Project Management: Dave Rebensdorf Project Number/ W.O.#: 16524/16524

Budget: \$5,748,050

Funding Source: Water Acre. Fee Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: March 2011 % of Goal Completion:

Actual Completion Date: Status: Project By Others

Comments: The City is reviewing the draft participation agreement with involved agencies. The project had some storm damage from December 2010 rain events. Project completion has been delayed by several months to Summer 2011.

Via Zafiro Pressure Reduction Station Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 11446/ 11446

Budget: \$175,000

Funding Source: Water Depreciation Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 90%
Actual Completion Date: Status: On Track

Comments: In-house design to address mechanical rehabilitation and upgrade the station to current standards.

Water System SCADA Implementation

Project Management: D. Rebensdorf/ M. Fakhar Project Number/ W.O.#: 13501/410391

Budget: \$1,688,905

Funding Source: Water Deprec./Water Acr. Fiscal Year Goal: Complete Constr.

Fee Rsrv. Funds

Goal Completion Date: June 2011 % of Goal Completion: 75%
Actual Completion Date: Status: On Track

Comments: Upgrade of central SCADA at WRP and construction of radio repeater sites is complete. Project is under construction and is 75% complete. Water operation staff are being trained on using the new SCADA system.

Water- Maintenance and Other Projects

Calle Amable/ Calle Juarez Pressure Reducing Station Removal

Project Management: Ken Knatz Project Number/ W.O.#: 30401/30401

Budget: \$37,595

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Send Public

Notification & Agreements

Goal Completion Date: September 2010 % of Goal Completion: 100%

Actual Completion Date: September 2010 Status: Done

Comments: Study results have confirmed that stations can be removed with minor plumbing upgrades to private property. Capital and maintenance savings can be realized if private property owners in affected areas agree to proposed plumbing improvements.

Cathodic Protection System Evaluation

Project Management: Dave Rebensdorf Project Number/ W.O.#: 26402/26402

Budget: \$115,825

Funding Source: Water Deprec. Rsrv. & Fiscal Year Goal: 75% Design

Sewer Deprec. Resr. Funds

Goal Completion Date: June 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track

Comments: RBF is evaluating and designing the existing system.

Dana Point Ocean Water Desalination Project

Project Management: Bill Cameron/ D. **Project Number/ W.O.#:** 38401/38401

Rebensdorf

Budget: \$408,780

Funding Source: Water Acreage Fee Rsrv. Fiscal Year Goal: Pilot Plant Testing

Fund

Goal Completion Date: June 2011 % of Goal Completion: 50%

Actual Completion Date: Status: Project By Others Comments: Phase 3 pilot testing began on June 1, 2010. SPI was hired by MWDOC to perform the operations

and testing of the pilot plant for an 18 month period.

JRWSS Agency Projects

Project Management: Dave Rebensdorf **Project Number/ W.O.#:** 27402/ 27402

Budget: \$1,220,046

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Projects

Identified in SCWD

CIP Budget

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Project By Others

Comments: This is an assortment of CIP projects on the JRWSS importation line that are managed by South

Coast Water District on behalf of the JRWSS Agencies.

JRWSS- Via Canon Easement Relocation

Project Management: Dave Rebensdorf Project Number/ W.O.#: 29403/29403

Budget: \$1,105,729

Funding Source: Water Other Agency Rsrv. Fiscal Year Goal: Complete Constr.

Fund

Goal Completion Date: June 2011 **% of Goal Completion:** 30%

Actual Completion Date: Status: Project By Others

Comments: Design is complete. Project is out to bid.

Reservoir Management Study

Project Management: Ken Knatz Project Number/ W.O.#: 31401/31401

Budget: \$150,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Develop Scope of

Work

Goal Completion Date: June 2011 % of Goal Completion: 20%
Actual Completion Date: Status: On Track

Comments: Study to review, prioritize and budget improvements to the City's potable water storage tanks. This

project has been re-scoped.

Water System Rehabilitation

Project Management: Kevin Lussier **Project Number/ W.O.#:** 24401 / 24401

Budget: \$300,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 75%
Actual Completion Date: Status: On Track

Comments: This is a collection of scheduled and/or necessary work projects on the City water transmission and

distribution system.

Wells Nos. 3 & 7 Abandonment

Project Management: Amir Ilkhanipour **Project Number/ W.O.#:** 21401/21401

Budget: \$88,520

Funding Source: Water Depreciation Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: February 2011 % of Goal Completion: 100% Actual Completion Date: Status: Done

Comments: Plans and specs have been prepared to abandon non-producing potable water wells to California

Department of Health standards. Construction has been completed.



City of San Clemente

4th Quarter Report Ending June 30, 2011

FY 2011

George Scarborough, City Manager

Pall Gudgeirsson, Assistant City Manager/ City Treasurer



City of San Clemente City Manager

George Scarborough, City Manager Phone: 361-8322 Fax: 361-8283 scarboroughg@san-clemente.org

November 1, 2011

Honorable Mayor and Councilmembers:

Submitted for your review is the City of San Clemente's 4th quarter report for the period ending June 30, 2011. The intent of this report is to provide the Council, staff and citizens with an overview of the financial condition of the City for the 2011 fiscal year.

The report also contains an update of the City's performance measurement system and capital improvement program.

Please feel free to call me if you have any questions regarding this report.

Sincerely,

George Scarbor City Manager



Quarterly Financial Report Fourth Quarter of FY 2011

April - June 2011

CURRENT FINANCIAL CONDITION



In FY 2011, the City was able to maintain a minimal positive operating position despite the lackluster economy. Although the State continues to negatively affect the City's finances, we are starting to see positive fiscal developments. Property taxes are projected to increase and sales taxes will see moderate growth.


GENERAL FUND



General Fund revenues total \$58.6 million exceeding the \$57.8 million budget by \$0.8 million. General Fund revenue is \$12.0 million higher than last year due to a transfer of \$9.2 million in Target land sales proceeds and \$0.7 million in improved sales tax.

General Fund expenditures total \$55.3 million or 96% of the \$57.5 million budget compared to \$49.8 million last year. Expenditures increased by \$5.5 million, which includes a \$4.8 million payment on a public safety unfunded pension liability and \$0.2 million of election costs for Measure A.

General Fund -Current Year Actual to Budget



The excess budgeted revenue and costs savings were built into the Council approved budget for FY 2012.

GENERAL FUND REVENUES




Revenues by Category	Budget	YTD Actual	%
Property Taxes	23,726,800	24,322,687	103%
Sales Tax	6,600,000	6,979,049	106%
Transient Occ. Tax	1,420,000	1,460,880	103%
Other Taxes	2,317,300	2,236,551	97%
Permits & Fees	1,763,230	1,903,618	108%
Intergovernmental	1,129,000	1,050,037	93%
Service Charges	4,130,470	3,959,169	96%
Fines	954,900	931,686	98%
Interest, Rents, Other	2,070,210	2,062,151	100%
Interfund Transfers	13,657,910	13,662,308	100%
Balance, YTD	57,769,820	58,568,136	101%

- Property Taxes: Property taxes total \$24.3 million at the end of the fiscal year. Property taxes receipts, when adjusted for the state borrowing, are \$560,000 lower than last year as a result of lower taxable values assessed by the County.
- Sales Tax: Sales taxes amount to \$7.0 million or 106% of budget. San Clemente receipts are \$1.1 million higher than the prior year. Higher gasoline prices increased the amount of sales tax received and \$600,000 is related to a triple flip "true-up" payment.
- Transient Occupancy Taxes (TOT):

 Transient occupancy taxes amount to \$1.5 million compared to \$1.4 million from the prior year. The rebranding of the former Countyside Inn and higher occupancy rate contributed to this increase.
- Other Taxes: Other taxes amount to \$2.2 million and are received from the City's gas, electric, cable and trash franchises. This category also includes parimutual taxes from the off-track betting facility that recently opened.
- Permits & Fees: Permits and fees total \$1.9 million with business license revenues at \$900,000, miscellaneous permits at \$190,000 and construction permits at \$810,000.
- ▶Intergovernmental: Grant revenue totals \$576,000, primarily from \$178,000 for disaster drill activities related to the San Onofre Nuclear Generating plant and \$370,000 from a Federal energy grant. Motor vehicles fees, which will now be reallocated to the State in FY 2012, amount to \$313,000.
- Service Charges: Services charges amount to almost \$4.0 million or 96% of budget primarily due to public works service charges. Construction inspection fees increase by \$409,000 due to fees paid by the contractor completing the Marblehead Coastal improvements. Due to changes in the allowable Medicare reimbursements, ambulance service charges were \$135,000 lower than the prior year.
- Fines: Fine revenue totals \$932,000 or 98% of budget. Parking citation revenues account for \$520,000 which is the majority of the revenues in this category.
- ➤ Interfund Transfers: Interfund transfers total \$13.7 million or 100% of budget primarily from the transfer in of proceeds from the Target land sale.







GENERAL FUND EXPENDITURES



Expenditure by Type	Budget	YTD Actual	%
Salaries	10,768,365	10,258,333	95%
Benefits	4,692,166	4,572,991	97%
Supplies	982,035	825,775	84%
Contractual Services	24,205,779	23,155,759	96%
Other Charges	1,420,195	1,283,957	90%
Capital Outlay	4,861,040	4,676,806	96%
Interdepartmental	3,321,670	3,326,648	100%
Transfers & Debt	7,210,260	7,195,130	100%
Total	57,461,510	55,295,399	96%

Total	57,461,510	55,295,399	96%
Beaches, Parks & Rec	9,976,450	9,145,210	92%
Public Works	8,035,071	7,854,399	98%
Comm. Development	4,398,529	3,961,428	90%
Fire	7,080,660	6,913,198	98%
Police	12,271,920	11,915,797	97%
City General	11,051,755	11,026,705	100%
General Government	4,647,180	4,478,662	96%
Expenditure by Dept	Budget	YTD Actual	%

Fiscal year actual expenditures are at \$55.3 million compared to the prior year amount of \$49.8 million. Salaries and benefits, supplies, and contractual services all experienced decreases from the prior year. Increases occurred in Transfers and Debt costs (General Government) as a result of the \$4.8 million payment on the unfunded pension liability. Other charges increased by \$0.2 million related to grant expenditures. General Plan costs contributed to the increase from the prior year in capital outlay/studies. Expenditures by department are well within budget.

ENTERPRISE FUNDS

The following tables summarize the operating revenues, operating expenses, and changes in operating fund working capital for enterprise funds including Water, Sewer, Golf, Storm Drain and Clean Ocean funds.

Revenues

Revenue	Budget	YTD Actual	%
Water Fund	16,034,131	13,929,694	87%
Sewer Fund	7,855,972	7,989,777	102%
Golf Fund	2,392,203	2,151,861	90%
Storm Drain Fund	1,313,032	1,438,164	110%
Clean Ocean Fund	2,218,506	2,230,925	101%

Mild weather continued to reduce water demand throughout 2011. Water revenues increased \$300,000 from the previous year, but were below budget by \$1.7 million in metered water sales, resulting in a significant shortfall in budgeted revenues.

The Sewer fund exceeded budget by \$130,000, or 1.7%. Storm Drain and Clean Ocean revenues are stable and were slightly above budget for the year. The wet winter and the continued effects of the economic downturn reduced the total number of rounds at the municipal golf course to a ten-year low. Golf revenues were \$152,000 lower than the prior year.

Expenses

Expenses	Budget	YTD Actual	%
Water Fund	16,197,600	14,770,210	91%
Sewer Fund	8,304,360	8,368,009	101%
Golf Fund	2,294,720	2,265,411	87%
Storm Drain Fund	1,532,880	1,537,059	100%
Clean Ocean Fund	3,283,430	3,094,053	94%

Water expenses were \$400,000 below the prior year but exceeded revenues by \$0.8 million. A \$600,000 one-time reduction in depreciation funding was necessary to avoid a negative Water Fund operating position due to revenue shortfalls. While not ideal, the City believes that this reduced contribution to the depreciation reserve will not impact the long-term viability of the fund's reserves. Sewer expenses were slightly above budget and are related to recycled water costs to operate the plant.

Golf expenses were \$30,000 below budget and \$50,000 lower than the previous year. Unfortunately, expenses exceeded revenues for the year. The course will continue to manage expenses carefully during these unstable economic times.

Storm Drain expenses were within budget, while Clean Ocean was below budget as a result of a delayed capital project transfer of \$190,000.

Working Capital

Working Capital		
Working Capital	Budget	YTD Actual
Water Fund	677,171	127
Sewer Fund	-64,778	5,378
Golf Fund	120,373	-90,660
Storm Drain Fund	974,292	1,095,245
Clean Ocean Fund	1,515,216	1,717,011

Water and Golf funds depleted working capital balances during 2011 as a result of revenue shortfalls. A reduction to the depreciation contribution in the Water Fund reduced the deficit. In 2012, a combination of rate adjustments and tight spending controls are expected to correct these operating positions, but a reduction to depreciation contributions may be required again if water working capital cannot be stabilized.

The Sewer fund consumed much of the available working capital balance, but not as a result of revenue shortfalls. The fund was anticipated to run at a deficit for the year with the negative operating position corrected in 2012.

The Storm Drain and Clean Ocean funds continue to maintain adequate working capital balances.

WHAT'S NEXT

- > FY 2012 Mid year Report: Public forum to review the FY 2012 mid year results in February 2012.
- Detailed budgetary information for the General fund and all other funds can be obtained from the Finance Department.





General Government

Performance Measures	2010 Actual	2011 Budget	2011 4th Qtr	2011 Y-T-D
<u>City Manager</u> Budget:	\$540,184	\$548,034	\$159,295	\$563,344
Percent of customer service requests or complaints resolved or informed of proposed action within 10 days*	95.0%	98.0%	98.0%	98.0%
* Annual measurement				
City Clerk Budget:	\$616,583	\$918,605	\$343,430	\$840,880
Workload Outputs: Number of Regular City Council minutes prepared within 21 days of meeting	21	24	4	12
Number of City Council Agendas/Packets posted 7 days prior to meeting	23	24	6	23
Number of formal public records requests	172	200	50	212
Effectiveness: Percent of Regular Council Minutes produced within 21 days	79.2%	100.0%	66.7%	50.0%
Percentage of Agendas/Packets provided at least 7 days prior to the meeting	100.0%	100.0%	100.0%	100.0%
Percentage of public records requests responded to within 10 days	100.0%	100.0%	100.0%	100.0%
Economic Development/Housing Administration Budget:	\$174,254	\$180,795	\$54,181	\$138,339
Workload Outputs: Number of Home Rehab loans provided to property owners	8	6	0	5
Number of businesses receiving commercial facade grants	17	6	2	12
Number of non-profits receiving Social Program grants	14	14	0	14
Effectiveness: Percentage of Home Rehab & commercial grants expended	60.5%	85.0%	0.0%	90.0%
Percentage General fund social program grants expended	67.3%	100.0%	0.0%	100.0%
Percentage of RDA Affordable Housing budgeted funds expended	21.3%	100.0%	10.8%	57.8%

Finance & Administrative Services

Performance Measures	2010 Actual	2011 Budget	2011 4th Qtr	2011 Y-T-D
Finance & Administrative Services Administration Budget:	\$438,319	\$452,633	\$120,781	\$437,559
Efficiency: Percentage of quarterly reports completed within the end of the month after the financial close of the quarter.	100.0%	100.0%	100.0%	100.0%
Rate of return on investments compared to the City benchmark (City rate/Benchmark rate)	-0.01%/ 3.5%	3.00%/ 3.50%	1.51%/ 3.50%	1.96%/ 3.50%
Effectiveness: Percent of actual General Fund revenues to projections*	98.8%	98.0%	85.7%	85.7%
Percentage of City operating funds in balance*	100.0%	100.0%	97.2%	97.2%
Percentage of adopted fiscal policies in compliance* * Annual measurement.	100.0%	98.0%	92.9%	92.9%
Finance Division Budget:	\$ 1,791,109	\$1,916,785	\$535,121	\$1,851,848
Workload Outputs:				
Number of accounting transactions processed Number of TOT audits performed per Year Number of utility bills generated per year Number of business licenses issued Efficiency:	27,628 0 215,546 5,167	28,900 8 210,000 5,000	6,602 0 57,413 1,431	26,444 0 220,614 5,288
Average cost to process accounting transactions	\$34.28	\$31.70	\$35.32	\$29.85
Average cost to generate a utility bill	\$2.43	\$2.56	\$3.66	\$3.30
Average cost to generate a business license	\$27.38	\$40.90	\$33.90	\$34.03
Effectiveness:				
Percentage of total annual TOT revenue audited Percentage accuracy of financial transactions within established accuracy rates	0.0% 100.0%	33.0% 98.0%	0.0% 99.0%	0.0% 99.0%
Percentage of receivables written off	0.33%	0.10%	0.15%	0.29%
Percentage of receivables over 60 days old	35.3%	15.0%	24.3%	20.7%

Finance & Administrative Services

Performance Measures	2010 Actual	2011 Budget	2011 4th Qtr	2011 Y-T-D
Human Resources				
Budget:	\$631,629	\$528,788	\$167,548	\$539,679
Workload Outputs:				
Number of recruitments opened	16	15	6	31
Number of liability claims filed	49	53	13	56
Number of workers' compensation claims filed	21	18	2	26
Number of benefited part-time and full-time employees processed through initial benefit enrollment	5	8	2	8
Number of employees completing an annual HR customer satisfaction survey	0	100	0	0
Efficiency:	40.00	40.505	10 715	10.66=
Average cost per liability claim settled Average amount paid on a workers'	\$2,384	\$3,500	\$2,715	\$2,685
compensation claim	\$7,006	\$920	\$3,322	\$1,790
Effectiveness:				
Percent of total number of liability claims filed that settled	29.5%	31.0%	38.0%	25.0%
Percent change in the number of work comp claims filed	-25.0%	-5.0%	-33.0%	24.0%
Percent of BPT and FTE employees processed through benefit enrollment within 7 days	37.5%	70.0%	50.0%	100.0%
Percent of employees giving an overall satisfaction rating of "Excellent" on annual survey	0.0%	80.0%	0.0%	0.0%
Information Technology				
Budget:	\$ 1,235,617	\$1,401,518	\$343,329	\$1,255,147
Workload Outputs:				
Number of workstation computers administered	241	238	244	244
Number of server computers administered	22	28	25	25
Percentage of time that servers are operational (server uptime)	99.5%	99.9%	99.5%	99.5%
Percentage of time that workstations are operational (workstation uptime)	99.0%	99.9%	98.5%	98.5%
Percentage of total time that network communications equipment is operational (network communications uptime)	99.9%	99.9%	99.7%	99.8%
Percent of requests for computer services resolved within 3 working days	100.0%	100.0%	97.7%	99.4%

Public Safety

Performance Measures	2010 Actual	2011 Budget	2011 4th Qtr	2011 Y-T-D
Contract Police Services				
Budget:	\$12.2M	\$12.3M	\$3.1M	\$11.9M
Workload Outputs: Number of total calls for service Number of emergency calls received (Priority 1) Number of traffic collision reports Number of Part 1 crimes committed per	26,233 269 404	28,000 285 345	6,368 38 83	25,008 240 426
1,000 population	0.98	1.15	1.32	1.11
Efficiency: Average response time from dispatch to on- scene emergency calls	5:65	5:00	3:60	3:87
Average response time from receipt of call to on- scene emergency calls	New	New	5:83	6:27
Percentage of preventative patrol time - day shift (6:00 a.m. to 6:00 p.m.)	43.7%	40.0%	41.3%	39.1%
Percentage of preventative patrol time - day shift (10:00 a.m. to 8:00 p.m.)	34.6%	40.0%	40.0%	39.8%
Percentage of preventative patrol time - night shift (6:00 p.m. to 6:00 a.m.)	38.4%	40.0%	39.7%	40.2%
Percentage of preventative patrol time – night shift (5:00 p.m. to 3:00 a.m.)	42.9%	40.0%	39.7%	40.2%
Effectiveness: Percentage of emergency calls responded to in 5 minutes or less	93.6%	95.0%	98.3%	94.5%
Percentage change in Part I crimes from prior year current year	-10.6%	1.0%	1.0%	-5.7%
Contract Fire Services				
Budget:	\$6,769,520	\$7,080,660	\$ 1,803,092	\$ 6,913,198
Workload Outputs: Number of emergency calls Number of new construction fire inspections	2,778 363	3,000 500	656 91	2,695 349
performed Number of fire inspections performed Number of fire plan checks completed	1137 328	1,000 500	94 80	674 308
Efficiency: Average response time for emergency calls	5:51	7:00	5:55	5:53
Percentage of calls with response time within 7 minutes	75.8%	85.0%	75.0%	75.8%
Percentage of technical on-site inspections scheduled within 24 hours Percentage of all plan checks completed within	100.0%	90.0%	100.0%	100.0%
adopted turn around time goals based on plan types	100.0%	90.0%	100.0%	100.0%
Percentage of 5 day turn around plan checks completed within goal Percentage of 10 day turn around plan checks	100.0%	90.0%	100.0%	100.0%
completed within goal	100.0%	90.0%	100.0%	100.0%

Community Development

Performance Measures	2010 Actual	2011 Budget	2011 4th Qtr	2011 Y-T-D
Building				
Budget:	\$1,678,285	\$1,714,656	\$395,386	\$1,439,016
Workload Outputs:				
Number of building permits issued	3,005	2,900	768	3,018
Number of Plan Reviews performed	2649	2,500	594	2,511
Number of building inspections complete	ed 14,001	15,000	3,447	13,964
Number of customers served at Building	counter 4,891	4,700	1,136	4,511
Efficiency: Number of Plan Reviews performed per Check staff	Plan 883	833	238	1,096
Number of inspection conducted per ins	pector 4,115	4,285	985	4,186
Number of customers served per Permit	•	1,567	568	2,256
Percentage of new projects: First review completed within 15 work days	,	98.0%	100.0%	100.0%
Percentage plan review rechecks: Reviewed within 10 work days	90.9%	95.0%	100.0%	99.3%
Percentage response to the public at the counter in 10 minutes	75.4%	80.0%	79.7%	78.8%
<u>Planning</u> Budget:	\$1,420,943	\$1,543,973	\$450,199	\$1,454,422
Workload Outputs:				
Number of discretionary applications co	mpleted 90	100	20	71
Number of zoning plan checks complete	d 518	480	97	378
Number of people assisted at counter/or phone	ver 8,792	9,000	2,166	7,942
Number of training sessions to maintain Certified Local Government status	9	15	3	7
Number of training sessions attended by	y PC 7	14	0	21
Efficiency: Number of people assisted at counter/p FTE	hone per 22	20	22.6	19.3
Number of Plan checks completed/FTE/V	Week 2.4	2	1.6	1.6
Number of applications completed/FTE/	Week 5	4	4.0	3.6

Community Development

Performance Measures	2010 Actual	2011 Budget	2011 4th Qtr	2011 Y-T-D
Planning (continued)				
Effectiveness: Percentage of FTE's time funded by Developer Deposit and fixed fees	21.1%	20.0%	17.3%	18.5%
Percentage of initial plan reviews completed within 15 days	86.0%	95.0%	100.0%	97.2%
Percentage of plan rechecks: reviewed within 10 days	86.0%	95.0%	92.2%	90.0%
Percent of Zoning Administrator applications completed within 7 weeks	100.0%	98.0%	100.0%	97.9%
Percent of Planning Commission applications completed within 18 weeks	100.0%	98.0%	100.0%	99.0%
Percent of City Council applications completed within 22 weeks	100.0%	98.0%	100.0%	100.0%
Percent of calls returned within one business day	98.2%	95.0%	98.4%	97.2%
Percent of counter served within 10 minutes	70.0%	75.0%	81.0%	75.2%
Percent of counter served within 20 minutes	91.0%	95.0%	96.7%	93.9%
Code Compliance Budget:	\$682,676	\$687,703	\$243,321	\$620,714
Workload Outputs: Number of new cases	2217	2104	362	1,658
Number of lots cleared by Weed Abatement	37	107	18	24
Number of graffiti cases	655	609	105	515
Number of case actions	New	New	1,128	4,902
Number of weekend inspections	590	800	482	1,479
Number of sessions for certification	New	New	7	13
Efficiency:				
Number of cases per officer	New	New	33	114
Cost of weed abatement per lot	\$458	\$2,079	\$276	\$374
Cost of graffiti removal per case	\$244	\$159	\$129	\$128
Number of actions per officer	New	New	94	331
Number of weekend inspections conducted per officer	New	New	80	247
Effectiveness: Percent of graffiti cases closed within 6 hours	86.1%	86.0%	88.7%	88.2%
Percentage of cases acknowledged within 2 days	93.7%	50.0%	98.7%	94.7%
Percentage of weekend cases closed within 10 days	91.0%	94.5%	96.7%	76.2%

Performance Measures	2010 Actual	2011 Budget	2011 4th Qtr	2011 Y-T-D
Engineering				
Budget:	\$2,824,749	\$3,578,450	\$1,167,748	\$2,964,688
Workload Outputs:				
Number of permits issued	498	350	71	307
Number of inspections conducted	10387	800	343	2,762
Number of plans submitted for 1st plan check	53	30	13	58
Number of plans submitted for additional plan checks	49	45	16	95
Number of research projects conducted	208	200	108	467
Number of miles of streets designed	3.44	3.00	0.49	2.22
Number of miles of streets constructed	1.68	3.75	0.28	2.82
Number of traffic citizens complaints received	94	120	39	113
Efficiency: Time spent per first plan review (hours)	4.29	5.00	5.28	5.32
Time spent per additional plan review (hours)	3.80	4.00	3.23	3.42
Time spent per research project	3.54	3.00	4.00	2.34
Design cost less than 15% of the projected costs	86.3%	85.0%	80.7%	90.6%
Final project costs within budget	100.0%	85.0%	100.0%	97.2%
Percent of response to citizen complaints within 45 days	61.7%	75.0%	74.0%	83.8%
Effectiveness:				
Percent of plan reviews completed in 15 days (1st plan check)	100.0%	90.0%	94.4%	88.4%
Percent of plan reviews completed in 10 days (add'l plan check)	100.0%	90.0%	96.3%	83.7%
Percent of research projects completed in 10 days	99.5%	90.0%	100.0%	98.8%
Percent of projected street design completed	24.8%	85.0%	16.3%	74.0%
Percent of street miles completed	8.5%	85.0%	7.5%	75.2%
Percent of traffic complaints resolved	50.5%	75.0%	74.0%	68.5%
<u>Maintenance</u>				
Budget:	\$3,288,414	\$3,784,599	\$1,141,237	\$3,442,703
Workload Outputs:	598	500	263	618
Number of potholes repaired				
Number of signs repaired or replaced	1,895	1,800	452	1,770
Number of work orders received/completed by Facilities Maintenance Section	1,810	1,500	699	2,364
Number of street light/traffic signal repairs	919	800	136	835
Number of USA responses (Underground Service Alerts)	880	650	224	720

Performance Measures	2010 Actual	2011 Budget	2011 4th Qtr	2011 Y-T-D
Maintenance (continued)				
Efficiency:				
Average sq. ft. of pothole repairs provided per day of service	419.1	450.0	388.3	337.0
Average # of signs maintained per hour of service provided	4.1	4.1	4.7	4.6
Average # of facilities maintenance work orders completed per day of service	8.2	6.0	12.2	10.7
Average # of USA completed per day of service	3.9	3.5	3.9	3.2
Average number of streetlight/traffic signal repairs per day	4.1	4.0	2.4	3.8
Effectiveness: Percentage of pothole service requests repaired within 3 working days	100.0%	100.0%	100.0%	100.0%
Percentage of signage repair requests responded to and completed within 3 working days	100.0%	100.0%	100.0%	100.0%
Percentage of facilities maintenance work orders responded to in 3 working days	99.2%	100.0%	100.0%	100.0%
Percentage of street light / traffic signal service Requests completed within 3 working days	98.5%	100.0%	100.0%	99.8%
Percentage of USA service requests completed within 3 working days	100.0%	100.0%	100.0%	100.0%
<u>Water</u>				
Budget:	\$15,153,809	\$ 16,197,550	\$ 3,993,367	\$ 14,774,673
Workload Outputs:				
Number of maintenance procedures at reservoirs, pump stations, valves, hydrants and operating equipment	3,640	3,600	940	3675
Number of miles of planned leak detection on water pipeline	164.6	160.0	45.7	166.6
Number of samples taken to test compliance	8,676	8,600	2,327	8,611
Number of emergency calls for service	1,104	1,000	152	993
Efficiency:				
Percentage of maintenance procedures completed on time	93.3%	94.0%	100.0%	94.8%
Percentage of system water loss	2.6%	4.0%	3.1%	3.5%
Effectiveness:				
Percentage of leaks repaired within 48 hours Percentage of monitoring samples in full	95.2%	95.0%	95.0%	95.0%
compliance	100.0%	100.0%	100.0%	100.0%
Percentage of emergency calls responded within 15 minutes during working hours	100.0%	100.0%	100.0%	100.0%
Percentage of emergency calls responded within 30 minutes during non-working hours	98.7%	98.0%	100.0%	100.0%

Performance Measures	2010 Actual	2011 Budget	2011 4th Qtr	2011 Y-T-D
<u>Sewer</u>				
Budget:	\$7,865,240	\$ 8,304,320	\$ 2,772,593	\$ 8,349,291
Workload Outputs:				
Number of maintenance procedures at treatment plant, pump stations and recycled water facilities	3,910	4,200	992	3,939
Number of samples taken to test compliance	11,753	10,000	3,604	13,978
Number of miles of planned video inspections on sewer collection system	36.3	30.0	6.9	29.6
Number of miles of planned cleaning procedures	230.7	175.0	29.8	166.5
on sewer collection system Number of emergency calls for service	268	300	32	216
Efficiency:	200	300	32	210
Percentage of maintenance procedures				
completed on time	93.1%	94.0%	94.0%	94.7%
Percentage of monitoring samples in full compliance Percentage of sewer collection system cleaned	100.0%	100.0%	100.0%	100.0%
annually	33.0%	100.0%	17.1%	23.8%
Percentage of sewer collection system inspected annually	5.2%	20.0%	4.0%	4.4%
Effectiveness:				
Percentage of emergency calls responded within 15 minutes during working hours Percentage of emergency calls responded within	100.0%	100.0%	100.0%	100.0%
30 minutes during non-working hours	100.0%	100.0%	100.0%	100.0%
Storm Drain Budget:	\$1,393,906	\$1,532,830	\$413,772	\$1,500,425
Workload Outputs:				
Number of miles of storm drain pipelines cleaned	3.15	3.50	0.16	1.02
Number of miles of storm drain video inspection	5.20	5.00	0.20	2.70
Number of catch basins cleaned/inspected/	293	1,200	1751	1826
stenciled Number of emergency calls for service	17.0	120.0	1.0	12.0
Efficiency:	_,,,			
Percentage of storm drain pipelines cleaned	5.0%	5.6%	0.3%	1.6%
annually Percentage of storm drain system inspected Annually	8.4%	8.0%	0.3%	4.2%
Percentage of catch basins cleaned/inspected annually	15.6%	64.0%	93.1%	97.1%
Effectiveness:				
Number of emergency calls/percentage of time responding within 15 minutes during working hours	100.0%	100.0%	100.0%	100.0%
Number of emergency calls/percentage of time responding within 30 minutes during non-working hours	100.0%	100.0%	100.0%	100.0%

Performance Measures	2010 Actual	2011 Budget	2011 4th Otr	2011 Y-T-D
Clean Ocean Budget:	\$2,239,422	\$ 3,283,441	\$989,438	\$2,215,501
Workload Outputs: Number of facilities inspected for storm water compliance	268	250	47	157
Number of water quality enforcement actions issued	244	350	31	159
Number of local outreach impressions per year** Efficiency:	4,879,586	5,775,000	1,309,986	2,888,048
Number of facility inspections per FTE (1 FTE) Number of water quality enforcement actions	268	250	47	157
issued per FTE (2 FTE)	122	175	16	80
Number of public outreach "impressions" per capita	71	84	19	42
** "impressions" refers to the estimated number of individuals receiving education				
Solid Waste				
Budget:	\$299,200	\$463,366	\$119,567	\$385,955
Workload Outputs: Total tons of residential waste diverted from landfill	17,531	18,000	4,720	17,532
Total tons of commercial waste diverted from landfill	8,371	14,500	2,393	10,812
Total tons of construction & demolition waste diverted from landfill	4,883	2,200	2,528	9,357
Efficiency: Solid waste program cost per ton diverted	\$4.88	\$4.61	\$5.41	\$5.19
Effectiveness: Total percent of residential waste diversion from landfill	45.2%	52.0%	46.8%	45.0%
Total percent of commercial waste diversion from landfill	37.2%	52.0%	43.8%	45.7%
Total percent of construction and demolition waste diversion from landfill	78.2%	52.0%	80.3%	82.0%
Total percent of overall diversion from landfill	45.7%	53.0%	49.1%	48.5%
* Solid Waste performance measures are based on the waste diversion controlled by CR&R				

Performance Measures	2010 Actual	2011 Budget	2011 4th Otr	2011 Y-T-D
Contract Fleet Maintenance Budget:	\$1,337,609	\$1,109,600	\$435,812	\$1,159,193
Workload Outputs: Total number of vehicles maintained	145	145	146	146
Number of work orders completed	795	700	177	724
Number of preventative maintenance services completed	314	240	79	272
Number of repeat work orders needed	2	0	0	2
Effectiveness: Percentage of fleet available per month	98.9%	95.0%	99.0%	99.0%
Percentage of reworks relative to total work orders	0.2%	0.0%	0.0%	0.3%
Percentage of preventative maintenance services completed within 1 day	100.0%	90.0%	100.0%	100.0%

Beaches. Parks & Recreation

Performance Measures	2010 Actual	2011 Budget	2011 4th Qtr	2011 Y-T-D
Beaches. Parks & Recreation Administration				
Budget:	\$402,539	\$447,987	\$142,133	\$448,967
Workload Outputs: Number of development plans reviewed Number of active park CIP projects	1 14	5 15	5 13	21 13
Number of completed park CIP projects	1	5	0	0
Number of CIP project change orders that required City Council approval	0	0	0	0
Efficiency: Hours spent reviewing each set of development plans	49	50	3	13
Effectiveness: Percentage of development plans reviewed within 2 weeks	100.0%	100.0%	100.0%	100.0%
Percentage of park CIP projects completed within budget as established at time of contract award	25.0%	100.0%	0.0%	0.0%
<u>Parks & Beach Maintenance</u> Budget:	\$4,389,071	\$ 5,325,618	\$ 1,531,418	\$ 4,451,752
Workload Outputs: Maintain industry standard ratio of 50 acres of landscape monitored per inspector - 276 acres Trim 2,000 trees annually to ensure a 7 year	69.3 2,350	69.3 2,000	69.0 569	82.4 2,405
cycle Resolve 90% of all service requests within 10 days	89.1%	85.0%	77.7%	86.5%
Efficiency: Ratio of acres of landscapes monitored per contract inspector Effectiveness:	138.0%	138.0%	138.0%	165.0%
Percentage of trees trimmed to maintain an average 7-year trimming cycle	117.2%	100.0%	113.7%	120.2%
Maintain parks at established levels measured on a scale of A-F: A-excellent, B- above average, C- average, D-low				
minimum level per the 1999 Parks & Rec. Master Maintenance level of beaches (target level = C)	Pian. C	C+	С	С
Maintenance level of parks (target level = C)	С	С	С	С
Maintenance level of park sports fields (target level = B) Maintenance level of streetscapes	В	B+	В	В
(target level = C)	С	C+	С	С

Beaches. Parks & Recreation

Performance Measures	2010 Actual	2011 Budget	2011 4th Qtr	2011 Y-T-D
Recreation				
Budget:	\$2,762,545	\$2,823,320	\$782,763	\$2,645,041
Workload Outputs:				
Number of aquatic enrollments	4,377	2,500	1,800	4,728
Number of other registrations	14,511	12,000	5,608	15,126
Number of classes/programs offered	725	290	260	817
Number of attendees at special events	105,450	12,000	14,050	114,475
Number of rentals at Community Center	158	160	41	163
Number of rentals at Beach Club	83	95	13	86
Number of partnered community events	37	37	13	47
Efficiency:				
Percent of registrations taken on-line	32.1%	35.0%	35.3%	32.3%
Percentage of total expenditures recovered by revenues	61.7%	79.0%	61.6%	69.3%
Effectiveness:				
Percentage customer satisfaction response of satisfactory or above for recreation and leisure classes/facility rentals*	96.2%	100.0%	98.9%	97.8%
Percent of classes/programs cancelled	16.1%	15.0%	13.7%	16.5%
Number of customer requested refunds for classes/programs	441	200	86	358
* Annual measurement				
Marine Safety				
Budget:	\$1,273,268	\$1,374,525	\$410,642	\$ 1,328,811
Workload Outputs:				
Number of beach visitors (estimate)	2,626,300	2,800,000	577,800	2,283,200
Number of swimmer rescues	4,401	4,500	436	1,670
Number of preventative actions via public	.,	.,		_,_,
education/warnings	41,637	40,000	7,505	24,445
Number of people reached through public	13,301	20,000	5,228	15,216
education programs	15,501	20,000	3,226	13,210
Number of drownings with lifeguards on duty Efficiency:	1	0	0	0
Visitors per lifeguard (8 hour shift)	893	793	565	786
Rescues per lifeguard FTE (2080 hours)	197	331	104	80
Effectiveness:				
Percentage of swimmer rescues without a drowning	99.9%	100.0%	100.0%	100.0%
Percentage of swimmer rescues compared to preventative actions	7.4%	11.0%	5.0%	3.3%
Percent of City elementary schools reached through public education*	70.0%	55.0%	2.7%	0.7%
* Annual measurement				

Beaches. Parks & Recreation

Performance Measures	2010 Actual	2011 Budget	2011 4th Qtr	2011 Y-T-D
Golf Operating				
Budget:	\$2,379,760	\$2,294,710	\$897,840	\$2,298,638
Workload Outputs:				
Number of golf rounds played - projected	91,834	95,000	24,132	88,629
Number of golf course acres maintained	133	133	133	133
Total revenue generated by the Golf Course	\$2,304,133	\$ 2,392,203	\$817,705	\$2,152,582
Efficiency:				
Course utilization (rounds played/available tee times*)	99.9%	100.0%	87.4%	96.3%
Cost per round	\$23.14	\$24.81	\$23.87	\$22.72
Percentage cost of recovery	96.8%	104.2%	91.1%	93.6%
Effectiveness:				
Number of complaints per 1,000 rounds	3.3	10.0	1.4	1.4
Maintenance quality of golf course retained at a level B May through October	100.0%	100.0%	100.0%	100.0%
Maintenance quality of golf course retained at a level C November through April	100.0%	100.0%	100.0%	100.0%

Animal Shelter


Performance Measures	2010 Actual	2011 Budget	2011 4th Qtr	2011 Y-T-D
Animal Shelter Budget:	\$1,291,324	\$1,457,028	\$404,881 \$	1,308,801
Workload Outputs: Number of Dogs Licensed during the year	7,481	11,500	2,069	7,425
Number of calls for service completed during the year	1,708	2,500	505	1,863
Barking Dog complaints received	200	115	33	124
Efficiency:				
Percent of calls for service handled within 24 hours	99.8%	97.0%	97.3%	98.9%
Effectiveness: Percentage increase in the number of dog licensed per year	-13.1%	33.0%	1.0%	-0.8%
Number of dog adoptions	316	300	54	244
Number of cat adoptions	363	380	53	330
Number of animals returned to owners	307	470	87	396
Percentage of barking complaints resolved within 40 days	95.3%	95.0%	66.3%	80.3%

Program Summary


The Capital Improvement Program report provides the Mayor, City Council and community the status of projects in the current FY 2011 and establishes a commitment for the scheduled delivery of projects. The City's Capital Improvement Program remains strong and active. Most areas in the City continue to see improvements to their community facilities in the form of parks, streets, water, sewer, storm drain and other infrastructure improvement projects.


The FY 2011 Capital Improvement Program consists of 101 projects for a total budget of 95.3 million. A total of 78 projects were started in the prior fiscal years for completion in FY 2011. There are a total of 66 CIP projects and 35 Maintenance and Study projects.

FY 2011 CIP and Maintenance Projects: \$95.3 Million




101 Total CIP and Maintenance Projects: Carried Forward vs. Projects Started in Current FY






Maintenance Projects \$9.7 Million



Project Status



Schedule Changes

Projects are often re-scoped to take advantage of additional funding or to address the changing needs of the community. In order to realign the project delivery commitment with a revised scope, a baseline budget or schedule adjustment (reset) may be proposed. This section proposes each baseline budget adjustment and establishes a new commitment for delivering the project. The projects recommended for reset for this quarter are listed in the following table:

PROJECT*	ORIGINAL GOAL	REVISED GOAL	ORIGINAL COMPLETION DATE	REVISED COMPLETION DATE			
WRP Odor Control	Complete	Complete Design	June 2011	June 2011			
Improvements/ PN 18604	Construction						
* See individual projects for	* See individual projects for a detailed explanation						

Project Description and Status Report

An overview of the projects, including the project manager, adopted budget, funding source, anticipated completion date and status at the end of the fourth quarter have been provided below. Also provided are definitions of terms found within the project updates.

Definitions

- Fiscal Year Goal: The project goal for this fiscal year
- Goal Completion Date: The date the project's Fiscal Year Goal is projected to be reached
- Actual Completion Date: The date when the Fiscal Year Goal is actually completed
- Status: Measures how much the project has been completed toward the Fiscal Year Goal
- New Project: A project that has been appropriated by the City Council after the budget is adopted
- By Others: The City is not directly in charge of the schedule for these projects

Project Description and Status Report

Buildings - CIP Projects

Beach Palapa & Picnic Cover Renovations

Project Management: Dennis Reed **Project Number/ W.O.#:** 18701/ 18701

Budget: \$52,630

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:60%Actual Completion Date:Status:Delayed

Comments: This project became contingent on the City Council's change to the City's Beach Fire Ring Policy, limiting some areas where palapas could be placed. Renovations of several palapas occurred this quarter. Remaining funds will be carried into FY 2012 to complete renovations.

Community Center Rehabilitation

Project Management: Dave Dendel **Project Number/ W.O.#:** 11546/11546

Budget: \$125,000

Funding Source: Facility Maintenance Rsrv. Fiscal Year Goal: 20% Constr.

Goal Completion Date:June 2011% of Goal Completion:15%Actual Completion Date:Status:Delayed

Comments: Scope of work includes upgrades to HVAC and addition of a solar/electrical system. Project is combined with a proposal to add roof mounted solar panels to the building with grant funding. The solar component is pending City Council direction. The upgrades will be HVAC only. A fresh proposal has been obtained and a new set of specifications are being developed.

Corporate Yard Building A Rehabilitation

Project Management: Dave Dendel Project Number/ W.O.#: 11547/ 11547

Budget: \$50,000

Funding Source: Facility Maintenance Rsrv. Fiscal Year Goal: 75% Design

Goal Completion Date:June 2011% of Goal Completion:15%Actual Completion Date:Status:Behind

Comments: This project involves the design of structural improvements to upgrade Building A to current building codes, with seismic retrofit for roof joints. Engineering has inspected the building and is assisting in the procurement of professional services. Scope of work is being identified and specifications are being developed.

Downtown Fire Station

Project Management: Mike Jorgensen **Project Number/ W.O.#:** 15502/ 15502

Budget: \$3,976,000

Funding Source: Pub. Fac. Constr. Fee Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 95%
Actual Completion Date: Status: Behind

Comments: The prime contractor, Gamut Construction, defaulted on the project. Staff is working with the bonding company's contractor to complete the project. Major construction items are substantially complete; minor finish work will be completed by the end of summer.

M02 Channel-MHC Parking Lots

Project Management: Tom Bonigut Project Number/ W.O.#: 11505/ 11505

Budget: \$392,000

Funding Source: Pub. Fac. Constr. Fund Fiscal Year Goal: Issue RFP for

Design Services

Goal Completion Date:May 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments:

Ole Hanson Beach Club Re-Roof

Project Management: Tim Shaw Project Number/ W.O.#: 16520/ 16520

Budget: \$150,000

Funding Source: Fac. Maint. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Cancel

Comments: Project funding has been re-appropriated to procure professional design services necessary for the

Beach Club rehabilitation.

Safety/Quiet Zone Improvements - Design and Construction

Project Management: Tom Bonigut Project Number/ W.O.#: 10812/ 10812

Budget: \$768,000

Funding Source: General Fund Fiscal Year Goal: TBD

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold Comments: Goals and completion date(s) depend on what the desired improvements will be. Public

Works/Engineering is awaiting further direction from Community Development pending their coordination with

Quiet Zone stakeholders and agencies.

Senior Center Relocation

Project Management: Mike Jorgensen Project Number/ W.O.#: 15503/15503

Budget: \$2,724,000

Funding Source: Develop. Improvem. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:95%Actual Completion Date:Status:Behind

Comments: The prime contractor, Gamut Construction, defaulted on the project. Staff is working with the bonding company's contractor to complete the project. Major construction items are substantially complete; minor finish work will be completed by the end of summer.

Building- Maintenance and Other Projects

Garage Hoist Removal

Project Management: Dave Dendel **Project Number/ W.O.#:** 21801/21801

Budget: \$85,000

Funding Source: Fleet Maintenance Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 100%
Actual Completion Date: June 2011 Status: Done
Comments: This project consisted of removal of an underground vehicle hoist that was part of the Fleet

Maintenance garage.

Parque Del Mar Turf Renovations

Project Management: Dennis Reed 29102/29102 **Project Number/ W.O.#:**

Budget: \$25,000

Funding Source: RDA Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 100% **Actual Completion Date:** January 2011 Status: Done

Comments: Sod was installed on northern end of the park, and remainder of park was determined not to require

new sod.

T-Street Overpass Rehabilitation

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 20302/20302

Budget: \$426,710

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: March 2011 % of Goal Completion: 100% **Actual Completion Date:** March 2011 **Status:** Done

Comments: Construction has been completed. A \$285,000 HUD grant funded a portion of the construction.

Drainage- CIP Projects

211 & 225 Marquita Storm Drain Rehabilitation

Project Management: Ken Knatz **Project Number/ W.O.#:** 10009/10009

Budget: \$46,240

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: March 2011 100% % of Goal Completion: **Actual Completion Date:** May 2011 **Status:** Done

Comments: Recent video assessment of City facilities revealed that the pipeline network in this area is in need of

rehabilitation. Pipeline rehabilitation has been completed.

Acapulco Storm Drain Lines Rehabilitation

Project Management: Amir Ilkhanipour **Project Number/ W.O.#:** 10010/10010

Budget: \$115,055

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 100% % of Goal Completion: **Actual Completion Date:** June 2011 **Status:** Done

Comments: Construction of numerous trenchless rehabilitation reaches has been completed, including a separate project to include a portion of open-trench repair. An erosion problem was encountered when clearing brush necessary to access a storm drain outlet during the scoped trenchless repair work. It is recommended to include the outlet repair work in the project due to available budget. Preparation of the construction drawings and specifications for the work has been completed by City staff. The project is currently being advertised for public bidding.

Alameda Lane Drainage System Replacement

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 10011/ 10011

Budget: \$97,200

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date:May 2011% of Goal Completion:90%Actual Completion Date:Status:Delayed

Comments: Staff has completed 90% of the design of the drainage system within Alameda Lane to address nuisance water in this area. A Coastal Commission Development permit will need to be secured prior to construction. Due to current budget constraints and project's priority ranking, completion of the design and construction has been postponed.

Calle Heraldo Storm Drain Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 10012/ 10012

Budget: \$34,970

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:May 2011Status:Done

Comments: Recent video assessment of City facilities revealed that the pipeline network in this area is in need of rehabilitation. Pipeline rehabilitation has been completed.

Columbo Storm Drain Extension

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 18005/ 18005

Budget: \$365,380

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date: April 2011 % of Goal Completion: 50%
Actual Completion Date: Status: Delayed

Comments: Staff analyzed the project and scoped potential solutions by utilizing existing information and input from geotechnical firms, environmental consultants and contractors. VA Consulting, Inc. has completed the Preliminary Design Report and is waiting for City staff to secure a storm drain easement from Shorecliffs Golf Course prior to proceeding with the final design. Negotiations with the Golf Course for securing the easement have delayed the project.

Cristobal Storm Drain Extension to T-Street Canyon RR Culvert

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 19012/ 19012

Budget: \$368,080

Funding Source:Storm Drain Utility FundFiscal Year Goal:MonitorGoal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments: A hydrology study and preliminary hydraulic modeling have been prepared for the existing ditch next to the railroad tracks. Staff continues to monitor the drainage during the winter season and will work with SCRRA to coordinate and plan drainage improvements.

Los Mares/Vaquero Storm Drain

Project Management: Amir Ilkhanipour **Project Number/ W.O.#:** 16001/ 16001

Budget: \$825,200

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Design

Goal Completion Date:April 2011% of Goal Completion:60%Actual Completion Date:Status:Delayed

Comments: Project will address flooding in the Los Mares/Vaquero intersection by upsizing and realigning the storm drain in this area. Staff continues to negotiate with the Shorecliffs Golf Course owners to secure a storm drain easement needed for a segment of the proposed storm drain that is within the Golf Course. Negotiations with the Golf Course for securing the easement have delayed the project.

Plaza La Playa Channel

Project Management: Ken Knatz Project Number/ W.O.#: 13807/410387

Budget: \$795,830

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:75%Actual Completion Date:Status:Behind

Comments: This project consists of a flood wall along a downstream section of channel near the existing railroad culvert. Railroad permitting and contractor drilling difficulties have delayed completion from early summer to late August 2011. Rehabilitation of 415 feet of channel bottom was added to the project through a change order due to severe damage from this year's winter storms.

Prima Deshecha Canada Channel (M01) Reconstruction

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 10013/10013

Budget: \$197,040

Funding Source:Storm Drain Utility FundFiscal Year Goal:25% DesignGoal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments: Prima Deshecha Canada Channel (M01), between Calle Grande Vista and Avenida Vaquero, is in need of rehabilitation. VA Consulting, Inc. has been retained to perform the design and prepare construction documents for public bidding. All the regulatory permits, including the Coastal Commission development permit, will need to be secured prior to construction.

Drainage- Maintenance & Other Projects

Existing Storm Drain Rehabilitation

Project Management: K. Knatz/ J. Elston **Project Number/ W.O#:** 26001/ 26001

Budget: \$300,000

Funding Source: Storm Drain Utility Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 100% Actual Completion Date: June 2011 Status: Done

Comments: This project provides funding for scheduled and unscheduled storm drain maintenance. Pipeline rehabilitation was completed in May 2011. Numerous emergency projects caused by the year's winter storms were funded from this project.

Los Mares at Vaquero Infrastructure Protection

Project Management: Bill Cameron **Project Number/ W.O.#:** 20001/ 20001

Budget: \$117,570

Funding Source: Storm Drain Util. Fund, Fiscal Year Goal: Hire Consultant

Sewer Deprec. and Water Deprec. Funds, Gas Tax

Fund

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Scope for RFP to protect street and utilities is being developed.

Poche Beach M01 Watershed, Phase II Bacterial Study

Project Management: Tom Bonigut Project Number/ W.O#: 39401/39401

Budget: \$350,000

Funding Source: Clean Ocean Fund Fiscal Year Goal: 50% Study

Completion

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments: Project is underway with flow monitoring 35% complete and groundwater sampling 25% complete.

The study is expected to be completed in Summer/Fall 2011.

Parks & Medians- CIP Projects

Courtney's Sand Castle

Project Management: Tim Shaw Project Number/ W.O.#: 10143/ 10143

Budget: \$34,030

Funding Source: Parks Acq. Fiscal Year Goal: 50% Construction

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments: Project is being constructed as part of La Pata/ Vista Hermosa Sports Park.

Linda Lane - Trail Lighting Enhancements

Project Management: Tim Shaw Project Number/ W.O.#: 10140/10140

Budget: \$100,000

Funding Source: RDA Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:10%Actual Completion Date:Status:Hold

Comments: Researching bollard light fixtures and power requirements. Project has been on hold due to work

load and the scheduling of work in the pier bowl area.

Max Berg Plaza Park Sidewalk Improvements

Project Management: Ben Parker **Project Number/ W.O.#:** 11301/ 11301

Budget: \$800,000

Funding Source: Safe Route to Schools and Fiscal Year Goal: Complete Design

CDBG Grants, Gas Tax

Fund

Goal Completion Date: June 2011 % of Goal Completion: 100% Actual Completion Date: June 2011 Status: Done Comments: Park walkway rehabilitation around the perimeter of the park and associated improvements.

North Beach Crossing Improvements

Project Management: Tom Bonigut **Project Number/ W.O.#:** 19805/ 19805

Budget: \$146,400

Funding Source: Gas Tax Fund **Fiscal Year Goal:** 75% Constr.

Goal Completion Date: June 2011 **% of Goal Completion:** 85%

Actual Completion Date: Status: Project By Others Comments: There are two projects to improve safety at the crossing. Most of the improvements are completed, and the final phase to install signals will occur in late July/August.

Pier Bowl/Beach Trail Way- Finding Signs

Project Management: Jim Pechous Project Number/ W.O#: 10314/10314

Budget: \$75,000

Funding Source:RDA FundFiscal Year Goal:75% Constr.Goal Completion Date:June 2011% of Goal Completion:15%Actual Completion Date:Status:Delayed

Comments: The plans and specifications are complete and the City Council approved Phase I of the project which focuses on the Downtown and Pier Bowl areas. Concurrent with City Council's approval of the Way-Finding program, the federal government updated the Manual on Uniform Traffic Control Devices (MUTCD) which dictates design requirements of way-finding sign programs. Staff is currently working with the State and our consultant to ensure the way-finding program complies with all requirements. Once this is finalized, staff will publicly bid the first phase implementation.

Pier Crossing Improvements

Project Management: Tom Bonigut Project Number/ W.O# 19806/ 19806

Budget: \$86,400

Funding Source: RDA Fund Fiscal Year Goal: 75% Construction

Goal Completion Date: June 2011 % of Goal Completion: 85%

Actual Completion Date: Status: Project By Others

Comments: There are two projects to improve safety at the crossing. Most of the improvements are completed, and the final phase to install signals will occur in late July/August.

San Gorgonio Park Youth Sports Building & Restroom

Project Management: Tim Shaw Project Number/ W.O.#: 10401/630010

Budget: \$50,000

Funding Source: Parks Acquisition Fund Fiscal Year Goal: Re-evaluate Design

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Staff is evaluating alternatives for completing the project.

Shoreline Feasibility Study

Project Management: Tom Bonigut **Project Number/ W.O.#:** 19907/ 19907

Budget: \$206,670

Funding Source: General Fund Fiscal Year Goal: Complete Study

Goal Completion Date: March 2011 % of Goal Completion: 90%

Actual Completion Date: Status: Project by Others

Comments: The Corps of Engineers approved the study report in May 2011. A final public review will be held in July followed by the Chief's report in late Summer to complete the feasibility study phase.

Sidewalk Repair and Improvements

Project Management: Zachary Ponsen **Project Number/ W.O#:** 19317/ 19317

Budget: \$150,134

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 10%
Actual Completion Date: Status: Hold

Comments: The contract to mainly address the sidewalk areas for FY 2011 improvements was awarded in the third quarter of 2011. Due to decorative tile manufacturing complications the notice to proceed has not been issued. Construction is contingent on tile approval by the City Engineer.

Vista Hermosa/ La Pata Sports Park- Phase 1B

Project Management: Tim Shaw Project Number/ W.O.#: 18142/ 18142

Budget: \$23,111,470

Funding Source: Parks Acquisition Fund Fiscal Year Goal: 50% Construction

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments: Construction is underway. Building has been dry-walled and prepped for final stucco. Plant material is being installed throughout the park. Concrete sidewalks and other park elements are being constructed. Project is on schedule for December completion.

Parks and Medians-Maintenance and Other Projects

Bathroom Door Project (Parks)

Project Management: Tim Shaw Project Number/ W.O.#: 28505/ 28505

Budget: \$40,940

Funding Source: General Fund Fiscal Year Goal: Obtain appropriate

information about ADA Compliance/ Complete design and prioritization

Goal Completion Date: June 2011 % of Goal Completion: 25% Actual Completion Date: Status: Hold

Comments: Staff is gathering base information to accurately develop scope. Project will require ADA compliance assessment. Parks & Recreation Commission has recommended that a consultant be hired to prepare this assessment with the current funding, and the City Manager has concurred. City Building Department is conducting an evaluation of park restrooms. Need to prioritize and design. Beach restroom Master Plan completed for renovation of beach restrooms.

Bonito Canyon Slope Replanting

Project Management: Dennis Reed Project Number/ W.O.#: 25102/ 25102

Budget: \$70,060

Funding Source: General Fund Fiscal Year Goal: Formalize Design

Goal Completion Date: % of Goal Completion: 15%
Actual Completion Date: Status: Hold

Comments: Project remains on hold. One area was replanted during this quarter, with funds to be carried into FY 2012.

Pier Bowl Improvements

Project Management: Tim Shaw Project Number/ W.O.#: 29701/29701

Budget: \$38,170

Funding Source: RDA Fund Fiscal Year Goal: Complete

Improvements

Goal Completion Date:May 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments: Artwork has been installed.

Pier Bowl Landscape, Lighting and Sidewalk Improvements

Project Management: Tim Shaw Project Number/ W.O.#: 29702/29702

Budget: \$1,793,820

Funding Source: RDA Fund **Fiscal Year Goal:** 10% Constr.

Goal Completion Date:May 2011% of Goal Completion:100%Actual Completion Date:March 2011Status:Done

Comments: Construction is underway. Project is substantially complete with minor punchlist items remaining.

Playground Rubberized Surface Replacement

Project Management: Tim Shaw Project Number/ W.O.#: 29101/29101

Budget: \$80,000

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Higher priority playground repair issues have taken precedence over the rubber replacement project.

Sewer- CIP Projects

Los Molinos Pump Station Emergency Backup

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 10202/10202

Budget: \$700,000

Funding Source: Sewer Deprec. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments: Los Molinos Pump Station mechanical equipment, electrical and instrumentation systems are being upgraded for additional reliability. Design has been completed; Lee & Ro is finalizing the bid package for public advertising.

Los Molinos Pump Station Rehabilitation

Project Management: Amir K. Ilkhanipour Project Number/ W.O.#: 19204/19204

Budget: \$200,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments: Los Molinos Pump Station mechanical equipment, electrical and instrumentation systems are being upgraded for additional reliability. Design has been completed; Lee & Ro is finalizing the bid package for public advertising.

Main Pump Station Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 10203/10203

Budget: \$746,300

Funding Source: Sewer Deprec. Rsrv. Fund Fiscal Year Goal: Test PLC Re-

Programming

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments: Results of preliminary design report are being used as a basis to scope pump station rehabilitation. Staff recommends moving forward with pump replacements due to continued poor pump performance after testing PLC re-programming option.

Marblehead Coastal Recycled Water Line Reimbursement

Project Management: Dave Rebensdorf **Project Number/ W.O.#:** 17201/ 17201

Budget: \$350,000

Funding Source: Sewer Conn. Fee Rsrv. Fiscal Year Goal: Complete Constr.

Fund

Goal Completion Date: June 2011 % of Goal Completion:

Actual Completion Date: Status: Project By Others **Comments:** Buried 16- inch recycled water line complete. Bridge section, tie-ins and cathodic protection have not been completed. Portions of this work are being completed by the Marblehead bonding company contractor.

Recycled Water Expansion

Project Management: Dave Rebensdorf Project Number/ W.O.#: 18201/18201

Budget: \$20,075,550

Funding Source: Sewer Conn. Fee Rsrv. Fiscal Year Goal: Complete SRF

Fund / Prop 50 Application

Goal Completion Date:February 2011% of Goal Completion:100%Actual Completion Date:February 2011Status:Done

Comments: Design of 9 miles of pipelines, Reservoir 11 conversion, a pressure reducing station and WRP improvements are complete. A low interest State Revolving Fund loan will be used to supplement secured EPA and SWRQCB Prop 50 Grants.

Sewer System SCADA System Development

Project Management: D. Rebensdorf/ M. Fakhar Project Number/ W.O.#: 12605/410336

Budget: \$2,191,040

Funding Source: Sewer Depr. & Sewer Fiscal Year Goal: Issue Plans For Bid

Conn. Fee Rsrv. Funds

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments: DLT&V was hired and has completed the integration portion of the project at the City's Water Reclamation Plant. Four water pump stations and one sewage lift station have been added to the project which includes all remote sewage lift stations. Project is being publicly advertised with bid opening scheduled for August 9th.

Water Reclamation Odor Control Improvements

Project Management: Ken Knatz **Project Number/ W.O.#:** 18604/410277

Budget: \$159,880

Funding Source: Sewer Connection Fee Complete Design **Fiscal Year Goal:**

Rsrv.Fund

Goal Completion Date: June 2011 % of Goal Completion: 100% **Actual Completion Date:** June 2011 **Status:** Done

Comments: In-house design to add ferric storage and injection into the wastewater stream is complete. OCFA

plan check is required prior to project construction. This project has been re-scoped.

WRP & Maintenance Storage Area Construction

Project Management: D. Rebensdorf/ M. Fakhar **Project Number/ W.O.#:** 16525/16525

\$245,050 **Budget:**

Funding Source: Sewer Depr. Rsrv., Water Fiscal Year Goal: Complete Constr.

Depr. Rsrv. & Clean Ocean

Opr. Funds

December 2010 % of Goal Completion: 100% **Goal Completion Date: Actual Completion Date:** December 2010 Done **Status: Comments:** Storage area covers have been successful in protecting storage stockpiles during rain events.

WRP Solids Handling

Project Management: Ken Knatz Project Number/ W.O.#: 10204/10204

Budget: \$1,683,330

Funding Source: Sewer Deprec. Rsrv. Fund Fiscal Year Goal: 50% Design **Goal Completion Date:** June 2011 % of Goal Completion: 100% **Actual Completion Date:** June 2011 Status: Done

Comments: Project will evaluate new technology for solids handling at the WRP to replace 20 year old belt filter presses. Pilot testing of centrifuges and screw press equipment has been completed. Centrifuge technology has been selected for the project and incorporated into the preliminary design drawings.

Sewer- Maintenance and Other Projects

Computerized Maintenance and Management System

Project Management: Ken Knatz Project Number/ W.O.#: 21201/21201

Budget: \$50,000

Sewer and Water Depr. **Funding Source: Fiscal Year Goal:** Complete

> Implementation Fund

> > Plan

Goal Completion Date: June 2011 % of Goal Completion: 10% **Actual Completion Date:** Hold **Status:**

Comments: Improvements to Utilities Division asset maintenance and replacement of software program. Proposals have been received. Utilities Division is considering software replacement options prior to moving forward with current software upgrades.

Main Pump Station Force Main Inspection

Project Management: Ken Knatz Project Number/ W.O.#: 25203/ 25203

Budget: \$71,090

Funding Source: Sewer Depr. Rsrv. Fund **Fiscal Year Goal:** % of Goal Completion:

Actual Completion Date: Status: Hold Comments: Project will be implemented with Main Pump Station upgrades and cathodic protection improvements next fiscal year. The joints of the force main at the intersection of Avenida Pico and El Camino Real were bonded to provide electrical continuity in this segment of the pipeline. This work was performed to avoid the future need to excavate through the decorative pavers recently installed in the intersection.

Ocean Outfall Junction Repairs

Project Management: Dave Rebensdorf Project Number/ W.O.#: 28205/28205

Budget: \$142,000

Funding Source: Sewer Other Agency Rsrv. Fiscal Year Goal: TBD

Fund

Goal Completion Date: TBD % of Goal Completion:

Actual Completion Date: Status: Project By Others

Comments:

Rehabilitate Existing Sewer Lines

Project Management: Ken Knatz Project Number/ W.O.#: 24200/ 24200

Budget: \$500,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 100% Actual Completion Date: May 2011 Status: Done

Comments: This is an on-going yearly project to rehabilitate deteriorated pipelines from City video assessments. Project funding is also used by the Utilities Division for unscheduled maintenance of the sewer system. Pipeline rehabilitation has been completed.

Sewer Line Support at Trafalgar Canyon

Project Management: Ken Knatz Project Number/ W.O.#: 21202/ 21202

Budget: \$150,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started Comments: Staff will design new pipeline supports and incidental protective measures to protect line from canyon drainage. Not started due to staffing needs on higher priority projects.

WRP Chlorinator Replacement

Project Management: Dave Rebensdorf **Project Number/ W.O.#:** 27202/ 27202

Budget: \$520,000

Funding Source: Sewer Depr. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: July 2010 % of Goal Completion: 100% Actual Completion Date: July 2010 Status: Done

Comments: This project is combined with the Recycled Water Expansion project.

Streets- CIP Projects

Avenida de la Estrella/Avenida Presidio Traffic Signals

Project Management: Akram Hindiyeh Project Number/ W.O.#: 19801/19801

Budget: \$338,850

Funding Source: Gas Tax Fund/ Measure M Fiscal Year Goal: Contract Award

Grant

Goal Completion Date: June 2011 % of Goal Completion: 100%
Actual Completion Date: June 2011 Status: Cancelled

Comments: Council did not award the contract to construct the signals.

Avenida Pico & Calle Industrias Traffic Signals Update

Project Management: Akram Hindiyeh Project Number/ W.O.#: 18801/18801

Budget: \$285,000

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Design

Goal Completion Date: March 2011 % of Goal Completion:

Actual Completion Date: Status: Cancelled Comments: The scope of improvements is being revised to reflect the potential improvements of Pico/I-5

Interchange. The project is cancelled due to the Pico/I-5 Interchange project.

Calle Amanecer – Phase II

Project Management: Ben Parker **Project Number/ W.O.#:** 11304/11304

Budget: \$700,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:70%Actual Completion Date:Status:Delayed

Comments: Delayed due to the Recycled Water Expansion project. The base plan has been prepared. Waiting on water line installation to complete the design.

Calle Cordillera

Project Management: Ben Parker **Project Number/ W.O.#:** 11305/11305

Budget: \$350,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 70%
Actual Completion Date: Status: Delayed

Comments: Delayed due to the Recycled Water Expansion project. The base plan has been prepared. Waiting on water line installation to complete the design.

Calle De Los Molinos Rehabilitation

Project Management: A. Hindiyeh/ B. Parker Project Number/ W.O.#: 18118/410280

Budget: \$1,060,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Contract Award

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started

Comments: Award will be dependant upon SDG&E completing utility undergrounding.

Calle Guadalajara Rehabilitation

Project Management: Ben Parker Project Number/ W.O.#: 10304/ 10304

Budget: \$605,785

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:March 2011% of Goal Completion:100%Actual Completion Date:December 2010Status:Done

Comments:

Calle Nuevo Reconstruction

Project Management: Ben Parker **Project Number/ W.O.#:** 10301/ 10301

Budget: \$771,965

Funding Source: Gas Tax Fund **Fiscal Year Goal:** Complete Constr.

Goal Completion Date: March 2011 % of Goal Completion: 100%
Actual Completion Date: December 2010 Status: Done

Comments:

Calle Piedras Rehabilitation

Project Management: Ben Parker Project Number/ W.O.#: 10302/10302

Budget: \$62,395

Funding Source: Gas Tax Fund **Fiscal Year Goal:** Complete Constr.

Goal Completion Date:March 2011% of Goal Completion:100%Actual Completion Date:December 2010Status:Done

Comments:

Calle Valle Rehabilitation

Project Management: A. Hindiyeh/ B. Parker Project Number/ W.O.#: 19102/410084

Budget: \$620,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Award Contract

Goal Completion Date: June 2011 **% of Goal Completion:** 0%

Actual Completion Date: Status: Not Started

Comments: Award will be dependant upon SDG&E completing undergrounding of overhead utilities.

Camino Del Rio & La Pata Extensions

Project Management: Akram Hindiyeh Project Number/ W.O.#: 18316/18316

Budget: \$135,770

Funding Source: Gas Tax Fund Fiscal Year Goal: Coordination with

the County

Goal Completion Date: June 2011 **% of Goal Completion:** 100%

Actual Completion Date: June 2011 Status: Project By Others **Comments:** Staff is coordinating with Orange County for the EIR/EIS preparation. EIR has been certified by the

County.

Intersection Improvement of El Camino Real & Avenida Pico

Project Management: A.Hindiyeh/B. Parker Project Number/ W.O.#: 12903/410343

Budget: \$2,615,455

Funding Source: RCFPP Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 100% Actual Completion Date: June 2011 Status: Done

Comments:

Los Mares/Vaquero Street Reconstruction (MO2)

Project Management: Ben Parker **Project Number/ W.O.#:** 11302/ 11302

Budget: \$700,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 90%
Actual Completion Date: Status: Delayed

Comments: Street reconstruction plans are 90% complete, and are waiting on storm drain improvements that have been delayed due to easement negotiations.

Prima Desecha Canada/PCH Bridge Rehabilitation

Project Management: Ken Knatz **Project Number/ W.O.#:** 17313/ 17313

Budget: \$230,400

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments: A federal highway administration grant in the amount of \$276,000 has been secured to construct the project. Project completion has restored original bridge design capacity and eliminated the "structurally deficient" classification assigned to the bridge through the National Bridge Inventory.

Sarmentoso

Project Management: Ben Parker **Project Number/ W.O.#:** 11303/11303

Budget: \$700,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:March 2011Status:Done

Comments: Project has been phased to accommodate delays attributed to the Recycled Water Expansion. Phase I will include the portion of the roadway not impacted by recycled water construction. Phase I has been awarded and is under construction.

Sidewalk Improvements/CDBG

Project Management: A. Hindiyeh/ B. Parker Project Number/ W.O.#: 10316/10316

Budget: \$127,425

Funding Source: CDBG Grants Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments: Project is part of the Max Berg Plaza Park Sidewalk Improvements project.

South Ola Vista- Phase II

Project Management: Akram Hindiyeh Project Number/ W.O.#: 19315/ 19315

Budget: \$1,625,270

Funding Source: Street Improvement Fund Fiscal Year Goal: Caltrans Final

Report & Audit

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments:

Traffic Signal Cabinets Replacement

Project Management: Akram Hindiyeh Project Number/ W.O.#: 10811/10811

Budget: \$384,305

Funding Source: Fac. Main. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:June 2011% of Goal Completion:50%Actual Completion Date:Status:Behind

Comments: This is an on-going yearly project to rehabilitate traffic signal cabinets. Construction is complete for the FY 2010 project. The FY 2011 project is being advertised.

Via Amapola Rehabilitation

Project Management: Ben Parker Project Number/ W.O.#: 10308/ 10308

Budget: \$157,300

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:January 2011% of Goal Completion:100%Actual Completion Date:December 2010Status:Done

Comments:

Streets- Maintenance and Other Projects

Avenida Palizada Corridor Improvements - Design

Project Management: Akram Hindiyeh **Project Number/ W.O.#:** 39301/39301

Budget: \$28,650

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Design

Goal Completion Date:April 2011% of Goal Completion:100%Actual Completion Date:March 2011Status:Done

Comments:

Avenida Presidio Corridor Improvements - Design

Project Management: Akram Hindiyeh **Project Number/ W.O.#:** 39302/39302

Budget: \$28,890

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Design

Goal Completion Date:April 2011% of Goal Completion:100%Actual Completion Date:March 2011Status:Done

Comments:

Downtown Parking Update

Project Management: Jim Holloway **Project Number/ W.O.#:** 36801/36801

Budget: \$10,000

Funding Source: General Fund Fiscal Year Goal: Secure agreement

converting private parking to public parking sources

Goal Completion Date: June 2011 % of Goal Completion: 100% Actual Completion Date: June 2011 Status: Done

Comments: This is a multi-year ongoing project. The City has executed lease agreements with eight property

owners. Continuing to explore opportunities to lease private lots.

Major Street Maintenance/FY 2011

Project Management: Ben Parker Project Number/ W.O.#: 21301/21301

Budget: \$525,000

Funding Source: Gen., Water Deprec. and Fiscal Year Goal: Complete Constr.

Sewer Deprec. Rsrv. Fund

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments:

PCH – Avenida Pico Bicycle Path Study

Project Management: Tom Bonigut Project Number/ W.O.#: 30803/30803

Budget: \$78,260

Funding Source: Gas Tax Fund Fiscal Year Goal: Complete Study

Goal Completion Date: June 2011 % of Goal Completion: 45%
Actual Completion Date: Status: Behind

Comments: Phase I work is complete. Phase II work on the Pico corridor is underway. A draft concept plan for the Pico corridor has been prepared and will be reviewed with the Bike Ad Hoc Committee in July.

Sewer System Replacement

Project Management: A. Hindiyeh/B. Parker **Project Number/ W.O.#:** 24201/24201

Budget: \$100,000

Funding Source: Str. Impr. & Sewer Deprec. Fiscal Year Goal: Complete Constr.

Rsrv. Fund

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:DoneComments:Design and construct sewer system replacements as part of the Street Improvement Program.

Slurry Seal

Project Management: Akram Hindiyeh Project Number/ W.O.#: 27304/27304

Budget: \$275,000

Funding Source: General Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 100% Actual Completion Date: June 2011 Status: Done

Comments:

Street Improvement Design

Project Management: A. Hindiyeh/B. Parker Project Number/ W.O.#: 24300/ 24300

Budget: \$200,000

Funding Source: Street Improvement Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments:

Tri-City Trolley/ Go Local Step II

Project Management: Akram Hindiyeh Project Number/ W.O.#: 30801/30801

Budget: \$158,870

Funding Source: Air Quality Mgmt. Fund Fiscal Year Goal: Complete Phase II

Goal Completion Date: June 2011 **% of Goal Completion:** 100%

Actual Completion Date: June 2011 Status: Project by Others

Comments: OCTA is the lead agency for Phase II. Stakeholders Roundtable meeting was conducted on January 20, 2010. The consultant submitted technical memos and project report to OCTA. The project is currently on hold until the County system-wide study is complete.

Water System Replacement

Project Management: A. Hindiyeh/B. Parker Project Number/ W.O.#: 24400/ 24400

Budget: \$100,000

Funding Source: Water Deprec, Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 100% Actual Completion Date: June 2011 Status: Done Comments: Design and construct water system replacements as part of the Street Improvement Program.

Water CIP Projects

Avenida Caballeros Pressure Reducing Station Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 10405/10405

Budget: \$191,835

Funding Source: Water Depr. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date:January 2011% of Goal Completion:100%Actual Completion Date:December 2011Status:Done

Comments: Utilities Division recommended funding be transferred to improve the lower San Pablo Pressure Reducing Station, which was determined to be a higher priority rehabilitation. Completed San Pablo Pressure Reducing Station included a new vault and complete mechanical rehabilitation to upgrade the station to current standards.

Calle Real Pump Station Rehabilitation

Project Management: Ken Knatz **Project Number/ W.O.#:** 16521/ 16521

Budget: \$148,350

Funding Source: Water Depr. Rsrv. Fund Fiscal Year Goal: TBD

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: Project will commence once easements are obtained between reservoir 10 & 6 Water Line. The Request for Proposal for procurement of professional services is complete and will be made available to engineering firms once easement acquisition is complete.

El Levante Pump Station Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 19408/ 19408

Budget: \$795,780

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date: June 2011 % of Goal Completion: 100% Actual Completion Date: June 2011 Status: Done

Comments: Project includes design for relocation and rehabilitation of the electrical switch gear and motor control center. Improvements are currently out to bid with the Sewer SCADA upgrades to reduce construction costs.

Linda Lane Runoff Treatment

Project Management: Amir Ilkhanipour Project Number/ W.O.#: 10008/ 10008

Budget: \$372,650

Funding Source: Clean Ocean Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:50%Actual Completion Date:Status:Hold

Comments: A water quality treatment system will be designed by staff to address dry weather urban runoff and first flush storm water runoff pollution at Linda Lane. Geotechnical investigation has been completed. Numerous preliminary designs have been developed and are under review. Depending on the selected design approach, regulatory permits, including a Coastal Commission development permit, may need to be secured prior to construction.

Reeves Pump Station

Project Management: Ken Knatz Project Number/ W.O.#: 17405/17405

Budget: \$1,433,045

Funding Source: Water Acre. Fee Rsrv. Fund Fiscal Year Goal: TBD

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Hold

Comments: The City Attorney has advised that without private and/or bonding company resolution, construction cannot move forward until easements are secured, property is dedicated and accepted by the City from Marblehead Coastal or buy-offs from numerous Marblehead lien holders are secured.

Reservoir No. 1 Expansion

Project Management: Ken Knatz **Project Number/ W.O.#:** 11447/ 11447

Budget: \$255,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete

Preliminary Design

Goal Completion Date: June 2011 % of Goal Completion: 50% Actual Completion Date: Status: Hold

Comments: Preliminary design will consider new reservoir capacity and recommend improvements to the City's Well Water Treatment Plant and reservoir service zone upgrades to meet regulatory requirements. Due to available Water Depreciation and Water Acreage fund balances, construction funding was deferred to FY 2014.

Reservoir No. 4 Outlet Pipeline Replacement

Project Management: Ken Knatz Project Number/ W.O.#: 11445/11445

Budget: \$900,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:April 2011Status:Done

Comments: Project will replace canyon waterline within Avenida Salvador by horizontal directional drilling. Project was released for public bid in late April and City Council awarded the construction contract in June. Work is anticipated to commence in August and be completed by November 2011.

Reservoir 8 Cathodic Protection

Project Management: Dave Rebensdorf **Project Number/ W.O.#:** 19405/ 19405

Budget: \$175,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: 75% Design

Goal Completion Date:June 2011% of Goal Completion:50%Actual Completion Date:Status:Behind

Comments: Design work is underway by RBF Consulting.

Reservoir 10 and 6 Water Line (Land Acquisition)

Project Management: Handan Cirit Project Number/ W.O.#: 14400/ 14400

Budget: \$20,230

Funding Source: Water Acre. Fee Rsrv. Fund Fiscal Year Goal: Finalize Resolution

of Necessity

Goal Completion Date: March 2011 % of Goal Completion: 10% Actual Completion Date: Status: Hold

Comments: Staff is unable to locate the property owner(s) to contact with an offer. The preliminary title search is

not conclusive. Project is on hold until property owner can be located through further research.

Upper Chiquita Reservoir Emergency Storage

Project Management: Dave Rebensdorf Project Number/ W.O.#: 16524/16524

Budget: \$5,748,050

Funding Source: Water Acre. Fee Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: March 2011 **% of Goal Completion:**

Actual Completion Date: June 2011 Status: Project By Others

Comments: Reservoir filling is anticipated to commence in July and will take several months to fill.

Via Zafiro Pressure Reduction Station Rehabilitation

Project Management: Ken Knatz Project Number/ W.O.#: 11446/11446

Budget: \$192,570

Funding Source: Water Depreciation Fund Fiscal Year Goal: Complete Design

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:April 2011Status:Done

Comments: In-house design to address mechanical rehabilitation and upgrade the station to current standards. Project was released for public bid in late April and City Council awarded the construction contract in June. Work is anticipated to commence in August and be completed by November 2011.

Water System SCADA Implementation

Project Management: D. Rebensdorf/ M. Fakhar Project Number/ W.O.#: 13501/410391

Budget: \$1,688,905

Funding Source: Water Deprec./Water Acr. Fiscal Year Goal: Complete Constr.

Fee Rsrv. Funds

Goal Completion Date:June 2011% of Goal Completion:100%Actual Completion Date:June 2011Status:Done

Comments: Remote water site telemetry and radio repeater site construction is complete. System integration between remote water sites and central SCADA at the WRP is operational with the exception of minor programming debugging. Water operations staff is being trained on using the new SCADA system.

Water- Maintenance and Other Projects

Calle Amable/ Calle Juarez Pressure Reducing Station Removal

Project Management: Ken Knatz Project Number/ W.O.#: 30401/30401

Budget: \$37,595

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Send Public

Notification & Agreements

Goal Completion Date: September 2010 % of Goal Completion: 100%
Actual Completion Date: September 2010 Status: Done

Comments: Study results have confirmed that stations can be removed with minor plumbing upgrades to private property. Capital and maintenance savings can be realized if private property owners in affected areas agree to the proposed plumbing improvements. Staff is in receipt of 25 out of 26 executed Agreements for private plumbing improvements. Awaiting final executed Agreement prior to scheduling private plumbing work and removal of pressure reducing stations.

Cathodic Protection System Evaluation

Project Management: Dave Rebensdorf Project Number/ W.O.#: 26402/26402

Budget: \$115,825

Funding Source: Water Deprec. Rsrv. & Fiscal Year Goal: 75% Design

Sewer Deprec. Resr. Funds

Goal Completion Date: June 2011 % of Goal Completion: 50%
Actual Completion Date: Status: Behind

Comments: Design work is underway by RBF Consulting.

Dana Point Ocean Water Desalination Project

Project Management: Bill Cameron/ D. Project Number/ W.O.#: 38401/38401

Rebensdorf

Budget: \$408,780

Funding Source: Water Acreage Fee Rsrv. Fiscal Year Goal: Pilot Plant Testing

Fund

Goal Completion Date: June 2011 **% of Goal Completion:** 50%

Actual Completion Date: Status: Project By Others

Comments: Phase 3 pilot testing began on June 1, 2010. SPI was hired by MWDOC to perform the operations and testing of the pilot plant for an 18 month period. Testing is projected to be completed in December 2011. Pilot results will determine whether continued system testing is necessary.

JRWSS Agency Projects

Project Management: Dave Rebensdorf Project Number/ W.O.#: 27402/27402

Budget: \$1,220,046

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Projects

Identified in SCWD

CIP Budget

Goal Completion Date: % of Goal Completion:

Actual Completion Date: Status: Project By Others

Comments: This is an assortment of CIP projects on the JRWSS importation line that are managed by South Coast Water District on behalf of the JRWSS Agencies.

JRWSS- Via Canon Easement Relocation

Project Management: Dave Rebensdorf **Project Number/ W.O.#:** 29403/29403

Budget: \$1,105,729

Funding Source: Water Other Agency Rsrv. Fiscal Year Goal: Complete Constr.

Fund

Goal Completion Date: June 2011 % of Goal Completion: 70%

Actual Completion Date: Project By Others **Status:**

Comments: Design is complete. Construction is nearing completion.

Reservoir Management Study

Project Management: Ken Knatz Project Number/ W.O.#: 31401/31401

Budget: \$150,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Develop Scope of

Work

Goal Completion Date: June 2011 100% % of Goal Completion: **Actual Completion Date:** June 2011 **Status:** Done

Comments: Study to review, prioritize and budget improvements to the City's potable water storage tanks. Staff will compile comprehensive reservoir inventory to identify and budget lining, coating and mechanical improvements. Consultant will be retained to assist with structural, seismic and water quality improvements.

Water System Rehabilitation

Project Management: Kevin Lussier **Project Number/ W.O.#:** 24401 / 24401

Budget: \$300,000

Funding Source: Water Deprec. Rsrv. Fund Fiscal Year Goal: Complete Constr.

Goal Completion Date: June 2011 % of Goal Completion: 100% **Actual Completion Date:** June 2011 Done **Status:**

Comments: This is a collection of scheduled and/or necessary work projects on the City water transmission and distribution system.

Wells Nos. 3 & 7 Abandonment

Project Management: Amir Ilkhanipour Project Number/ W.O.#: 21401/21401

Budget: \$88,520

Funding Source: Water Depreciation Fund Fiscal Year Goal: Complete Constr.

February 2011 % of Goal Completion: 100% **Goal Completion Date: Actual Completion Date:** February 2011 **Status:** Done

Comments: Plans and specs have been prepared to abandon non-producing potable water wells to California

Department of Health standards. Construction has been completed.