



AGENDA REPORT
SAN CLEMENTE CITY COUNCIL MEETING
 Meeting Date: April 16, 2013

Agenda Item 6-E
Approvals:
 City Manager [Signature]
 Dept. Head [Signature]
 Attorney [Signature]
 Finance [Signature]

Department: Public Works / Engineering Division
Prepared By: Matt Atteberry, Associate Civil Engineer

Subject: ***CITY COUNCIL ACCEPTANCE AND NOTICE OF COMPLETION FOR STORM DRAIN REHABILITATION, PROJECT NO. 26001.***

Summary: Sancon Engineering, Inc. has successfully completed Storm Drain Rehabilitation, Project No. 26001. The project was awarded by the City Council on June 19, 2012. The work consisted of installing 1,234-feet of Cured In Place Pipe (CIPP) within existing deteriorated corrugated metal pipe (CMP) and reinforced concrete pipes (RCP) ranging in diameters from 12 inches to 18 inches at various locations throughout the City. The installation of the CIPP was performed using nondestructive methods, thereby minimizing the impact to residential properties and the San Clemente Municipal Golf Course. Additionally, a concrete energy dissipater was replaced off of Via Promontorio after the storm drain was lined.

The project was budgeted for \$163,875 from the Storm Drain Depreciation Reserve. A detailed summary of project expenditures is provided below:

Engineering Design & Project Administration	\$ 9,700
Construction	127,862
<u>Construction Management, Inspection & Testing</u>	<u>13,900</u>
Total Project Cost	\$ 151,462

Recommended Action: STAFF RECOMMENDS THAT the City Council:

1. Accept the construction of Storm Drain Rehabilitation, Project No. 26001;
2. Authorize the Mayor to execute and City Clerk to record the Notice of Completion for Storm Drain Rehabilitation, Project No. 26001;
3. Authorize the City Clerk to release the Payment Bond 35 days from the recordation of the Notice of Completion upon verification with the Engineering Division that no liens have been levied against Sancon Engineering, Inc.; and
4. Authorize the City Clerk to release the Performance Bond upon receipt of a Warranty Bond in the amount of 25% of the construction cost.

Fiscal Impact: None. The project was completed within budget.

Attachments: Location Map
Notice of Completion

Notification: None.

i:\engineering\admin\2013 admin\04-16-2013\04-16-13-1r.docx

GE-2

Exempt recording requested by the City of San Clemente per Gov. Code Sec. 6103 _____ City Clerk When Recorded Mail To: City Clerk City of San Clemente 100 Avenida Presidio San Clemente, CA 92672	
---	--

Space above this line for Recorder's use

NOTICE OF COMPLETION

Notice is hereby given by the undersigned owner, a public entity of the State of California, that a public work of improvement has been completed as follows:

Project title or description of work: Storm Drain Rehabilitation, Project No. 26001

Date of completion: March 11, 2013

Name of owner: City of San Clemente

Interest or estate of owner: Fee & Public Right-of-Way

Address of Owner: 100 Avenida Presidio, San Clemente, CA 92672

Name of contractor: SANCON Engineering, Inc.

Street address or legal description of site: 316 Avenida Santa Margarita, 607 Via Promontorio,
717 Calle Monserrat

Dated: _____

Owner: City of San Clemente

Mayor _____

STATE OF CALIFORNIA)
 COUNTY OF ORANGE) ss
 CITY OF SAN CLEMENTE)

I am the City Clerk of the City of San Clemente, the public entity which executed the foregoing notice, and on whose behalf I make this verification: I have read said notice, know its contents, and the same is true. I certify under penalty of perjury that the foregoing is true and correct.

City Clerk _____

Dated this ____ day of _____, _____

GE-af