

## AGENDA REPORT

Agenda Item Approvals: City Manager Dept. Head Attorney Finance

SAN CLEMENTE CITY COUNCIL MEETING Meeting Date: September 15, 2015

Department:

Public Works / Engineering Division

Prepared By:

Michael Fakhar, Contract Civil Engineer MAT

Subject:

NOTICE OF COMPLETION FOR HEADWORKS ELECTRICAL REWIRING PLAN, CITY PROJECT

No. 24200.

Fiscal Impact: Yes. The total project cost of \$60,699 is within the approved project budget of \$63,600

from the Sewer Fund Depreciation Reserve.

Summary:

AEP Electric has completed the construction contract for the Headworks Electric

Rewiring at the Water Reclamation Plant (WRP) and staff recommends the City

Council accept the project.

Background/ Discussion:

A construction contract was awarded to AEP Electrical by the City Council on May 19. 2015. The purpose of the contract was to replace wiring connecting the Headworks Building to the Primary Clarifiers that control sludge control valves, primary collector drives, scum controller drives, electrical light poles and receptacles in the Primary Clarifiers.

The expenditures for the project are as follows:

Total Project Cost	\$ 60,699
Construction Management & Inspection	3,000
Construction	40,699
Administration and Design	\$ 17,000

## Recommended

Action:

STAFF RECOMMENDS THAT the City Council:

- 1. Accept the Water Reclamation Plant Headworks Rewiring, Project No. 24200 from the Contractor, AEP Electric:
- 2. Authorize the Mayor to execute and the City Clerk to record the Notice of Completion for the Water Reclamation Plant Headworks Rewiring, Project No. 24200;
- 3. Authorize the City Clerk to release the Payment Bond 35 days from the recordation of the Notice of Completion upon verification with the Engineering Division that no liens have been levied against AEP Electric; and

4. Authorize the City Clerk to release the Performance Bond upon receipt of a Warranty Bond in the amount of 25% of the construction cost.


Attachments:

- 1. Location Map
- 2. Notice of Completion

Notification:

None.

s:\cd\engineering\secure\admin\2015 admins\09-15-2015\09-15-15-4r.docx



Exempt recording requested by the City of San Clemente per Gov. Code Sec. 6103  City Clerk	
When Recorded Mail To:	
City Clerk City of San Clemente 100 Avenida Presidio San Clemente, CA 92672	
San Cichiente, Cri 72072	Space above this line for Recorder's use
NOTICE OF	COMPLETION
Notice is hereby given by the undersigned owner, improvement has been completed as follows:	a public entity of the State of California, that a public work of
Project title or description of work: Headworks Electrical R	ewiring Plan, City Project No. 24200.
Date of completion: August 14, 2015	
Name of owner: City of San Clemente	d.
Interest or estate of owner: Fee	
Address of Owner: 100 Avenida Presidio,	San Clemente, CA 92672
Name of contractor: AEP Electric	
Street address or legal description of site: Wate	r Reclamation Plant, San Clemente, CA
Dated: Own	er: City of San Clemente
May	or
STATE OF CALIFORNIA ) COUNTY OF ORANGE ) ss CITY OF SAN CLEMENTE )	
I am the City Clerk of the City of San Clemente, t whose behalf I make this verification: I have read said not of perjury that the foregoing is true and correct.	he public entity which executed the foregoing notice, and on ice, know its contents, and the same is true. I certify under penalty
	City Clerk
	Dated this day of