

AGENDA REPORT

Agenda Item Approvals: City Manager Dept. Head Attorney Finance

SAN CLEMENTE CITY COUNCIL MEETING Meeting Date: December 5, 2017

Department:

Public Works / Engineering

Prepared By:

Ken Knatz, Principal Civil Engineer / Asset Manager

Subject:

CITY COUNCIL ACCEPTANCE AND NOTICE OF COMPLETION FOR OPERATIONAL CONTINUITY

DATA CENTER, PROJECT No. 13810.

Fiscal Impact: Yes. The project cost totaled \$615,166 and is within the approved Capital

Improvement Program project budget of \$642,338 from the Information Technology

Fund.

Summary:

Acceptance and Notice of Completion for Data Specialties, Inc. for successful

completion of contract work for the Operational Continuity Data Center (OCDC).

Discussion:

The construction contract was awarded to Data Specialties, Inc. by the City Council on October 18, 2016. The OCDC provides the infrastructure needed to consolidate the City's critical Enterprise computer systems from three separate locations to a single location at the Water Reclamation Plant. The work included hardware, backup power, cooling and fire suppression systems to operate the OCDC during a major city-wide emergency. The project budget was increased by \$108,000 as part of the City Council approved Fiscal Year 2017 mid-year adjustments to include the bid alternate for the backup power generator. The budget addition increased the approved project budget from \$534,338 to \$642,338.

A detailed summary of the total expenditures is provided below:

Engineering Design/Construction Services (PTS)	\$ 50,880
Administration, Construction Management & Inspection	22,000
Construction	542,286
Total Project Cost (rounded up)	\$615,166

Recommended

Action:

STAFF RECOMMENDS THAT the City Council:

- 1. Accept the Operational Continuity Data Center, Project No. 13810, from the contractor, Data Specialties, Inc.:
- 2. Authorize the Mayor to execute and the City Clerk to record the Notice of Completion for the Operational Continuity Data Center, Project No. 13810, with the County Recorder:

- 3. Authorize the City Clerk to release the Payment Bond 35 days from the recordation of the Notice of Completion upon verification with the Engineering Division that no liens have been levied against Data Specialties, Inc.; and
- 4. Authorize the City Clerk to release the Performance Bond upon receipt of a Warranty Bond in the amount of 25% of the construction cost,

Attachments:


1. Location Map

2. Notice of Completion

Notification:

None.

i:\cd\engineering\secure\admin\2017 admins\12-5-17\12-5-17-3r.doox



Attachment 2

Exempt recording requested by the	
City of San Clemente per Gov. Code Sec. 27383 City Clerk	•
When Recorded Mail To:	
City Clerk City of San Clemente	
100 Ayenida Presidio	
San Clemente, CA 92672	Space above this line for Recorder's use
NOTICE	E OF COMPLETION
Notice is hereby given by the undersigned own mprovement has been completed as follows:	vner, a public entity of the State of California, that a public work of
Project title or description of work: Operation	nal Continuity Data Center, Project No. 13810
Date of completion: August 18, 2017	
Name of owner: City of San Cleme	ente
Interest or estate of owner: Fee	•
Address of Owner: 100 Avenida Presi	idio, San Clemente, CA 92672
Name of contractor: Data Specialties, I	inc.
Street address or legal description of site;	380 E. Avenida Pico, San Clemente, CA 92672
Dated:	Owner: City of San Clemente
	•
1	Mayor
TATE OF CALIFORNIA)	
COUNTY OF ORANGE) ss CITY OF SAN CLEMENTE)	
•	
	nte, the public entity which executed the foregoing notice, and on I notice, know its contents, and the same is true. I certify under penalty
	City Clerk
	Dated this day of